

প্রমাণিত किया जाता है कि इस मापीयुक्त
में कुल 100 (एक सौ) छद्म हैं जो
कि वद्यमान प्रमाणित प्रार्थना अवत
प्रमाण दीयासदन केद्वारा से निर्गत
किया जाता है

जे.के.

07/08/2020

Executive Engineer
Rural Works Department
Works Division, Dhaka
07/08/20

Sch. XLV - Form No. 134

R.W.D.

DIVISION

SUB-DIVISION

1524

Measurement Book

No.

Name

Date of first entry

Date of last entry

Name of Work-

1

Situation of Work-

Agency by which work is executed-

Date of Measurement-

No. and date of agreement

(These four lines should be repeated at the commencement of the measurement relating to each work.)

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Name of work- Constn of road					
from Bhatiniya to Lurmiya					
North under H.R. 3054					
Agency- Sampurnanand					
At- Nakched Tola Hanuman					
Chakki Motihari					
Agreement No- 45 MBD/2020-21					
Agreement Value-					
Date of start - 30/12/2020					
Date of completion - 29/09/2021					

Revised Entry

① Clearing and grubbing road land-

2 x 20 x 30 x 1.40 =	1200.00 ft
2 x 20 x 30 x 1.40 =	1200.00 ft
2 x 20 x 30 x 1.40 =	1200.00 ft
2 x 20 x 30 x 1.40 =	1200.00 ft
2 x 20 x 30 x 1.40 =	1200.00 ft
2 x 20 x 30 x 1.40 =	1200.00 ft
2 x 20 x 30 x 1.40 =	1200.00 ft
2 x 20 x 30 x 1.40 =	1200.00 ft
2 x 15 x 30 x 1.40 =	900.00 ft
2 x 15 x 20 x 1.40 =	40.00 ft
	10540.00 ft ²

Continuation

= 1.054 hect

Sch. XLV-Form No.134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Name of work- Constr ⁿ of road from Bhatiniya to Lurmiya North under M/R-3054					
Agency- Sampurnanand					
At- Nakshad Tola Hanuman					
Gharhi Motihari					
Agreement No- 45 MBD/2020-21					
Agreement Value- 1.11 Crore					
Date of start- 30/12/2020					
Date of completion- 29/03/2021					
Actual date of work- 23/04/2021					
Record Entry					
(1) Constr ⁿ of subgrade and center shoulder					
2 x 10 x 30 x 0.700 x 0.30 = 126.00 m ³					
2 x 10 x 30 x 0.700 x 0.30 = 126.00 m ³					
2 x 10 x 30 x 0.690 x 0.30 = 124.20 m ³					
2 x 10 x 30 x 0.690 x 0.30 = 124.20 m ³					
2 x 10 x 30 x 0.685 x 0.30 = 123.30 m ³					
2 x 10 x 30 x 0.690 x 0.30 = 124.20 m ³					
2 x 10 x 30 x 0.690 x 0.30 = 124.20 m ³					
2 x 10 x 30 x 0.685 x 0.30 = 123.30 m ³					
2 x 10 x 30 x 0.680 x 0.30 = 122.40 m ³					
2 x 10 x 30 x 0.680 x 0.30 = 122.40 m ³					
2 x 10 x 30 x 0.690 x 0.30 = 124.20 m ³					
2 x 10 x 30 x 0.680 x 0.30 = 122.40 m ³					
2 x 10 x 30 x 0.680 x 0.30 = 122.40 m ³					
2 x 10 x 30 x 0.690 x 0.30 = 124.20 m ³					

Continuation

1733.40 m³

Sch. XLV-Form No.134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
			B.F-17		33.40M ²
2 x 9 x 30 x 0.690 x 0.30 =					124.20M ²
2 x 10 x 30 x 0.490 x 0.30 =					88.20M ²
2 x 10 x 30 x 0.490 x 0.30 =					88.20M ²
2 x 6 x 30 x 0.490 x 0.30 =					52.92M ²
2 x 1 x 20 x 0.490 x 0.30 =					5.88M ²
					2092.80M ²
(2) Planting of trees by the road side - 224 Nay					
(3) Constn of parapet wall plastering with conc 1:4 on brick work all p job					
Side face	4 x 6.00 x 0.60 =				14.40M ²
Top	2 x 6.00 x 0.40 =				4.80M ²
Front face	4 x 0.40 x 0.60 =				0.96M ²
					20.16M ²
					For 15 Nay = 15 x 20.16 = 302.40M ²
(4) Painting two coats on Primer coat					
					Qty - as per item no - (3) = 302.40M ²
23/1/2021 23/1/2021					

Continuation

Abstract of cost

Sch. XLV-Form No.134

33

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
① Clearing and grubbing social land					
Q-VIMB/26① = 1.054 hect					
e R. 49496.70/hect R. 52170-w					
② Constr of subgrade and earthen shoulder					
Q-VIMB/31① = 2092.80 M ³					
e R. 176781 M ³ R. 369902.20					
③ Form granular subbase grading II					
Q-VIMB/26② = 352.88 M ³					
e R. 2268.861 M ³ R. 800635.20					
④ Form WBM Grade 3					
Q-VIMB/26③ = 376.05 M ³					
e R. 3783.461 M ³ R. 1422770-w					
⑤ Form WBM Grade-2					
Q-VIMB/26④ = 200.68 M ³					
e R. 419735 M ³ R. 842324-w					
⑥ Form prime coat with emulsion (SS)					
Q-VIMB/26⑤ = 5066.40 M ³					
e R. 41163 M ³ R. 2108982-w					
⑦ Form laying and rolling of clay graded prim 20mm thick Mix seal					
Q-VIMB/26⑥ = 5366.80 M ³					
e R. 20707 M ³ R. 111303-w					

Continuation

4810005

Sch. XLV-Form No.134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
(8) Brown Tack coat with emulsion (Rs1)					
Q-VIMB P26 (8) =				25340.77M ²	
c.h. - 14 = 111M ² - h.				357.558m	
(9) Brown and laying S.D.B.C.					
Q-VIMB P27 (9) =				499.27M ²	
c.h. 10443.83/M ² - h.				52.1414m	
(10) Brown and fixing with km. stone					
Q-VIMB P27 (10) =				1 Nm	
c.h. 4551.84/each h.				4552m	
(11) Brown and fixing km. stone					
Q-VIMB P27 (11) =				6 Nm	
c.h. 2448.27/each h.				14690m	
(12) Brown and fixing 200m stone					
Q-VIMB P27 (12) =				21 Nm	
c.h. 6545.70/each h.				13749m	
(13) Direction and place identification					
Q-VIMB P27 (13) =				15.36M ²	
c.h. 12451.52/M ² - h.				191.255m	
(14) 600mm equilateral					
Q-VIMB P27 (14) =				42 Nm	
c.h. 3729.39/each h.				156634m	
(15) 600mm circular					
Q-VIMB P27 (15) =				2 Nm	

Continuation

10762581~

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
(16) ch 3828.74 / each				R 7657 = 00	
(16) 600 mm x 450 mm					
Q-VIMB P27 (5) = 11 Nos					
e R 3699 = 62 / each R				90696 = 00	
(17) Brown and fixing boundary pillar					
Q-VIMB P28 (6) = 16 Nos					
e R 541.88 / each R				8670 = 00	
(18) Brown and laying Road Marking					
Q-VIMB P28 (7) = 1054.00 ft					
e R 735 = 40 / ft R				775.112 = 00	
(19) Brown and fixing M/GSY board					
Q-VIMB P28 (8) = 5 Nos					
e R 9534.02 / each R				47670 = 00	
(20) Plastering with em (1:4) on brickwork					
Q-VIMB P32 (3) = 302.40 ft					
e R 198.94 / ft R				60.159 = 00	
(21) Painting two coat Primer coat					
Q-VIMB P32 (4) = 302.40 ft					
e R 95 = 63 / ft R				28919 = 00	
				R 458980 = 00	
				R 11731464 = 00	

Scanned with CamScanner

[illegible]

Continuation

