

માપનાર કિયા બાત છે, કે રામ માપ
પર તે કુલ 100 (એક હો) હસ છે. બા
હ માપુર કિયા મોકિયા કિયા ગમા છે. રા
સ. જો, માપનાર માપ કિયા, માપ ૪૧૯
માપનાર કિયા કે માપ છે માપ કિયા
બાત છે

— ૩ —

28/11/2019

Executive Engineer
R. V. D. Works Division

Surbhaka
28.11.19

Sch. XLV-Form No. 134

DIVISION

SUB-DIVISION

Measurement Book

No.

1352

Name of officer _____

Date of first entry _____

Date of last entry _____

1st on A/c Bill

Name of work -
 Situation of work -
 Agency by which work is executed -
 Date of measurement -
 No. and date of agreement.

(These four lines should be repeated at the commencement of the measurements relating to each work.)

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
N/W - Constr. of Road from Motihari to Shalgaon					
PWD Road to Patna by Road					
Under -	MR-3054	(N.M. Poli-2018)			
Block - Chirga				length - 0.660 KM	
Agency -	Sri Ram Builders				
	Arya Soma' Choudhary, Bhaugripar				
	Zirat, Motihari, C. Chandra				
Agreement No -	38 MB/2019-20				

Date of Work Order - 28.01.2020

Date of Completion - 27.10.2020

Date of Measurement - 02/06/2020

Recorded Entry - 01/05/2020

1. Clearing and grubbing Ro.

- red land - 210

2x 4m x 30m x 1.00m = 240 m²

2x 4m x 30m x 1.00m = 240 m²

2x 4m x 30m x 1.00m = 240 m²

2x 4m x 30m x 1.00m = 240 m²

2x 4m x 30m x 1.00m = 240 m²

2x 2m x 30m x 1.00m = 120 m²

1320 m²

= 0.13 Hect.


Continuation

BF B 1390122

Date - 7.6.2021

18

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
	<u>Memo of Payment</u>				
S. & S					67512
R. & S					27802
L. & C. S					13902
L. & S. & S					13902
L. & H. & S					13902
Royalty					73662
Fee					22322
Deduction					234992
By C.F.M.S					1155132
Total					1390122
passed for B 1390122 One lakh thirty Nine thousand twelve only.					
 28/05/2021 Executive Engineer Rural Works Department Works Division, Dhaka					

3rd & Final Bill

Name of work:- Repair of road
from Motihari Dhaka PWD
road to Partapur road
Under M/R 3054 New
Maintenance Policy.

Agency - Sri Ram Builders
Arya Samaj Chowk
Bhawanipur Zirat, Motihari

Agreement No - 38 MBD/2019-20

Date of work order - 28/01/2020

Date of completion as per
Agreement - 27/10/2020

Actual Date of completion - 19/01/2021

Continuation

20/12/2021
I.E

20/12/2021
At/Chrg.

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Abstract of cost					
① Clearing & Grubbing of road land including uprooting Veg.					
0.13 Hect vide TMB P14					
① 49496 = 70 6435 = 00					
② Construction of Subgrade & earthen Shoulder					
223.20 m ³ vide TMB P14					
① 176 = 75 39,451 = 00					
③ Constn of granular Subbase by Provision					
grading II material					
19.68 m ³ vide TMB P14					
① 2097 = 43 41,277 = 00					
④ Providing, laying, spreading & compacting WBM Gr II					
12.61 m ³ vide TMB P14					
① 3844 = 20 48,475 = 00					
⑤ Providing, laying, spreading & compacting WBM Gr III					
25.31 m ³ vide TMB P14					
① 3459 = 80 87568 = 00					
⑥ Providing & laying Prime Coat					
337.46 m ² vide TMB P14					
① 41 = 21 Continuation 13,907 = 00					
2,37,113 = 00					

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
BF					
⑦ Providing & laying 20mm mix seal & surfacing					
471.08m ² vide TMS P15					
② 200 = 81					94598 = 00
⑧ Providing & applying tack coat with Emulsion RS					
2925.50m ² vide TMS P15					
② 13 = 97					40,869 = 00
⑨ Providing & laying 25mm thick SDBC					
61.36m ² vide TMS P15					
② 10109 = 18					6,20,299 = 00
⑩ Providing & laying R.C.C M15 grade					
Km stone					
1 No. vide TMS P15					
② 2549 = 41					2549 = 00
200m stone					
3 Nos ② 690 = 70					2072 = 00
⑪ Providing & fixing of Direction & Place identification Board					
1.92m ² vide TMS P15					
② 12511 = 50					24022 = 00

Continuation

10,21,522 = 00

21
Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
			Bf	10.21.522=00	
(12) Gridding & fixing of					
Rects reflectorised cautioning					
Board					
Vide Tmrs P16					
600mm Δ					
5 Nos @ 3774=37					18,872=00
600mm $\square$					
2 Nos @ 3873=73					7747=00
600mm x 450mm $\square$					
1 No @ 3744=40					3745=00

(13) 15 Road marking					
132.0m ² Vide Tmrs P16					
@ 735=40					97073=00

(14) 16 Gridding & fixing of					
Informalony Board					
5 Nos Vide Tmrs P16					
@ 9941=69					49,708=00

(15) 19 Painting 2 coat on					
culvert wall					
18.79m ² Vide Tmrs P16					
@ 95=63					1797=00
					12,00,464=00

Continuation

22
Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
				Rbf 12,00,464=00	
Add 1% L & W				12005=00	
Add 12% GST				1,44,056=00	
				Rs 13,56,525=	
0.05% below as per Agreement				(-) 678=00	
				Rs 13,55,847=00	
Less Paid up to 2nd A/L					
Bill vide Trng P18				(-) 13,55,847=00	
				Rs NIL	
	20/12/2021 J.E		20/12/2021 A.E		

Certified that Construction work has been completed on Dated 19/01/2021.

20/12/2021
J.E

20/12/2021
A.E

Material Statement

NIL.

27.1.22
E.E

20/12/2021
J.E

Continuation