

Sch. XLV-Form No. 10					
Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Name of work - Construction of					
Road from Bajrangbali to Bards					
Siman Viya - Kasturba Vidyalaya					
under Head mmbisx					
Agreement No - 27/SB/2020-21					
Agency - Pankaj Kumar					
Vill + Po - Supaul					
Date of Start - 27-11-2020					
Date of Completion - 26-11-2021					
as per Agreement					
Actual Date of Completion - 25-11-2021					
Date of Entry - 25-10-2021					

Item of work

[01] Box cutting for Pavement

[08] Construction for Proposed

BT Portion

$$02 \times 01 \times 10 \text{ M} \times 0.525 \times 0.10 = 1.05$$

$$02 \times 01 \times 10 \times 0.525 \times 0.10 = 1.05$$

2.10

m³

[02] Construction of G.S.T

Gravel, laying, Spreading &

Compacting - do - all Comp. Job

$$02 \times 01 \times 20 \text{ M} \times 0.525 \text{ M} \times 0.10 \text{ M}$$

over lay

$$01 \times 20 \times 4.05 \times 0.10 = 2.10$$

Raw

25-10-2021

JE

Continuation

26/10/2021

AC

8.10

10.20 m³

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
[37] [40] Laying First Class Bedding on well compacted Sand					
Vide Page No - 05					
= 22.30 M					
@ ₹1400 = 00 / RM					₹31500 = 00
[37] [40] Laying First Class Bedding on well compacted Sand					
Vide Page - 05 = 3.07 m ³					
@ ₹2950 = 00 / m ³					₹893 = 00
[38] [41] Filling in foundation trenches					
Vide Page - 05 = 22.90 m ³					
@ ₹245 = 00 / m ³					₹5610 = 00
[39] [46] Planting of trees & their maint. for one year = 100 No.					
Limit up to 30% = 30 No.					
@ ₹238 = 00 Each					₹7140 = 00
					₹10533713 = 00
Add GST @ 12% (4)					₹1264046 = 00
Add L.C @ 1% (4)					₹105337 = 00
Add Sery storage Fees (4)					₹27984 = 00
					₹11931080 = 00

Continuation

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
B/F			7119	31080	= 00
Less 0.023% below of B.O.P. Rate			1617	2744	= 00
			7119	28336	= 00
Less Previous Payment			58188941	= 00	
			5739395	= 00	
Rev 31-01-2022 J.E			3110	120	AC
Ch. 7-2-22					

Material Statement					
(Overall material statement)					
① Earth work	—	2955.00	Cum		
② Stone metal	—	1714.34	Cum		
Stone chips	—	+190.00	M ³		
③ Coarse Sand	—	11904.34	M ³		
④ Bricks	—	49467	Nos		
⑤ Screening material	—	187.35	M ³		
⑥ Emulsion (SS-1)	—	5.99	MT		
⑦ " (RS-1)	—	1.94	MT		
⑧ Bitumen (S-90)	—	13.40	MT		
Rev 31-01-2022 J.E					

Continuation