


जैसा कि बताया है कि इस माप
पुस्त में कुल 100 (एक सौ) पृष्ठ हैं, जो
सहायक अभियंता, ग्रामीण कार्य विभाग
कार्य और प्रगति विभाग के नाम से
निर्गत किया जा रहा है।


28/11/2019

Executive Engineer
R. W. D. Works Division


28.11.19

Sch. XLV-Form No. 134

DIVISION

SUB-DIVISION

Measurement Book

No.

133

Name of officer _____

Date of first entry _____

Date of last entry _____

Name of work -

Situation of work -

Agency by which work is executed -

Date of measurement -

No. and date of agreement.

(These four lines should be repeated at the commencement of the measurements relating to each work.)

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
1st on A/c Bill					
Name of work:- Repair of road					
from Sirana Village road					
to Mahamadi via Harnarayana					
Under M/R 3054 New					
Maintenance Policy.					
Length - 4.200km					
Agency - Dolphin construction					

Company -
 Baria Pathi, Motihari
 Agreement No - 12 MBD/2020-21
 Date of work order - 17/08/2020
 Date of completion as
 per Agreement - 16/05/2021
 Date of measurement -
 02/01/2021

- ① Providing a fair of
 Informative Sign
 board 3 Nos
- ② Clearing & Grubbing
 of road land including
 uprooting, veg.

$$2 \times 10 \times 50.0m \times 1.0m = 1000.0m^2$$

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Vnr-03	Memo of Payment dt- 8.4.21				
Sft	SD	_____	_____	_____	5429142
Qth	ST	_____	_____	_____	2171652
Lt	CHST	_____	_____	_____	1085832
Lt	SAST	_____	_____	_____	1085832
Lt	Lycer	_____	_____	_____	1085832
Royalty	_____	_____	_____	_____	2623842
Spec	_____	_____	_____	_____	2202252
Total Deduction	_____	_____	_____	_____	15684372
By C.F.M.S	_____	_____	_____	_____	92899352
Total	_____	_____	_____	_____	108582722
payment for Rs 108582722 One Crore Eight Lakh fifty eight thousand two hundred seventy two, and by C.F.M.S - Rs 92899352 24/03/2021 Executive Engineer Rural Works Department Works Division, Dhaka 24/3/21					

2nd & Final bill
(Construction work only)
Name of work: - Repair of road from Siraura village road to Mahamadi via Harinarayan Under M/R B054 New Maintenance Policy.
Length - 4.200 Km
Agency - Dolphin Construction Company Baninpathi, Motihari
Agreement NO-12 MBD/2020-21
Date of work order - 17/08/2020
Date of completion as per Agreement - 16/05/21

Continuation

Continuation
Date of Measurement -

26

1902/91

08/05/21
J.E

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Abstract of Cost					
① Clearing & grubbing of swampland including uprooting vegetation					
0.84 Hect vide TMS Pig					
① 51133 = 76					42,952 ⁰⁰
② Dismantling of existing Structure B/W					
2.88m ³ vide TMS Pig					
② 231 = 77					668 ⁰⁰
③ Construction of Subgrade & Earthen Shoulder					
1960.75m ³ vide TMS Pig					
③ 176 = 86					3,46,778 ⁰⁰
④ Construction of granular Subbase by providing grading II material					
177.19m ³ vide TMS Pig					
④ 2229 = 37					3,95,022 ⁰⁰
⑤ Providing laying, spreading & Compacting WBM for					
II					
98.72m ³ vide TMS Pig					
⑤ 4114 = 86					4,06,219 ⁰⁰
					11,91,639 ⁰⁰
Continuation					

28
Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
			BF	11.91	639=00
(6) Providing laying spreading & compacting (w/3m Grs II)					
151.88m ³ side TMS P20					
	3707=83				5,63,145=00
(7) Providing & laying prime coat with emulsion					
85,					
2044.53 m ² side TMS P20					
	44=61				91206=00
(8) Providing & laying 20mm					
Mix Seal surfacing					
8294.69m ² side TMS P20					
	220=81				18,31,550=00
(9) Providing & laying tack coat with Emulsion RS					
24202.19m ² side TMS P20					
	15=17				3,67,147=00
(10) Providing & laying 25mm thick SDBC					
397.70m ³ side TMS P20					
	11288=06				44,89,261=00
					85,33,948=00
Continuation					

Continuation

30
Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
			BF	88,80,313 ⁰⁰	
(15) Road Marking					
17 840.0m ² side TMS P22					
① 735=44					6,17,670 ⁰⁰
(16) Providing & fixing of					
18 Informatory Board					
5 Nos side TMS P22					
① 9595=49					47,977 ⁰⁰
(17) Providing & laying RCC					
19 300mm dia H.P					
30.0m ² side TMS P26					27,522 ⁰⁰
① 917=41					
(18) Brick Masonary work					
20 in Parabel well					
2.88m ³ side TMS P22					
① 5660=58					16,302 ⁰⁰
(19) Plastering on wall					
21 20.16m ² side TMS P22					
① 198=00					3992 ⁰⁰
(20) Plastering in well					
22 161.28m ² side TMS P22					
① 198 ⁰⁰					31,933 ⁰⁰
					96,25,709 ⁰⁰

Continuation

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
					Rs 96,25,709 ⁰⁰
(21) 23 Painting 2 coat including prime coat on wall					
181.44 m ² side TMR P23					
97=19					17,634 ⁰⁰
					96,43,343 ⁰⁰
Add 1% L-W					96,433 ⁰⁰
Add 12% GST					11,57,201 ⁰⁰
Add Seigniorage					68,137 ⁰⁰
					1,09,65,114 ⁰⁰
0.07% below as per Agreement					7676 ⁰⁰
					1,09,57,438 ⁰⁰
Less paid 18% A/C B21					
side TMR P25					1,08,58,272 ⁰⁰
					Rs 99,166 ⁰⁰
15/05/2021 J.E/chiraiya					
Certified that construction work only has been completed on Dated 08/05/2021 as per specification of E/s					
15/05/2021 J.E/chiraiya					

Continuation

Vno-01

Rs. 99166 = 00

dt - 30-09-21

2nd & final.

Memo 32
Sch. XLV-Form No. 134 Payment

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Sx 9D			4958	= 00	
Sx J. Tax			1983	= 00	
IX Sxst			992	= 00	
IX Cxst			992	= 00	
IX L/cess			992	= 00	
Royalty					
Sig. fee					
Total deduction -			9917	= 00	
By CFMS -			89249	= 00	
Total -			99166	= 00	

Passed for Rs. 99166 = 00 (Ninty nine thousand one hundred sixty six) & By CFMS

Rs. 89249 = 00 (Eighty nine thousand two hundred forty nine) only

Executive Engineer

Rural Works Department

Works Division, Dhaka

Continuation