

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
<u>First & Final Bill</u>					
N/A:- Panchayat Chowk Abaknarpur					
to buldeo rai house to					
Pirmuhani H/o Raj Kumar					
(Chehrakala)-					
Agency:- Pankaj Kumar					
Agreement No:- 79/MBD/2020-21					
Partage No:- MR-N/19-20 Mahua/22					
Date of Start:- 14-12-2020					
Date of Completion:- 13-12-2021					
Actual Date of Completion:- 25-01-2022					

<u>Abstract of Cost</u>					
<u>1.</u> <u>Clearing and Grubbing</u>					
<u>Road Land.</u>					
Vide T.M.B. P.N. (1) Item (1)					
Qty = 0.2473 Hect.					
① Rs 49496.70/Hect = Rs 12240.53					
<u>2.</u> <u>Construction of Subgrade</u>					
<u>and Earthwork Shoulder.</u>					
Vide T.M.B. P.N. (2) Item (1)					
Qty = 752.55 m ³					
② Rs 17675/m ³					
= Rs 133013.21					

Scanned with CamScanner