

MR-3054 Const. of P.M. Road Mohanig
of Palasi ~~East~~ Block Mohanig PWD Road to Palasi

Schedule XLV-Form No. 134

Basu viq Mohanig Hospital (Package No. MR-N/19.20/12)

Agreement No. 18/MBD/MR-3054/2019-20

Bharat Ratan Pandey DIVISION

Araria

Cont. Cost
Mater. Cost
Total. =

SUB-DIVISION

PALASI

Date of Commence:- 13.4.2021

Date of Completion:- 18.4.2022

Measurement Book

2243

Done on
18/4

2nd & final Bill

12

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
<u>At least of cost</u>					
(1/2) clearing & grubbing road					
Land — all comp. w/b					
0.3849 (V-TMBP-6/1)					
@ 49496.20/ha = 17819 ~					
(2/3) const. of subgrade					
— all comp. w/b					
324.44 m ³ (V-TMBP-6/2)					
@ 176.75/m ³ = 57267 ~					

(3/4) const. of h.s. B					
— all comp. w/b					
218.855 m ³ (V-TMBP-6/3)					
@ 2310.47/m ³ = 505658 ~					
(4/5) P/V laying spreading					
WBM - 2 all comp. w/b					
105.33 m ³ (V-TMBP-6/4)					
@ 104.12 m ³ @ 4357.31/m ³ = 458038 ~					
(5/6) P/V laying spreading					
WBM - 3 all comp. w/b					
115.92 m ³ (V-TMBP-6/5)					
@ 4001.39/m ³ = 463841 ~					
					1
					7-497643 ~

Continuation

CO.

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
				Pf-11 149	764820
(6/7) p/v applying plaster					
coat (SS-1) - all comp. w/b					
1545.60 m ² (V-TMB P-7/8)					
@ Rs 43.24/m ²					Rs 66832 ~
(7/8) p/v & applying back coat					
(SS-1) - all comp. w/b					
7998.60 m ² (V-TMB P-7/8)					
@ Rs 14.83/m ²					Rs 117019
(8/9) p/v laying m/s/s -					
all comp. w/b					
1545.60 m ² (V-TMB P-7/8)					
@ Rs 205.42/m ²					Rs 317497 ~
(9/10) p/v & laying s.o.b.c					
all comp. w/b					
160.50 m ³ (V-TMB P-7/9)					
@ Rs 10165.55/m ³					Rs 1631571 ~
(10/12) p/v len stone					
all comp. w/b					
2.22205 (V-TMB P-10/12)					
@ Rs 2271.50/cmt. w/b					Rs 4543 ~
(11/13) p/v 200 m stone					
all comp. w/b					
8.22205 (V-TMB P-10/13)					

Continuation

@ Rs 637.180/cmt. w/b - Rs 5097 ~

7-11 3840202 ~

CO.

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
			BS-11	3640	202 ~
(12/14) p/v & existing ditch & place identification					
sign board — all complete					
3.84 m ² (V-TMB. P-10/2)					
@ 11	12276.76	/m ²	BS-11	47143 ~	
(13/17) p/v 600 mm equilateral					
1 sign board — all complete					
2.4 m ² (V-TMB. P-11/30)					
@ 11	3598.32	/each	BS-11	7197 ~	

(14/18) 600 mm circular					
— all complete					
2.4 m ² (V-TMB. P-11/30)					
@ 11	3697.67	/each	BS-11	7395 ~	
(15/19) 600 mm x 450 mm					
— all complete					
3.6 m ² (V-TMB. P-11/30)					
@ 11	3568.55	/each	BS-11	10706 ~	
(16/27) Road marking with					
Lat applied thermoplastic					
— all complete					
360.0 m ² (V-TMB. P-11/5)					
@ 11	73540/m ²	BS-11	264744 ~		

Continuation

Continuation

3,89,632 = ∞

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
<u>material consumption</u>					
1) soil :-		324.~	4	3	
2) stone chips/metal :-		772.13	4	3	
3) C-sand :-		112.50	4	3	
4) prime coat (SS+T) :-		1.313	4	5	
5) Tack coat (K+T) :-		1.799	4	5	
6) Bitumen (S-90) :-		21.231	4	5	
7) waste plastic :-		0.234	4	5	
 28/01/22 11 mdk 6 mdk 22/16					

Memo of Payment

52 S.D -	19,482 = ∞	
12 S.T -	3896 = ∞	0
12 GST(C) -	3896 = ∞	5066
12 GST(S) -	3896 = ∞	5066
12 L/c -	3896 = ∞	3
Roy -	-	
S/F -	-	

By CFMS - 3,54,566 = ∞

Total: 3,89,632 = ∞

Passed for Rs 3,89,632 = ∞ (Three lakh eighty nine thousand six hundred thirty two) only

Continuation
Executive Engineer
R.W.D. Works Division
Aneria

8/2/22

8/2/22