

Charged of to Primary Record Charge.

Schedule XLV-Form No. 134

(SC)

आमलगात विभाग आर प्रिन्सिपल **DIVISION**

आमलगात विभाग आर प्रिन्सिपल **SUB-DIVISION**
श्रीराम

MEASUREMENT BOOK

140-2551

दिनांक:- 25/11/21

1st on A/c running Bill

Measurement.

Name of Work—

Situation of Work—

Agency by which work is executed—

Date of Measurement—

No. and date of agreement

(These four lines should be repeated at the commencement of the measurement relating to each work)

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
N/Work — Constn of Road					
From Charaut up to					
PMHSY Road Charaut—					
under MHSY.					
N/Agency — Sunil Yadav.					
vill — Balsa, ward No-10					
PO — Bassi Behra					
purni, Sitamarhi					
Agreement No — 838D/2021-22					
Date of Start — 30.12.2021					
Date of Comp — 29.09.2022.					
Item ① Plv & Fixing Working					
benchmark — do-do-all					
Comp. 200.					
Qty — 0.30 KM.					
(2) Plv & Fixing Reference					
pillars — do-do-all.					
Comp. 200.					
Qty — 0.30 KM.					
(3) Site clearing & grubbing					
— do-do-all Comp. 200.					
Qty — 3500 m ² 0.50 H					
				10000	
= 0.03 Hec.					

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
(4) Box Lutting.					
Flexible road —					
Rigid Road —	2	210m	0.375m	0.10m	15.19
(5) Constr of embankment with approved materials obtained from borrow pits					
— do — do — all Comp 20%					
Qty —	116.69	m ³	50		
			100		
(6) Constr of Sub-grade & earthen shoulder					
— do — do — all Comp 20%					
Side of USB —	2	310m	0.625m		
			0.10m		37.50m ³
11 of WBM —	2	310m	0.625m		
			0.10m		28.13m ³
Amor 37/1/22 J.E.					
Total					65.43m ³
(7) Constr of USB in PCC					
portion do — do — all Comp 20%					
3 x 30m x 3.75m x 0.10m =					33.75m ³
1 x 10m x 3.75m x 0.10m =					3.75m ³
2 x 210m x 0.375m x 0.10m =					15.19m ³
Total					52.50m ³
Amor 37/2/22 J.E.					
RRD 5.2.22 AB					

Continuation

ABSTRACT

3


Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
N/Work — Constn of Road					
From Choraur op to					
PMWSY Road Choraur					
under MMWSY					
N/Agency — Sunil yadav					
Vill — Balga, Ward NO-10					
PO — Barri Bahra					
pupri Sitamarhi					
Agreement. NO —					
335BD/2021-22					
Date of Start —					
30.12.21					
Date of Comp —					
29.09.22					
① PIV & Fixing work					
ing bench mark.					
TMB, page - (1)					
Qty —					
0.30 KM.					
@ R. 4015.40/KM = R.					
1204=L					
② PIV & Fixing Reference					
pillars. TMB, page - (1)					
Qty —					
0.30 KM					
@ R. 1845.98/KM = R.					
554=L					
③ Site clearing &					
grubbing.					
TMB, page - (1)					
Qty —					
0.03 Hae.					
@ R. 52970.33/Hae. = R.					
1589=L					

Continuation

Total R. 3347=L

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
(4) Box Cutting					
TMB, page —			(2)		
Qty —	15.2 m ³				
@ R. 75.57/m ³ =				R.	1135=L
(5) Constn of embankment with approved materials obtained from borrow pits					
TMB, page —			(2)		
Qty —	58.34 m ³				
@ R. 190.57/m ³ =				R.	11118=L
(6) Constn of subgrade & earthen shoulder					
TMB, page —			(2)		
Qty —	65.43 m ³				
@ R. 191.76/m ³ =				R.	12547=L
(7) Constn of USB					
TMB, Page (2) Qty —	52.50 m ³				
@ R. 2733.44/m ³ =				R.	143905=L
Total				R.	171650=L
Add 12% W.T				R. (H)	20598=L
Add 1% labour cost				R. (H)	1717=L
Total				R.	193965=L
1% less				R. (L)	1940=L
Total				R.	192025=L
 K. Kumar 5/2/22 S.E.  P. Ramesh 5/2/22 S.E.  A. P. D.					

Continuation



K. Kumar
5/2/22
S.E.