

From the form issue to Rohit Singh
Schedule XLY-Form No. 134

(SC)

राष्ट्रिय और विमान कार्य प्रसंग सूची

DIVISION

राष्ट्रिय और विमान कार्य प्रसंग सूची

SUB-DIVISION

MEASUREMENT BOOK

No-2550

संख्या: २५५०

BT on A/c running Bill

Measurement

Name of Work—

Situation of Work—

Agency by which work is executed—

Date of Measurement—

No. and date of agreement

(These four lines should be repeated at the commencement of the measurement relating to each work)

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
N/Work - Const ⁿ of Road from Ramjivan Ram House to Sahit Sah House Haripur in Charaut Block under M.M.S.V.					
N/Agency - Chandan Kr. Yadav Vill - Balsa Ward No - 10 PO - Barri Behra, pupasi, Sitamarhi					
Agreement. No - 79 SBD/2021-22					
Date of Start - 28.12.2021 Date of Comp - 27.01.2022					
Item ① Plr & Fixing Working Bench mark -do-do- all Comp. sch. Qty - 0.50 km.					
② Plr & Fixing Reference pillars -do-do- all Comp. sch. Qty - 0.50 km.					
③ Site clearing & grubbing -do-do- all Comp. sch. Qty - 2x 500m x 1.0m = 1000m ² $\frac{1000m^2}{10000} = 0.10 \text{ Hec.}$					

Continuation

17

MT 84 324.10m³

3

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
(7) In pcc portion.					
3x 30m x	3.75m	x	0.10m	=	33.75m ³
1x 10m x	3.75m	x	0.10m	=	3.75m ³
Total					37.50m ³

(8) Plv & laying masonry work
-do-do- all Comp. sch.
BT portion.

$2 \times 30\text{m} \times 3.75\text{m} \times 0.075\text{m} =$	16.88m^3
$2 \times 30\text{m} \times 3.75\text{m} \times 0.075\text{m} =$	16.88m^3
$2 \times 30\text{m} \times 3.75\text{m} \times 0.075\text{m} =$	16.88m^3
$2 \times 30\text{m} \times 3.75\text{m} \times 0.075\text{m} =$	16.88m^3
$2 \times 30\text{m} \times 3.75\text{m} \times 0.075\text{m} =$	16.88m^3
$2 \times 30\text{m} \times 3.75\text{m} \times 0.075\text{m} =$	16.88m^3
$1 \times 30\text{m} \times 3.75\text{m} \times 0.075\text{m} =$	8.44m^3
$1 \times 10\text{m} \times 3.75\text{m} \times 0.075\text{m} =$	2.81m^3
Total	112.53m^3
Limit	112.50m^3

(9) In pcc portion.

3x 30m x 3.75m x 0.075m =	25.31 m ³
1x 10m x 3.75m x 0.075m =	2.81 m ³
Total	28.12 m ³

mmov
6/2/2022
S.E.

mmov
6.2.22
AR

Continuation

137 on A/c running Bill
ABSTRACT

4
Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
N/Work - Constn a road					
from Ramjivan Ram House					
to Sobhit Sah House Haripur					
in choraut Block under MMHSY.					
N/Agency - Chandan Kr. Yadav					
Vill - Balsa, Ward No - 10					
P - Barai Behta, Pupri, Sitamarhi					
Agreement No - 79SBD/2021-22					
Date of Start - 28.12.21					
Date of Comp - 27.01.2022					

Item (1) Plv & Fixing working
Bened mark.

TMB; page - (1) Qty - 0.50 KM.

@ R. 4015.40 / KM = R. 2007 = W

(2) Plv & Fixing Reference
pillars. TMB, page - (1)

Qty - 0.50 KM.

@ R. 1845.98 / KM = R. 923 = W

(3) Site clearing & grubbing

TMB, page - (1)

Qty - 0.10 Hae.

@ R. 52970.33 / Hae. = R. 5297 = W

(4) Constn of embankment
with material obtained

from borrow pit

Continuation

Total R. 8227 = W

PTC

444 805 109

Kankarbagh, Patna

HIES PVT

7765865774

Particulars	Details of actual measurement				Contents of area
	No.	L	B	D	
(a) Lead 120 m.					
TMS, page (2)					
Qty — 38.02 m ³					
Q. R. 152.15 / m ³ = — P. 5785=L					
(b) Lead 1000 m.					
TMS, page (2) Qty — 27.0 m ³					
Q. R. 190.57 / m ³ = — P. 5145=L					
(5) Constn of sub grade & earthen shoulder.					
TMS, page (2)					
Qty — 1165.86 m ³					
Q. R. 104.76 / m ³ = — P. 883585=L					
(6) Constn of LWB in 3 rd portion.					
TMS, page (2) Qty — 584.0 m ³					
Q. R. 2039.49 / m ³ = — P. 958939=L					
(7) Constn of LWB in 4 th portion.					
TMS, page (3)					
Qty — 37.0 m ³					
Q. R. 2039.69 / m ³ = — P. 110933=L					
(8) P.V. & laying WBM for III in 8 th portion.					
TMS, page (3) Qty — 12.50 m ³					
Q. R. 3589.40 / m ³ = — P. 404932=L					
Total					P. 1717581=L

Continuation

B/F PS. 1717581210

6

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L	B.	D.	

(3) Plv & laying wpm in II

in pcc portion.

TMB, page - (3)

Qty — 28.12 m³

@ Rs. 3579.40 / m³ = — Rs. 101215 =

Total Rs. 1818796 =

Add 12% GST — (+) Rs. 218256 =

Add 1% labor (235 (+) Rs. 18188 =

Total Rs. 2055240 =

max 212/2022
S.E. less 0.11% (+) 2261 =
Total Rs. 2052979 =

EX 2
212/22
AB

QAP
212/22
10-2-22

Continuation