

IMPLIYA TO IMPLIYA PURAB TOLA

Schedule XLV-Form No. 134

M/S KRMLESHWAR RAI

DIVISION

BLOCK- BHORE

SUB-DIVISION

MMGSY- NDB

MEASUREMENT BOOK

MB-No - 549

Name of Work-

Situation of Work-

Agency by which work is executed-

Date of Measurement-

No. and date of agreement

(These four lines should be repeated at the commencement of the measurement relating to each work)

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
	1st on 4/c Bill				
Name of Work - Const. of a road from Imliya to Imliya East taluk under mmaly - (NDB) in Bhorey Block.					
Agency - M/S Kamleshwar Rai					
Agreement No - 18 MB 0/2021-22.					
Agreement Value - Rs 4509895=.					
Date of work started - 18.12.2021.					
Date of completion - 17.12.2022.					
Date of measurement - 14.02.2022.					

Record Measurement

(1/1) Construction of working bench made

as per S.P. 1/2.

$$\text{Length} = 0.595 \text{ km.}$$

(2/2) Construction of reference pillars -

as per S.P. 1/2.

$$\text{Length} = 0.595 \text{ km.}$$

(3/3) Clearing and grubbing road

land as per S.P. 1/2.

$$2 \times 595.0 \times 1.50 = 1785.0 \text{ m}^2.$$

$$= 0.1785 \text{ Hectare}$$

(4/5) Const. of embankment as approved.

materials used upto 1000 m.

$$2 \times 10 \times 30.0 \times 1.05 \times 0.75 = 472.50 \text{ m}^3.$$

$$2 \times 10 \times 30.0 \times 1.05 \times 0.85 = 535.50$$

$$\text{Limited to } 984.65 \text{ m}^3. \quad 1008.0 \text{ m}^3.$$

Continuation

B/E D 14278=00.

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
(4/5) Const. of embankment with approved materials lead up to 1000 m.					
Volume 01 = 984.65 m ³ .					
or 190=07 m ³					187153=00
(5/8) Box cuttings - excavation of road ways using manual means.					
Volume 02 = 32.11 m ³ .					
or 75=57/m ³					2427=00
(6/10) Const. of G.S.B. Gr II with well graded materials as per S.P. 10.					
Volume 02 = 180.77 m ³ .					
or 3377=63/m ³					610574=00

(7/11) Providing Laying spreading and compacting stone aggregate Gr III.					
Volume 02 = 160.99 m ³ .					
or 4143=36/m ³					700186=00
(8/24) Providing and fixing typical M.M.S.S. intermediate sign boards.					
Volume 02 = 02 Nos.					
or 13013=36/each					26027=00
					1540645=00
Less 0.31% below					4776=00
					1535869=00
Add 12% GST					184304=00
Add 01% Labor cost					15359=00
Add Seigniorage fees					23459=00
Net payable					1758991=00

Continuation

14/12/22