

TO3 TO IMALITYA KOILARRAHY

Schedule XLV-Form No. 134

M/S KRAMLESHWAR BHAI

DIVISION

BLOCK - RHORE

SUB-DIVISION

M/S SY-NITB

MEASUREMENT BOOK

MB-NO - 551

Name of Work—
 Situation of Work—
 Agency by which work is executed—
 Date of Measurement—
 No. and date of agreement

(These four lines should be repeated at the commencement of the measurement relating to each work)

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
	1st on Apr Bill				
Name of work - Const. of a road from T03 to					
Emaliya Kaularhi under MMGSY (NAB)					
in Bhorey Block.					
Agency - M/S Kamlesh Rat.					
Agreement No - 18 M.B.D./2021-22.					
Agreement Value - $\frac{9310152}{9339103} = 100.8$					
Date of work started - 18.12.2021.					
Date of completion - 17.12.2022.					
Date of measurement - 14.02.2022.					
Abstract of costs					
(1/1) Construction of Working bench					
mark on per S/D/42.					
Length = 1.240 Km.					
(2/2) Construction of reference pillars					
on per S/D/42.					
Length = 1.240 Km.					
(3/3) Clearing and grubbing road					
land on per S/D/42.					
$2 \times 1240.0 \times 1.50 = 3720.0 \text{ m}^2$					
$= 0.372 \text{ Hectre.}$					
Limited as per agreement 0.37 Hectre.					

Continuation

