

कार्यपालक अभियंता का कार्यालय
ग्रामीण कार्य विभाग, कार्य प्रमण्डल, फुलपरास

पत्रांक 226

फुलपरास / दिनांक 17/02/2022

प्रेषक :- कार्यपालक अभियंता
ग्रामीण कार्य विभाग
कार्य प्रमण्डल, फुलपरास।

सेवा में,
अपर-मुख्य-कार्यपालक पदाधिकारी
ग्रामीण कार्य विभाग
विश्वेशरैया, पटना।


विषय :- **MMGSY (W.B)** योजनान्तर्गत चल रहे योजनाओं हेतु आवंटन उपलब्ध
कराने के सम्बंध में।

महाशय,

उपर्युक्त विषय के सम्बंध में कहना है कि MMGSY (W.B) योजना हेतु अधियाचना
विहित प्रपत्र में Utilization संलग्न कर आवश्यक कार्रवाई हेतु समर्पित की जाती है।

अनु0-1. Utilization

विश्वासभाजन


16/2/22
कार्यपालक अभियंता
ग्रामीण कार्य विभाग
कार्य प्रमण्डल, फुलपरास
Stallu
16/02/2022

FORM GRF 19-A
PIU:- E.E.,R.W.D. Works Division,Phulparas

Form of utilization certificate up to the month of 15 Feb-2022
M.M.G.S.Y (WB)

Sl. No.	Name of Scheme	Sanction No & Date	Amount Received (In Rs. Lacs)	Particulars
1.	Construction of Road Under M.M.G.S.Y (WB)	Lt. No-226, Dt.-01.02.2022	1457.84214	Certified that out of RS. 1457.84214 Lac received upto Date Alloutment in favour of E.E.R.W.D works Divi Gogri a sum of Rs. 1445.56517 Lacs has been utilized for the purpose of M.M.G.S.Y (WB) .Schemes as given in the margin for which it was sanctioned and that the balance of Rs 12.27697 Lacs remaining unutilized at the end of the period under.
TOTAL :-			1457.84214	

2. Certified that I have satisfied myself that the condition on which the grants-in -aid was sanctioned have been duly fulfilled/are being fulfilled and that I have exercised the following checks to see that the money was actually utilized for the purpose for which it was sanctioned.

Kind of Checks exercised :-

Works have been supervised by Executive Engineer/ Superintending Engineer.

Periodical inspection has been conducted by E.E./S.E

Construction material have been tested.

Measurement have been recorded in the M.B.s and testcheck conducted by the Assistan

All other codal formalities have been observed.

3. Physical progress achieved :-

Construction of Road works

Construction of CD works

D.A.O.
R.W.D.Works Division
Phulparas


Executive Engineer
R.W.D.Works Division
Phulparas
16/02/22

Name Of Division:- R.W.D. Works Division, Phulparas

Month - Feb-2022

Rural Works Department, Works Division, Phulparas.
MMGSY World Bank Allotment & Expenditure RoadWise

S. No	Name of Road	Package No	Contractor Name	Agreement No	Administrative Sanction		Agreement		Allotment Received (In Lacs)	Total Expenditure as Per MIS (In Lacs)	Value of Measurement (In Lacs)	Current Demand (In Lacs)	Remarks
					length (K.M)	A.A Amount (in Lakhs)	Main Work	Maintenance					
1	2	3	4	5	6	7	8	9	10	11	13	14	15
1	Rahmaniya Tol to Hudra				2.421	210.48900	185.21737	21.88098	139.15039	139.15039	0.00000	0.00000	
2	Ghormohan (Rajdev Yadav Ka Ghar) to Vishunpur Goth				3.115	260.39500	227.47103	28.64628	141.19639	141.19639	0.00000	0.00000	
3	Jhaolpati Asha to Balanpati Tarbandh	MMGSY WB-18-PHULPARAS-01	M/S Jaddanbhai Kumar Singh	44SBD/2019-20	1.998	250.04900	151.14514	18.20472	130.09695	130.09695	0.00000	0.00000	
4	Toriya Chak to Bheela				1.507	124.82200	109.94781	12.99142	0.00000	0.00000	0.00000	0.00000	
5	Bhawanipur to Kumari				2.097	170.78300	144.44250	20.57516	47.68915	47.68915	0.00000	0.00000	
6	Dharam Deetha to Lakshmi Kalech Patwan Ka Ghar				2.144	209.44900	183.29438	19.03371	61.57250	61.57250	0.00000	0.00000	
7	Mansapur to Hariraha Ruitampur	MMGSY WB-18-PHULPARAS-02	Systematic And Advance Construction Private Limited	44SBD/2019-20	3.758	352.77800	317.68846	32.61446	188.62350	176.36567	0.00000	0.00000	
8	Dhabahi to Chikoi				2.012	169.99400	145.90091	18.41839	0.00000	0.00000	0.00000	0.00000	
9	Mahtour to Rajaura				4.941	417.49200	383.81564	47.04799	224.48681	224.48681	0.00000	0.00000	
10	Lakshmiipur to Maraya Balua	MMGSY WB-18-PHULPARAS-03	Kumar Piyush Construction Private Limited	44SBD/2019-20	2.275	210.71900	194.81157	22.30707	181.72361	181.72361	0.00000	0.00000	
11	Jagatpur Sansatha to Pangachha(Kamat Tol)				2.278	226.32000	211.07000	20.14163	135.71281	135.71281	0.00000	0.00000	
12	Ghuskipatti to Navrol(Ram Prasad Ka Ghar)	MMGSY WB-20-PHULPARAS-01	Fuladev Yadav	14MBD/2020-21	1.565	152.78000	137.57493	13.73813	137.57493	137.57493	0.00000	0.00000	
13	Virpur (Ramashish Yadav Ka Ghar) To Bisanpur	MMGSY WB-20-PHULPARAS-03	Nisp Infra Private Limited	23MBD/2021-22	3.204	322.19900	312.13650	29.21005	0.00000	0.00000	92.37036	92.37036	
14	RCC Bridge On Virpur (Ramashish Yadav Ka Ghar) To Bisanpur AT CH. 550 M				28.12	247.66800	235.95561	1.69901	0.00000	0.00000	150.56893	150.56893	
Total =						3325.94600	2960.47185	306.50900	1387.82704	1375.56921	242.93929	242.93929	

R.W.D. Works Division, Phulparas
Executive Engineer,
2023/02/22
16/2/22