

प्रमाणित किया जाता है कि इस माप
पुस्तक में दर्ज है वही कुल-100/100
है। यह है बिना किसी अक्षर-कुल
सहायक अभियन्ता (सी.ए.डी.) द्वारा किया
काम का प्रमाण। (स.प्र. 11-5 का
विधि विधि पाता है।) (9mm
29/8/20

कार्यपालक अभियन्ता

ग्रामीण कार्य विभाग

कार्य प्रमण्डल, बिहार शरीफ

Sd/-
29/8/20

Sch, XLV-Form No. 134

वि.हा. (सी.ए.डी.)

DIVISION

स.प्र. 11-5

SUB-DIVISION

Measurement Book

No. 2963

Name of Officer

सी.ए.डी. कुल (न.हा.डी.डी.)
ज.प्र. 11-5, स.प्र. 11-5

Date of first entry

Date of last entry

Particulars	Details of actual measurement				Contents of area	
	No.	L.	B.	D.		
<u>5th & Final Bill</u>						
Name of work - Const ⁿ of road from						
To 1 St-78 to Kemas Road						
Agency - Kurnud Ranjan Sarkar						
Sohsari, Bihar Sharif, Nalanda						
Agreement No. - SBD-08/2020-21						
Date of start - 04/06/2020						
Date of completion - 03/06/2021						
Actual date of completion - 18/07/2021						
Measurement - NIL						
<u>Abstract of Cost</u>						
① Providing & fixing of						
working benchmark pillars						
with all complete						
1.350 km Page No. - 37						
@ Rs 12188 = 18/km - Rs 16454 = Rs						
② clearing & grubbing road						
land do do all complete						
0.252 Ha Pg No. - 23						
@ Rs 51161 = 75/Ha - Rs 12893 = Rs						
③ Const ⁿ of embankment with						
material obtained from borrow						
pits with a lift upto						
1.5 m, lead upto 1000 m & 100 m						
do do all complete						
Rs 29347 = Rs						

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
					B.P. = Rs 6056886 =
(34/38) Providing PCC m-20 in abutment do do all complete					
34.439 m ³ Pg No. - (27)					
@ Rs 5358 = 97/m ³ - Rs 1845.58 =					
(35/39) Supplying, fitting, placing HVSD bar reinforcement in Super str do do all complete					
1.770 M.T. Pg No. - (27)					
@ Rs 51517 = 10/M.T. - Rs 91185 = 00					
					Rs 6332629 =
Add 12% G.S.T (+) Rs 759915 = 00					
Add 1% L.Cess (+) Rs 63326 = 00					
Add seigniorage (+) Rs 106293 = 00					
					Rs 7262163 = 00
less previous amount (-) Rs 4431935 =					
					Rs 2830228 =
10/01/22 J.E.					
13/11/22 DE					
					cmd
					(Signature)
					17/12