

Ag. No. - 15(SBD)/2021-22
Agency: Prity Enterprises

House of Rameshwari Kewat to Pachra Chowk
& Pachra Paswan Tola.

[MMUSY SC]

Schedule XLV-Form No. 134

Sheikhpura

DIVISION

Sheikhpura

SUB-DIVISION

MB No-1420

MEASUREMENT BOOK

Name of Work—
 Situation of Work—
 Agency by which work is executed—
 Date of Measurement—
 No. and date of agreement

(These four lines should be repeated at the commencement of the measurement relating to each work)

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
	1st on A/c Bill				
NAME OF WORK:- Construction of Road					
from house of Rameshwar Kewat					
to Pachana Chonik de Pachana					
Paswan tola.					
Agency:- Paiti Enterprises					
Agreement No- 15 S.B.D/2021-2022					
Agreement date:- 12-07-2021					
Completion:- 11-04-2022					
gantt 1/	Providing and fixing				
	Working Bench marks				
	to as completed				
	1 No				1 No
gantt 2/	Providing and fixing				
	Reference Pillar				
	to as completed				
	3 No				3 No
gantt 3/	P/V clearing & grubbing				
	road land				
	6 No	30.0	2.8+3.2		540m ²
	11 No	25.0	3.8+2.6+2.2		788.33m ²
	5 No	30.0	1.9+3.2+2.7		390m ²
			3		1718.33m ²

Continuation Length = 1500m

= 0.15 Ht

M/p
 18/08/2021
 52

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
			B/P-R		1218880 =
300m ² 9/13(b)			providing P.C.C M20		
			grade in foundation		
			to be as complete		
			Qty red m ³ 8.40 2.83		
			23.69 + 7.56 = 31.25 m ³		
			@ limit 2.1 =		
			27.30 m ³ 5616.30/m ³		153325 =
300m ² 10/14			P/V and laying R.C.C		
			N.P.3 Murore Pipe		
			to be as complete		
			Qty red m ³ 8.40 3		
			150 m ² 2026.79/m ²		30402 =
			Total B ₁ = 1402607 = 00		
			Add 1% L.C. - B ₁		14026 = 00
			Add 12% GST - B ₁		168313 =
			Add - S.T. - B ₁		42800 = 00
			Total B ₁ 1627746 = 00		
			6000.80% below B ₁		B022 = 00
			B ₁ 164724 = 00		
			1/2/2022		
			08/02/2022		
			JE		
			Mg		
			AS		
			CLP		
			10.2.2022		