

Sch. XLV—Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
3 rd on A/C Bill					
Name of the work:					
NH-28 B Chandigarh Max to Maxipum.					
Agency: Chankaya Technos					
Agreement No: 38 SBD/2019-20					
Date of work order:					

Date of completion:

MEASUREMENT

Item no-1/9

Construction of G.S.B - T/S

Check
By
EE

$$16 \times 30.00 \times 4.05 \times 0.10 = 194.40$$

$$26 \times 30.00 \times 4.05 \times 0.10 = 315.90$$

$$20 \times 30.00 \times 4.05 \times 0.10 = 243.00$$

$$753.30$$

Continuation

Jah
02-02-2022
J.E.

02/02/2022

10-02-2072
J.E.

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
<u>MATERIAL STATEMENT</u>					
Stone chips (53mm)					$= 451.98 \text{ m}^3$
					@ R. $516.42/\text{m}^3$
Stone chips (9.5mm)					$= 180.79 \text{ m}^3$
					@ R. $411.35/\text{m}^3$
Crushed sand					$= 271.19 \text{ m}^3$
					@ R. $132.21/\text{m}^3$
Stone chips (53mm)					$= 752.09 \text{ m}^3$
					@ R. $435.99/\text{m}^3$
Spone screening					$= 149.17 \text{ m}^3$
					@ R. $345.52/\text{m}^3$

Satish
10-02-2022

J.E.

[Signature]
10-02-2022

ABSTRACT OF WORK

Item No - 1/1

Construction of reference and
working bench mark — FLS

From T.O.B. page no. —

Qty = 4.88 Km

@ R. 12713.48/Km

= R. 62042.00

Continuation

Particulars	No.	L.	B.	D.
Item No - 2/2				
Construction of reference pillar				
From T.O.B.				page no -
				Qty = 4.88 Km
				@ Rs. 13211.09/Km
				= Rs. 64358.00
Item No - 3/3				
Clearing and grubbing wood				
Land				7/5

From T.O.B.				page no -
				Qty = 1.464
				@ Rs. 49809.13/4
				= Rs. 72721.00

Item no - 4/4
Construction of embankment

From T.O.B.				page no -
				Qty = 12227.58 m ³
				@ Rs. 187.92/m ³
				= Rs. 2297867.00

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L	B	D	
Item No-5/5					
Construction of sub grade and					
earthwork					ft/c
From Table page no -					
					Qty = 2100.00m ³
					(1) ft. 129.20/m ³
					= ft. 1521386.00
Item No-6/6					
Construction of embankment					

From Table page no -					
					Qty = 2831.02m ³
					(1) ft. 143.08/m ³
					= ft. 406248.00

Item No-7/9					
Construction of G.S.L					
From Table page no -					24326
					Qty = 3649.12m ³
					(1) ft. 3649.12/m ³
					= ft. 13261542.00

Less Below 10%	2425406
for below @ 10%	6023496.00
	-21828653.-
Previous Paid	16823496.

	R.	500	5157.00
Continuation			
10/04/00 A			
B			
15/04/02 Et			