

3rd on account bill

17

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Name of work: - construction of road from Sharma tola mukron to chanchar Rammogari paswan tola under MMGSy Scheme					
Agency: - Sunita Kumari					
Agreement No: - G4(SBD)/2020-2					
Date of start: - 09.09.2020					
Date of completion: - 8.3.2021					

Date of measurement

10.12.2021

Item No (1) Construction of Earthen

Shoulder	—	EI			
					$2 \times 20 \times 30.00 \times 1.675 \times 0.275 = 552.75 \text{ M}^3$
					$2 \times 2 \times 30.00 \times 1.675 \times 0.275 = 55.27 \text{ M}^3$
					$2 \times 1 \times 15.00 \times 1.675 \times 0.275 = 13.81 \text{ M}^3$
					$= 621.83 \text{ M}^3$
Less for Bon cutting					$= 115.165$
Total					$= 506.66 \text{ M}^3$
					sdawan 10/12/2021 J.E

Item No (2) providing and applying

primer coat with Bitumen

emulsion (SS-1)	—	E/I			
					$20 \times 30.00 \times 3.75 = 2250 \text{ M}^2$
					$2 \times 30.00 \times 3.75 = 225.0$
					$1 \times 15.00 \times 3.75 = 56.25 \text{ M}^2$

Continuation

sdawan
13/12/2021
J.E

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Add		B.F	Rs	3701509.00	
Less 11.75% of 1st bill			(-) Rs	434,927.00	
			Rs	3266582.00	
Less 2nd bill			(-) Rs	2208134.00	
			Rs	1058448.00	
<u>22/04/22</u> J.E					
<u>23/11/22</u> J.E					

material statement

(i) Earthwork - 506.66 m³

(ii) Prime cost (SS+L) - 2.15 MT

(iii) Tack coat (SS+L) - 0.698 MT

(iv) Bitumen (B-90) - 4.91 MT

(v) Stone chips - 77.53 m³
22/04/22
 J.E