

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Name of work -	L 30 to Anantnagar PMU				
	Path se Janti Ganga Ghat				
	Tak,				
Name of Agency -	Sri Jitendra Kumar				
	manjarchak, Nawganhi, Muger				
Agreement No -	1880/2021-22				
Agreement Value -	Rs 13784102/-				
Const. cost -	Rs 12809137/-				
Maint. cost -	Rs 974965/-				
Date of commencement -	25.03.2021				
Date of completion -	24.03.2022				
Date of measurement -	08.02.2022, 15.02.2022				
	17.02.2022				

Work Done

Record measurement Dated - 08.02.2022

① Const. of reference & working

bench mark - - - -

$$1 \times 0.275 \text{ KM} = 0.275 \text{ KM}$$

② Const. of reference pillar 3/

benches - - - -

$$1 \times 0.275 \text{ KM} = 0.275 \text{ KM}$$

③ Clearing & grubbing road land - - - -

$$249 \times 30.00 \times 2.00 = 1080.00$$

$$241 \times 5.00 \times 2.00 = 20.00$$

$$\text{Total} = 1100.00 \text{ m}^2$$

$$= 0.11 \text{ Ha}$$

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
① Earth work					
2782.81 m ³ vide TMA Page (27)					
@ Rs 34.81/m ³ x 10% = Rs 9722.00					
② G.S.B. for 53 mm to 9.5 mm					
67.489 m ³ @ Rs 620.62 x 10% = Rs 4189.00					
③ G.S.B. for 9.5 mm to 2.36 mm					
26.679 m ³ @ Rs 514.58/m ³ x 10% = Rs 1373.00					
④ Local Sand					
26.60 m ³ @ Rs 141.85/m ³ x 10% = Rs 377.00					
⑤ W.B.M. for 11.2 mm					
18.98 m ³ @ Rs 397.73/m ³ x 10% = Rs 755.00					
⑥ W.B.M. for 53 mm to 22.4 mm					
95.696 m ³ @ Rs 511.44/m ³ x 10% = Rs 4894.00					
⑦ Coarse Sand					
116.417 m ³ @ Rs 175.80/m ³ x 10% = Rs 2047.00					
⑧ PCC M30 for Crushed stone 25 mm to 14.5 mm					
151.848 m ³ @ Rs 581.99/m ³ x 10% = Rs 8837.00					
⑨ Boulder & stone spall					
118.80 m ³ @ Rs 355.68/m ³ x 10% = Rs 4226.00					
⑩ Graded stone aggregate as per spec					
27.00 m ³ @ Rs 309.21/m ³ x 10% = Rs 835.00					
⑪ Brick					
43400 Nos @ Rs 5.00/No x 10% = Rs 21700.00					
					Rs 162699.00
					58955.00
Total Amount vide TMA Page (15) = Rs 103744.00					
					Rs 162699.00

Handed
17.02.2022
J.E.

Wm
12.2.2022
Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
					B/P - Rs 10397282.00
Add Labourers Cess @ 1%					Rs 103973.00
Add CIST @ 12%					Rs 1247674.00
Add S. Fee. Vide TMC Page (61)					Rs 162699.00
					Rs 11911628.00
Less below @ 0.00%					Rs 0.00
					Rs 11911628.00
Less Previous bill payment =					Rs 8357870.00
					Rs 3553758.00

Handed
17.02.2022
B.E.

17.02.2022
B.E.

C.2.P.

18/02/22