

MMGSY (SC)

M.B.No - 451
20-21

Bani Paikant Santoshi mata to Paikant
Shedule XLV Form No. 134.
Paschini Toda

DIVISION: Gogri DIVISION

Sub. Division: Gogri SUB-DIVISION

maavishnavi Developers M.B.No - 451

Measurement Book

Maavishnavi

प्रमाणित किया जाता है कि इस
मापी पुस्त में मशीन द्वारा अंकित
कुल-100 (रक सौ) पन्ने हैं जिस
सहायक अभियंता, ग्रामीण कार्य विभाग
कार्य अवर प्रमंडल, गोगरी का
निर्वात किया जाता है।

10.6.20
कार्यपालक अभियंता
ग्रामीण कार्य विभाग
प्रमंडल-गोगरी
14/6/20

... of measurements and should end with the
dated initials of the officer marking the measurement,
(See all paragraph 24)

A suitable abstract should than be prepared which/
Should collect in the case of measurements for work
done the total quantities of each district item of work
relating to each sanotioned Sub-head.

- [e] As all pyament for work suppliers based on the
quantities recorded in the measurement book it is
incumbent upon the person taking the measurements
to record the quantities clearly and accurately. If
measurements are taking in connection with a running
contract account on which work has been previously
measured he is further responsible (1) that reference
to the last set of measurement is recorded and (2) that
if the entire job or contract has been completed the
fact is recorded prominently just above his initials.
- [f] Entries should be record continuously in the
measurement book No. black pages may be left and
no page be turn out. any page left blank in adveltenly
must be cancelled by diagonal lines, The cancellation
being attested, See also paragraph 335 or the public
Work Department Code.
- [g] No entry may be erased, of a mistake is made it should
be correct (and daleted) by the responsible officer in
the manner prescribed in paragraph 335 of the Public
Work Department Code. When any measurements are
cancelled, the cancellation must be supported by the
dated initials of the officer ordering the cancellation or
by a reference to his measurements in either case the
reason for cancellation should be recorded.

Each measurement book should be provided with
an index which should be kept up to date.

Sch. XLV-Form No. 134

1.

Name of work -

Situation of work -

Agency by which work is executed -

Date of measurement -

No. and date of agreement.

(These four lines should be repeated at the commencement of the measurements relating to each work).

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Name of Road:-	Bar Parkaut Santosh Nigla to Parkaut Paschim Tola.				
Name of Agency:-	Maa Vaishnavi Developers.				
Stipulated date of start of work:-	6/6/2020				
Stipulated date of completion of work:-	05/6/2021				
Agreement No -	19 S.B.D/2020-2021				
Date of measurement -	11/6/2020.				
①/② Providing and fixing of typical M.M.G.S.Y. informative sign board.					
i) Logo identification sign board					1 Nos.
ii) CH2=O informative sign board					1 Nos.
					2.00 Nos.
②/② Clearing and grubbing road land by manual means uprooting with vegetation, grass etc					
2x10x30.00x3.50					= 2100 m ²
2x5x30.00x3.50					= 1050 m ²
2x8x30.00x3.50					= 1680 m ²
2x12x30.00x3.50					= 2520 m ²
2x9x30.00x3.50					= 1890 m ²
2x6x30.00x3.50					= 1260 m ²
2x6x30.00x3.50					= 1260 m ²
2x1x20.00x3.50					= 140 m ²
					<u>11900 m²</u>

Continuation

= 1.190 Hectare

JW

11/6/20

JW

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
① Providing and fixing of 17 mm M.M.C.Sy Board of logs and C.H.Lem.					
Nos vide T.M.B.P-20	-			2.00 Nos	
@ Rs. 8911 = 75/Nos					- Rs. 17833 =
② Clearing and grubbing road land by manual means.					
Area vide T.M.B.P-20	-			1.190 Hact.	
Area vide T.M.B.P-26	-			0.322 Hact.	
				1.512 Hact.	
@ Rs. 51133 = 76/Hact					- Rs. 77314 =
③ Construction of embankment with material obtained from borrow pit -					
Qty vide T.M.B.P-20	-			1166.305 m ³	
Qty vide T.M.B.P-26	-			81.825 m ³	
				1248.130 m ³	
@ Rs. 150 = 381/m ³					- Rs. 187397 =
④ Construction of subgrade & earthen shoulder.					
Qty vide T.M.B.P-20	-			8878.55 m ³	
Qty vide T.M.B.P-27	-			846. m ³	
				9724.55 m ³	
@ Rs. 176 = 58/m ³					- Rs. 834261 =
⑤ Construction of granular sub base do. to do.					
Qty vide T.M.B.P-20	-			1579.50 m ³	

Continuation

ch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
(33) Plain reinforcement					
Concrete 1720 m ³ substituted					
Qty vide T.M.B.P. - 23-				5.840 m ³	
@ Rs. 5826 = 08/m ³					Rs 34024 =
(34) Providing and laying reinforced cement concrete					
In super structure above ground					
Qty vide T.M.B.P. - 28-				38.510 m ³	
@ Rs. 6786 = 64/m ³					Rs 261353 =
					10185795 =
Add 12% L.S.T. & 1% Labor cost - 13%					1324153 =
					11509948 =

Less 0.25% as per below agreement - 28775 =

11481173 =

Less Below already paid Amt. - 18426929 =

vide Page no. 25 of this M.B. - 24190534 =

3054244 =

B.A.R.
 04/11/2022
 AE

(9h)
 4/11/22
 SE

C&P
 Atur
 15/10/2022
 ER

Continuation