

कार्यपालक अभियंता का कार्यालय

ग्रामीण कार्य विभाग, कार्य प्रमंडल बेलसंड।

पत्रांक:- 242 / बेलसंड दिनांक:- 19/02/2022 /

प्रेषक,

कार्यपालक अभियंता
ग्रामीण कार्य विभाग
कार्य प्रमंडल, बेलसंड

सेवा में,

अपर मुख्य कार्यपालक पदाधिकारी -सह-सचिव
बिहार ग्रामीण पथ विकास अभिकरण, पटना।
ग्रामीण कार्य विभाग,
बिहार, पटना।

विषय:- MR-3054-BIHAR RURAL ROAD NEW MAINTENANCE POLICY-2018 योजना
अंतर्गत निर्माण कार्य की राशि के अधिग्रहण के संबंध में।

महाशय,

उपर्युक्त विषय के संबंध में कहना है कि MR-3054-BIHAR RURAL ROAD
NEW MAINTENANCE POLICY-2018 योजना अंतर्गत संलग्न सूची के आधार पर पथ में निर्माण
कार्य की राशि का आवंटन उपलब्ध कराने की कृपा की जाए।

अनु०- यथोक्त।

विश्वासभाजन


(Signature)
19/2/22

कार्यपालक अभियंता
ग्रामीण कार्य विभाग,
कार्य प्रमंडल, बेलसंड

(Signature)
19/02/22

Requisition for Scheme Head- MR(3054) under Bihar Rural Road Maintenance Policy-2018.

Name of Division- RWD (W) Division Beland																		
Sl No.	Package No.	Name of Road	Project ID as per MIS	Administrative Approval (A.A) Letter No & Date.	Administrative		Agreement Amount (In		Agreement No & Date	Date of Completion as per Agreement	Actual Date of Completion	Value of IRI (in mm/km)	Thickness of Bitumen Layer (in mm)	Value of Bitumen Content in Percentage	Previous Total Allocated Amount (in Lakh)	Up-to date expenditure as per MIS (in Lakh)	Requisition against work done. (in Lakh)	Remarks
1	2	3	4	5	Length (In Km)	Amount of (In Lakh)	Initial Rectification with Surface Renewal (in Lakh)	5 years Routine Maintenance (in Lakh)										
1	RM/S/BEU/19/0002	GHARWARA-MASAH	31608102065	5256 Did 04.10.2019	3.200	67.09400	84.59374	23.84826	55 MBD/2020-21 Did 15.06.2020	14.06.2021	08.03.2021	3561	25	5%	67.05000	64.05533	14.48498	Completed (Agreement Revised)
2	RM/S/BEU/19/0002	BISHANPUR-SASAU	31608102047	5256 Did 04.10.2019	5.590	121.16000	139.33944	52.63056	55 MBD/2020-21 Did 15.06.2020	14.06.2021	09.03.2021	3664	25	5%	121.15000	118.43921	15.30121	Completed (Agreement Revised)
Total:-												3664	25	5%	188.20000	182.49454	29.78619	


 R.W.D. (W.) Division
 Beland
 19/12/22
 19/12/22

FORM GFR 19-A

(See Government of India's Decision (10 below Rule-150)

Form of Utilisation Certificate up to the Month of Feb- 2022

PIU-Belsand

Sl.No.	Name of Schemes	Sanction No.& Date with Amount (in Lacs Rs.)	Amount Received (in Lacs Rs.)	Particulars
1	Construction or Rural Roads under MR-3054 New Maintenance Policy.	MR-3054-New Maintenance Policy-2018		Certified that out of Rs 2154.58268 Lacs of grants-in-aid Sanctioned during the year In favour of Executive Engineer R.W.D Works Div. Belsand a Sum of Rs
		BRRDA	2154.58268	2128.49329 lacs has been utilised for the purpose of
		Expenditure	2128.49329	New Maint. Policy-2018 Schemes as given in the margin for which it was Sanctioned and that the
		Balance Total	26.08939	balance of Rs. 26.08939 lacs remaining utilized at the end of the period under report.

Certified that I have satisfied my self that the conditions on which the grant-in aid was sanctioned have been dully fulfilled, are being fulfilled and that I have exercised the following check to see that the money was actually utilized for the purpose for which it was sanctioned .



Kind of check exercised

1. Work have been supervised by Executive Engineer/ Superintending Engineer
2. Periodical inspection has been conducted by Excutive Engineer/SuperIntending Engineer.
3. Contruction Material have been tested.
4. Measurment have been recorded in the MBs and test check conducted by the Assistant Engineer/ Excutive Engineer
5. Other codal formalities have been observed.

Physical progress achieved

1. Contruction of Road works.
2. Contraction of CDs works .


Divisional Accounts Officer
Rural Works Department
Works Division Belsand


Executive Engineer
Rural Works Department
Works Division Belsand

P. S. Singh
19/02/22

कार्यपालक अभियंता का कार्यालय
ग्रामीण कार्य विभाग, कार्य प्रमंडल, बेलसंड ।

कार्य का नाम:—घरवारा से मसाही ।

1. यह प्रमाणित किया जाता है कि कार्य गुणवत्ता पूर्ण कराया गया है एवं विशिष्टियों के अनुरूप है ।
2. कराये गये कार्य के सभी अवयवों के अवयववार 100% कार्य का दर्ज मापी का सत्यापन कनीय अभियंता द्वारा किया गया है ।

Sagub
19.02.2022

कनीय अभियंता का हस्ताक्षर

3. कराये गये कार्य के सभी अवयवों के अवयववार 50% कार्य का दर्ज मापी का सत्यापन सहायक अभियंता द्वारा किया गया है ।

Skeema
19/02/22

सहायक अभियंता का हस्ताक्षर

4. कराये गये कार्य के सभी अवयवों के अवयववार 10% कार्य का दर्ज मापी का सत्यापन कार्यपालक अभियंता द्वारा किया गया है ।

Rishi
19/2/22

कार्यपालक अभियंता
ग्रामीण कार्य विभाग
कार्य प्रमंडल बेलसंड

MR-3054-~~අනුමැතිය~~ ~~එල්~~ ~~ආර්~~ ~~එල්~~ ~~එල්~~
Assessment No: 55 (Mad) 2020-21)
Schedule XLV-Form No. 134

DIVISION

Executive Engineer

R M D Works Division

SUB-DIVISION

MEASUREMENT BOOK

(1316)

ABSTRACT OF COST

19

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
①/① Clearing and grubbing road land (by manual means) —					
Qty. vide TMBP ⑩					
Item no: — ⑥① = 0.592 Ha					
@ Rs 49796.70/Ha					Rs 29302 = 00
②/② Construction of Subgrade and earthen shoulder —					
Qty. vide TMBP ⑩					
Item no: — ② = 1342.78 m ²					
@ Rs 176.45/m ²					Rs 237336 = 00
③/③ Construction of granular sub base by providing —					
Qty. vide TMBP ②					
Item no: — ② = 267.97 m ²					
@ Rs 2112.82/m ²					Rs 564907 = 00
④/④ providing, laying spreading and compacting — wongu 3					
Qty. vide TMBP ③					
Item no: — ⑥① = 153.30 m ²					
@ Rs 3802.12/m ²					Rs 582865 = 00
⑤/⑤ P/L Spreading and Compacting Stone					

Continuation

C/O

Rs 1414410 = 00

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
aggregates - - - - -					
Qty. vide TMBP (5)					
Item no: - (6) = 229.40m ²					
Limit Qty. 229.5m ²					
@ Rs 3513.37/m ²					Rs 805089=00 Rs 805967=00
(6/6) P/A Primer Coat					Sagub
with bitumen					
emulsion (SS-I) or					
prepared - - - - -					
Qty. vide TMBP (5)					
Item no: - (7) = 3058.66m ²					
Limit Qty. 3059.29m ²					
@ Rs 411.33/m ²					Rs 126414=00 Rs 126379=00
(7/7) P/A Tack Coat with					Sagub
bitumen emulsion using - - -					
Qty. vide TMBP (5)					
Item no: - (8) = 3148.66m ²					
Limit Qty. 3149.39m ²					
@ Rs 14.02/m ²					Rs 44144=00 Rs 43845=00
(8/8) P/L and rolling					Sagub
of close graded					
premium surfacing					
material - - - - -					
Qty. vide TMBP (6)					
Item No: - (9) = 3148.66m ²					
Limit Qty. 3149.39m ²					
@ Rs 205.32/m ²					Rs 646482=00 Rs 642415=00
(9/9) Providing and applying					
tack coat with bitumen					
emulsion - - - - -					Sagub

Continuation

C/o Rs 3037417=00
Rs 303738=00

Sagub

21

Rs 2031738=00

Sch. XLV-Form No. 134

B/F Rs 3037417=00

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Qty. vide TMBP (7)					
Item no:- (7) = 11322.00 m ²					
@ Rs 11.75/m ²					Rs 133033=00
(10)/(10) P/L & DBC with					
100-120 TPH -					
Qty. vide TMBP (12)					
Item no:- (10) = 283.05 m ²					
@ Rs 10277.01/m ²					Rs 2908907=00
(11)/(11) R.C.C. misgrade					
Km local Stone -					
Qty. vide TMBP (12)					
Item no:- (11) = 4 nos.					
@ Rs 2323.40/No.					Rs 9293=00
(12)/(12) 200m Stone					
Qty. vide TMBP (12)					
Item no:- (12) = 12 nos.					
@ Rs 634.62/No					Rs 7615=00
(13)/(13) Retro reflectorised					
traffic signs providing and erecting -					
Qty. vide TMBP (13)					
Item no:- (13) = 1.92 m ²					
@ Rs 12376.15/m ²					Rs 23762=00
(14)/(14) P/f of retrorefle-					
ctive Cautionary -					

Continuation

C/O

Rs 6120,027=00

Rs 6114348=00

Sagub

Sagub

22

Rs 6114348=00

Sch. XLV-Form No. 134

B/P Rs 6120,027=00

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Qty. vide TMBP (13)					
Item no:- (14) = 64 nos.					
@ Rs 3672.86 / No.					Rs 235063=00
(15) (15) 600mm circular					
Qty. vide TMBP (13)					
Item no:- (15) = 8 nos.					
@ Rs 3772.21 / No.					Rs 30177=00
(16) (16) 600mm x 450mm rectangular					
Qty. vide TMBP (13)					
Item no:- (16) = 28 nos.					
@ Rs 3443.08 / No.					Rs 107006=00
(17) (17) R.C.C. m/s grade boundary pillars					
Qty. vide TMBP (13)					
I. No:- (17) = 72 nos.					
@ Rs 506.67 / No.					Rs 36480=00
(18) (18) Planting of trees by the road side					
Qty. vide TMBP (14)					
I. No:- 18 = 104 nos.					
@ Rs 800.30 / Each					Rs 83231=00
(19) (19) P/L of hot applied thermoplastic					
Qty. vide TMBP (14)					
I. No:- (19) = 592.70 m ²					
@ Rs 735.40 / m ²					Rs 435871=00

Continuation

Sagub

Rs 7042855=00

Rs 7037176=00

Continuation

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
			B/F	Rs 72	1159 = 00
Add 1% L. cess				Rs 72	11 = 00
Add 12% G.S.T				Rs 866539	= 00
				Rs 8159909	= 00
Less Previous bill Amt. (G)				Rs 6405533	= 00
Sagub				Rs 1754376	= 00
			B/F	Rs 7215486	= 00
Add 1% L. cess				Rs 72155	= 00
Add 12% G.S.T				Rs 865858	= 00
				Rs 8153498	= 00
Less previous bill Amt. (G)				Rs 6405533	= 00
				Rs 1747965	= 00
				Sagub	
Signature 12/02/19				12.02.19	
FILE				S.E	
			CAP		
			(Signature)		

Continuation