

MR-3054 31 मई Const. of Road from -

~~* Sahasrual Chowk Fatehganj Biri Phussy Road.~~
~~to Baramda Mandir Chowk via Tarawan -~~
~~Phussy Road via Chaudhary Jots~~

~~2. Kanpur Chafas NGS and Bal Sudhar Giri near~~
~~Araria R.S. Package NO-MR-4/19-20/14-06~~

Agreement NO-123/MB/MR-3054/20-21

Name of Cont.:- Sanjeev Kumar,

Const. Cost - 11637130=0
Main. Cost - 3737271=0

Total - 15374401=0

Date of Commence:- 24/09/2020

Date of Completion:- 23/09/2021

DIVISION- ARARIA, Sub, Divr- ARARIA

M.B.

2084



प्रमाणित किया जाता है कि इस मापी हुई
में मशीन द्वारा अंकित कुल - 0.1 (एक)
से 100 (एक सौ) एक घण्टा कुमाँकित
है. यथा यह मापी हुई है अश्विन
कुमार. सहित अंकित, कार्य अवधि.
अश्विन के नाम है निम्न किता
गता है।

24/10/20

Executive Engineer
R.M.D. (W) Division

Araria
25/10/20

Sch. XLV - Form No. 134

ARARIA DIVISION

ARARIA SUB-DIVISION

Measurement Book

No. 2084

Name of officer _____

Date of first entry _____

Date of last entry _____

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
		1st on A/C	Bull		
		Abstract d	Cost		
		vide TMS page 1	63		
		D/ing - 02.08.2021			
		1/1 clearing & grubbing road			
		haul. of vide TMS P(1)			
		0.36 Hect e R	49496.70	ft/m ²	17819
		2/2 Const d Subgrade of			
		vide TMS page (1)			
		756 m ² e R	176 = 96/m ²	= R	133782

		3/3 Const d C.S.B 480 II			
		of vide TMS page (1)			
		183.75 m ² e R	2419.37	/m ² = R	319502 =
		Limit 132.06.			444559 =
		4/4 Plv w B in grade II			
		of vide TMS page (2)			
		109.8 m ² e R	4334 = 21/m ²	= R	445860 =
		Limit 102.87			475896 =
		5/5 Plv w B in grade III			
		vide TMS page (2)			
		131.4 m ² e R	4053.16	/m ² = R	532585 =
		Limit 128.30			520020/-
		6/6 Plv P&M coat vide			
		TMS P(2)	1752 m ² e R	43 T3/m ²	76615 =
		7/7 Plv T&C coat vide TMS P(2)			
		1752 m ² e R	14.79/m ²	= R	25912 =

Continuation c.o R 4707168 =
1539510/-

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
			Bf	P _s	1707168 = 1539510
8/8 Plv Mux seal surface				oly	
vide TMS page (2)		1752	H		
e P _s	211	85	n ²	P _s	371144 =
9/9 Plv Tack coat vide TMS					
P (2) 6750 m ²		12.82	n ²	P _s	86535 =
10/10 Plv S.D. B.C. all complete					
oly vide TMS page (2)					
168.75		10520.21	n ³	P _s	1775285 =
11/11 5 km post vide TMS page (2)					
1 No e P _s	4714	59	lead	P _s	4715 =
Kristone	3 Nos	e P _s	2539.14	lead P _s	7617 =
200 Kristone	7 Nos	e P _s	682.23	lead P _s	4776 =
12/14 R.R.T Sign vide TMS				P (2)	
1.92		12504.23	n ²	P _s	24008 =
13/15 R.R.T Carthene board					
vide TMS	P (2)	52 Nos			
e P _s	3768.93	lead	P _s		195984 =
14/17622 Plv R.R.T Sign vide					
TMS page (3)					
600 m C-8 m		e P _s	3868.28	lead P _s	30946 =
600 x 450 C-13 m		e P _s	3739	lead P _s	48609 =
T. Pan	19.50	e P _s	735.40	lead P _s	14340 =
Road strip	CS No	e P _s	218.63	lead P _s	14211 =

Continuation

e-o P_s 4285338

4117680/-

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	B.	
			B.F.	15	4285338 411768%
Boundary poles 48 Nos. Rs. 531.10 each Rs.					25496=
Planting New letter 4224 Nos.					
e Rs. 0.51 each Rs.					2154=
15/23 planting of trees made					
TTY P. (3) 90 Nos. Rs. 800.30 each Rs.					72027=
16/24 Pl. 14 A.T.P.C. made					
TTY P. (3) 360 Nos. Rs. 735.40 each Rs.					264744=
17/25 Pl. Typical logo made					
TTY P. (3) 4 Nos. Rs. 9566.17 each Rs.					38265=
			Total Rs.		4688024=
					4520366=

Add u.s.T + V.C.S. e 13% =					Rs. 587648=
					609443
			Total Rs.		5297467=
					5108017=
Less Below 2 % = (-)					Rs. 105949=
					102160=
			Total Rs.		5191518=
					5005859=

22/12/21					02.08.11
22/12/21					DE Area
22/12/21					
22/12/21					
22/12/21					
22/12/21					
22/12/21					
22/12/21					
22/12/21					
22/12/21					

Continuation

[illegible]

Continuation

Est on Account.

Vr. No 02, Date 21.1.22

8

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Mis. for Foundation		504	19	1	
S.D.S.		250	293	=	
S.T. LY		500	59	=	
CG. ST LY		500	59	=	
SG. ST LY		500	59	=	
ROY -		148	490	=	6,48,794/-
S. Fee -		49	775	=	6,99,210/-
Cess LY		500	59	=	
Net Pay.		43	06,644	=	
TOTAL		500	58,54	=	
Passed Rs. 5005854/- By Loc.					
Five thousand eight hundred					
...					

Divisional Account Officer
R.W.D. Works Division
Araria

Executive Engineer
R.W.D. Works Division
Araria

10.01.22