

Name of work - 1

Situation of work -

Agency by which work is executed -

Date of measurement.

No. and date of agreement

(These four lines should be repeated and the commencement of the measurement relating to each work.)

| Particulars | Details of actual measurement | | | | Contents or area |
|-------------|-------------------------------|----|----|----|------------------|
| | No. | L. | B. | D. | |

I S T O N A L C

Name of Work - Construction

of Road from NH-80 to

Harijan Tula at Sopan

Agency R.P. Contractor

Dak Bangla Road

Kahalganj

Agreement No. 39 / SBD

of 2018-19

Date of Work Start 5-2-19

Date of Entry, 6.9.21

String Fours

1) Providing and fixing

working Bench Marc

Pillar → 0.752 km

2) cleaning and grubbing

Road Land (by Manual

means) etc → 0.30 Ha

752 my 4 my -

(Continuation)

Sch: XLV- Form No. 134

(Continuation)

Sch: XLV- Form No. 134

| Particulars | Details of actual measurement | | | | Contents or area |
|--|-------------------------------|----|----|---------|---------------------|
| | No. | L. | B. | D. | |
| 3 (1) Under 100 m treated | | | | | |
| Qty side P-3 | | | | | |
| 542.80 m^3 @ 155 = 53 | | | | | 84432 = |
| 3 (1) from 100 m to fence | | | | | |
| Qty side P-3 | | | | | |
| 814.20 m^3 @ 115 = 10 | | | | | 93714 = |
| 4 - Construction of kerb & shoulders | | | | | |
| Qty side P-3 | | | | | |
| 270.80 m^3 @ 157 = 29 | | | | | 42594 = |
| 5 - Compacting Ordnm 4 | | | | | |
| to ground | | | | | |
| Qty side P-3 | | | | | |
| 903 m^3 @ 32 = 12 | | | | | 29004 = |
| 6 - Gravely GSB as per specification and direction | | | | | |
| Qty side P-5 | | | | | |
| 241.74 m^3 @ 1689 = 51 | | | | | 408422 = |
| 7 - Gravely GSB - G11T | | | | | |
| Qty side P-4 | | | | | |
| 181.30 m^3 @ 2104 = 42 | | | | | 381531 = |
| (Continuation) | | | | 1066737 | |

10

Sch: XLV- Form No. 134

| Particulars | Details of actual measurement | | | | Contents or area |
|--|-------------------------------|----|----|----|---------------------|
| | No. | L. | B. | D. | |
| 8 <u>Portland c.c Pavement</u> <u>(Gr.M-30)</u> | | | | | |
| 8 ft wide P-5 | | | | | |
| 461.56 @ 6018.51 | 2777903 = n | | | | |
| 9 <u>Portland K.M Stone</u> | | | | | |
| (1) K.M Stone | | | | | |
| 2 N.W @ 1977 = 96 | 3956 = n | | | | |
| (11) 200 mm | | | | | |
| 3 N.W @ 592 = 41 | 1777 = n | | | | |
| 10 - Road Markings with hot applied thermo plastic | | | | | |
| 8 ft wide. 6 | | | | | |
| 150.40 m^2 @ 867 = 73 | 130506 = n | | | | |
| (11) <u>Portland Traffic Signs</u> | | | | | |
| (1) M.H.G.S & Logo | | | | | |
| 600 mm <u>aequilatera (P-5)</u> | | | | | |
| 3 N.W @ 1448 = 17 | 4344 = n | | | | |
| (22) 600mm Circular (P-5) | | | | | |
| 2 N.W @ 1520 = 15 | 3040 = n | | | | |
| (22) 800mm x 600mm rectangular (P-5) | | | | | |
| 2 N.W @ 1631 = 55 | 3263 = n | | | | |
| (Continuation) | | | | | |

Sch. XLV- Form No. 134

~~(Continuation)~~