

સાચી માપણી કે માપણી

M.B. No. 482/2021-22

MR(3054)

Measurement Book

Need.

Schedule XLV-Form No. 134

મે રોજ કન્ટ.

સાચી માપણી

DIVISION

સાચી માપણી

SUB-DIVISION

સાચી માપણી, સાચી માપણી

2nd on A/c Bill

35

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
<u>Name of work</u>					
Rajapur mathiya to manglapur					
MR-N/19-20 Arcoj-24					
Block: Sangrampur					
Agency - M/S RAJ CONSTRUCTION					
Date of agreement - 14-07-2021					
Agreement No - 03MBD/2021-22					
Actual date of completion - 24-02-22					
Date of entry - 28-01-2022					
① R.C.C. M. 15 grade km local					
Stone of standard design					

(i) 5th km Stone - 01 No.					
(ii) km Stone - 08 Nos					
(iii) 200 m Stone - 32 Nos.					
② Direction & place identification					
Signs with size - ---					
32 Nos X 1.20 X 0.80 = 30.72 m ²					

Continuation

ABSTRACT OF COST.

40

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
date -		02-02		2019	
① clearing & grubbing road land - - - - -					
Qty wide T.M.B. & Page - 23					
Qty = 1.95 Ha.					
@ Rs 49476.70/Ha					Rs 96519.00
② dismantling of existing structure like culverts - - - - -					
Qty wide T.M.B. & Page - 23					
Qty = 32.76 m ³					
@ Rs 228.72/m ³					Rs 7493.00
③ cost of sub-grade & earthen shoulder - - - - -					
Qty wide T.M.B. & Page - 23					
Qty = 4290.00 m ³					
@ Rs 176.75/m ³					Rs 758258.00
④ for go-II material cost of cut by P.V. well grade - - - - -					
Qty wide T.M.B. & Page - 24					
Qty = 552.73 m ³					
@ Rs 2233.61/m ³					Rs 1237347.00
Continuation					
Rs 2099617.00					

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
(5/7) WBM curd Plv & laying well grade ---					
Qty wide 1.77 B. & Page 24					
Qty = 392.78 m ³					
@ Rs 4135.03/m ³ --- Rs 1624157.					
(6/8) WBM curd Plv laying spreading & compacting					
Stone ---					
Qty wide 1.77 B. & Page 24					
Qty = 638.39 m ³					
@ Rs 3726.34/m ³ --- Rs 2378358.00					
(7/9) Prime coat Plv & applying					
Prime coat ---					
Qty wide 1.77 B. & Page 24					
Qty = 4150.13					
3511.86 m ²					
@ Rs 41.50/m ² --- Rs 353242.0					
(8/10) Patch work over WBM using					
mix seal Surfacing ---					
Qty wide 1.77 B. & Page 25					
Qty = 3511.86 m ²					
@ Rs 205.66/m ² --- Rs 1750549.00					

Continuation

Rs 8206423.00

★★ सत्र प्रान्तिकर्ता चिह्न, मुहर या अंगुठे के निशान से पावता जाय

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
(9/11) Tack coat p/v & applying					
Qty wide T.M.B. & Page-25					
Qty = 39			178.38 m ²		
@ Rs 14.07/m ²				Rs	557240.00
(10/12) SDBC p/v & laying					
Semi dense bituminous concrete					
Qty wide T.M.B. & Page-25					
Qty = 766.663 m ³					
@ Rs 10366.32/m ³				Rs	7947474.00
(11/14) 5th km Stone					
Qty wide T.M.B. & Page-35					
Qty = 01					
@ Rs 4429.54/each				Rs	4430.00
(12/15) km Stone					
Qty wide T.M.B. & Page-35					
Qty = 08 Nos.					
@ Rs 2376.16/each				Rs	19009.00
(13/16) 200 m Stone					
Qty wide T.M.B. & Page-35					
Qty = 32 Nos.					
@ Rs 641.35/each				Rs	20533.00

Continuation

Rs 16749115.00

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
(14/17) 11.87 m x place identification sign with					
Qty wire T.M.B. & Page - 35					
Qty = 30.72 m ²					
@ Rs 12406.56/m ²				Rs	381130.00
(15/19) 600 mm equilateral triangle					
Qty wire T.M.B. & Page - 36					
Qty = 8 Nos.					
@ Rs 3695.67/each				Rs	306741.00
(16/26) 600 mm circular					
Qty wire T.M.B. & Page - 36					
Qty = 02 Nos.					
@ Rs 3795.02/each				Rs	7590.00
(17/21) 600 mm x 450 mm rectangular					
Qty wire T.M.B. & Page - 36					
Qty = 20 Nos.					
@ Rs 3665.90/each				Rs	73318.00
(18/22) Boundary pillar/post guard					
Qty wire T.M.B. & Page - 36					
= 64 Nos.					
@ Rs 535.28/each				Rs	34303.00

Continuation

Rs 17552197.00

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
19 23 (19/23) Painting new lathe & figures - - - - - sty vide 1.17.6.2 Page-26 sty = 1738.00 @ Rs 0.50/cm - - - - - Rs 768.00					
20 24 (20/24) painting of tree - - - - - - - - sty vide 1.17.6.2 Page-26 sty = 180 Ms. sty vide 1.17.6.2 Page-37 sty = 348 Ms. - - - - - sty = 528 Ms. @ Rs 799.00/each - - - - - Rs 421914.00					
21 25 (21/25) Road marking with hot applied - - - - - sty vide 1.17.6.2 Page-37 sty = 1676.30 m ² @ Rs 735.40/m ² - - - - - Rs 1232750.00					
22 26 (22/26) Plt & fixing of typical - - - - - sty vide 1.17.6.2 Page-26 sty = 4 Ms. sty vide 1.17.6.2 Page-33 sty = 1 Ms. sty = 5 Ms. @ Rs 9466.58/each - - - - - Rs 47933.00					

Continuation

Rs 192 55 163.00

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	3.	D.	
(23/34) R.C.C. M ₂₅ in deck slab P/R & lagging...					
Qty in det-M.B. & page-33					
Qty = 2.25 m ³					
@ Rs 7568.26/m ³					Rs 17029.00
(24/35) Supplying, fitting & placing H.T.S.D. bar					
Qty in det-M.B. & page-37					
Qty = 0.193 MT					
@ Rs 59439.59/MT					Rs 11472.00
(25/41) P/R & lagging of a Rec. pipe duct 300 mm dia					
Qty in det-M.B. & page-26					
Qty = 127.50 km					
Qty in det-M.B. & page-39					
Qty = 22.50 km					
Qty = 150.00 km					
@ Rs 925.91/km					Rs 138887.00
(26/42) Brick masonry work in C.M. (1:3) in parapet...					
Qty in det-M.B. & page-38					
Qty = 34.58 m ³					
@ Rs 5719.69/m ³					Rs 197672.00


Continuation

Rs 19620223.00

* प्राप्तिकर्ता में पावती मद 9 अथवा (क)...

★★ सब प्राप्तिकर्ता चिन्ह, पुरा या अंगुले के निशान से पावती अंकित

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
$\frac{31}{47}$ Labour cost @ 1% - Rs					202824.00
$\frac{32}{128}$ cost @ 12% - Rs					2433893.00
					Rs 22919155.00
below 1.95% @ 8 Per agreement.					Rs (-) 446924.00
					Rs 22472231.00
Loss for previous bill					
T.M.B. & Page - 27 Rs (-)					20162834.00
					Net Rs 2309397.00
					 Date 04.02.22 86.02.22 A. N.

Continuation