

Sakahara Kasimpur Mahabali
to Nawada Balkhara main Road

Schedule XLV Form N.134.

P.W.D.

MM GSY (GEN)

MB.No- 2127

-----DIVISION

Block - Rayon

-----SUB DIVISION

Chandi Pabhu Yadav

MEASUREMENT BOOK

M.B- 2127

CNP

27-3-21

2nd & Final Bill

Sch. XLV- Form No. 134

Particulars	Details of actual measurement				Contents or area
	No.	L.	B.	D.	
N/w :- Construction of Road from					
On Shra Sakhara Karimpur					
Mahadalit hole to Nawada					
Belthara main Road.					
Agency: Sri Prabhakar Yadav.					
Sonu, Jamsi.					
Agreement No - 29 SBD/2020-21					
Date of Start :- 01-09-2020					
Date of Completion :- 31.05.2021					
Actual date of Completion: 29.11.2021					
Measurement —					
HOL					

Abstract of Cost					
1/4) Providing B.M. etc. all complete -					
V.T.M BP-18 2 in no-①					
3 Nos @ ₹ 1725.24 each = ₹ 5176.00					
2/2) clearing & grubbing road land etc.					
V.T.M BP-18 2 in no-②					
0.31 hec @ ₹ 5133.76/hec = ₹ 15851.00					

(Continuation) c.o=

Sch. XLV- Form No. 134

Particulars	Details of actual measurement				Contents or area
	No.	L.	B.	D.	
				385	
²⁸ / ₃₀ P/V P.C.C / R.C.C on					
Sub structure etc. all					
comple					
V.T.M.B P-23 idn (28)					
Qty: 30.33 m ³ @ 480.14/m ³					145619200
²⁹ / ₃₂ Painting on parapet					
etc cell compl					
V.T.M.B P-23 idn (29)					
24.96 m ² @ 92.18/m ²					2426200
				T.B 2909225=00	
Add G.S.T 12% — ⊕ B					347107=00
Add L.C 1% — ⊕ B					29092=00
Add Storage Fee B					42673=00
Less 15.65% G.T.B					3330097=00
as per agreement ⊖ B					521160=00
				G.T.B	2808937=00
Less previous payment ⊖ B					2305289=00
				Balance B	503648=00
				Ar	cr
				15.02.22	pr
				Ar	15.02.22
					ET

(Continuation)