

MMGSY 350212-1037 6 ~~MMGSY~~ 21031121

Schedule XLV Form No. 134. 2012 2013

MMGSY (2012)

2012

DIVISION

2012

SUB-DIVISION

Measurement Book

1377

Sch. XLV-Form No. 134					Contents of area
Particulars	Details of actual measurement				
	No.	L.	B.	D.	
4 th on A/c Bill					
Abstract of cost					
① Setting out reference Pillars &					
W.M. do - do - do - Job.					
Qty vide TMB-P (24) item ①					
1.055 Km @ R. 6331.39/Km — R. 6680=00					
② Clearing & grubbing of Road land					
- do - do - Comp Job.					
Qty vide TMB-P (24) item ②					
0.63 Hec @ R. 54199.34/Hec — R. 34145=00					
③ Excavation of Road work in					
soil excavator - do - do - Job					
Qty vide TMB-P (24) item ③					
48.50m ³ @ R. 86.81/m ³ — R. 4210=00					
④ Const. ⁿ of embankment with					
deposited soil - do - -					
Qty vide TMB-P (25) item ④					
48.50m ³ @ R. 52.49/m ³ — R. 2546=00					
⑤ Const. ⁿ of embankment with					
approved material - do - do -					
Qty vide TMB-P (25) item ⑤					
(i) lead up to 100m =					
525.06m ³ @ R. 196.11/m ³ — R. 102970=00					
(ii) lead up to 1000m =					
131.26m ³ @ R. 194.89/m ³ — R. 25581=00					
Continuation					

Continuation

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
⑥ Const. ⁿ of embankment & earthen shoulder - do - do -					
Qty vide TMB-P-(25) item ⑥					
1895.90 m ³ @ R. 196.74/m ³ — R. 372999 = 00					
⑦ Const. ⁿ of sub base by forming G.S.B. Grade - I - do - do -					
Qty vide TMB-P-yp. (25) item ⑦					
594.825 m ³ @ R. 3249.42/m ³ — R. 1932836 = 00					
⑧ Providing, Laying rolling w.B.M. Grade - III - do - do - Job.					
Qty vide TMB-P-yp. (25) item ⑧					
260.156 m ³ @ R. 3992.44/m ³ — R. 1038657 = 00					
⑨ Providing and applying Bitum coat -					
Qty vide TMB-P-(26) item ⑨					
2137.50 m ² @ R. 48.31/m ² — R. 103263 = 00					
⑩ Providing and applying tack coat - do - do - Job.					
Qty vide TMB-P-(26) item ⑩					
2137.50 m ² @ R. 16.54/m ² — R. 35354 = 00					
⑪ Providing and laying m.s.s. -					
Qty vide TMB-P-(26) item ⑪					
2137.50 m ² @ R. 216.91/m ² — R. 463645 = 00					
⑫ Providing P.C.C. Pavement - do -					
Qty vide TMB-P-(26) item ⑫					
213.00 m ³ @ R. 8093.38/m ³ — R. 1723890 = 00					

Continuation

Particulars	Details of actual measurement				Contents of area
	No. •	L.	B.	D.	
(13) Providing & fixing recto-reflectal traffic sign board - do - do - Qty vide TMB.P. (26) item (13)					
I triangular - 02 Nos @ Rs. 5694.12/each - Rs. 11388 = 00					
II circular - 01 Nos @ Rs. 8379.14/each - Rs. 8379 = 00					
III rectangular - 04 Nos @ Rs. 5285.65/each - Rs. 21143 = 00					
IV octagonal - 01 Nos @ Rs. 9669.88/each - Rs. 9670 = 00					
(14) Providing and fixing R.C.C. m-15 Km & 200mm stone - Qty vide TMB.P. (27) item (14)					
I Km Stone - 02 Nos. @ Rs. 2672.03/each - Rs. 5344 = 00					
II 200mm Stone - 04 Nos @ Rs. 718.96/each - Rs. 2876 = 00					
(15) Providing and fixing typical T6 mm G.S. logo board - do - - Qty vide TMB.P. (27) item (15) 03 @ Rs. 12628.13/each - Rs. 37884 = 00					
(16) Providing & applying thermos T7 plastic Road making - do - do - Qty vide TMB.P. (27) item (16)					

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
① B.T. Surface - 108.00 m^2					
@ R. 839.57/m ² - R. 90674=00					
② Concrete Surface - 7 m^2					
@ R. 934.41/m ² - R. 66343=00					
⑦ Earth work excavation in foundation - do - do - -					
Qty vide TMB.P. - ②⑧ item ⑦					
33.255 m^3 @ R. 312.08/m ³ - R. 10378=00					
⑧ Laying I st class bedding with local sand - do - -					
Qty vide TMB.P. - ②⑧ item ⑧					
2.03 m^3 @ R. 545.51/m ³ - R. 1107=00					
item ⑧ - Back filling in fou ⁿ and trench - do - do -					
Qty vide TMB.P. - 28 - ①⑨					
2.21 m^3 @ R. 815.46/m ³ - R. 1802=00					
②① Providing P.C.C. M-15 in fou ⁿ on levelling course - -					
Qty vide TMB.P. - ②⑧ item ②①					
2.77 m^3 @ R. 6204.22/m ³ - R. 17186=00					
②① Providing and laying R.C. NP-3 - 1000 mm ϕ H.P. - do -					
Qty vide TMB.P. - ②⑧ item ②①					
7.50 m^3 @ R. 6095.32/m ³ - R. 45715=00					

Continuation

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
22 23 Providing concrete for Plain R.C.C. - do do - do Qty vide TMB.P. - (22) item (22) $25.72 \text{ m}^3 @ \text{R. } 6204.22/\text{m}^3 = \text{R. } 159573 = 00$					
23 25 Earth work excavation in fou. - do - do - comp Job. Qty vide TMB.P. - (23) item (23) $16.20 \text{ m}^3 @ \text{R. } 312.08/\text{m}^3 = \text{R. } 5056 = 00$					
24 26 Providing and laying R.C.C. NP-3. H.P. of 300 mm dia - do - Qty vide TMB.P. - (24) item (24) $45 \text{ m/r} @ \text{R. } 1050.95/\text{m} = \text{R. } 47293 = 00$					
Total =					R. 6388587 = 00
Less 10% Dis. Agreement $\Rightarrow$					R. 638859 = 00
					R. 5749728 = 00
Less Previous Payment					R. 3316060 = 00
TMB.P. - (29)					R. 1920111 = 00
Payable Amount $\Rightarrow$					R. 513,557 = 00
15.02.22 J.E. 15.02.22 A.E. 15.02.22 C.A.					

Continuation