

M.M.G.S.Y.:- MMGSY (ST)

Name of Road

MURGIYACHAK

TO,

Leag-1. 25 KM

Schedule XLV Form N.134.

P.W.D.

Wb No.- 2101

DEV DAR

DIVISION

Block-7 Doforiya

SUB DIVISION

Ag- Nutan Bhatat Nerman.

MEASUREMENT BOOK

C.N.P.
27.9.21

Particulars	Details of actual measurement				Contents or area
	No.	L.	B.	D.	
Name of work - Construction of Road from Murgiyachak to Devdar under M.M.G.S.Y Tojora					
Agency! - Netun Bhaat Khirmaan Deoghar Jharkhand.					
Agreement No - 57 S.B.D 20-2021					
Date of Est - 30-01-2021					
Date of Comp - 29-07-2022					
Date of Measurement					
5-1-2022					

Record entry

① Boundary and Length					
W.B.M. on III - P.T. Feet					
15 x 6.20 + 5.20 + 3.75 x .075 = 5.68 m					
2 x 30.00 x 3.75 x .075 = 16.875 "					
30 x 3.75 + 5.50 + 3.75 x .075 = 9.749 "					
1 x 30.00 x 3.75 x .075 = 8.437 "					
1 x 15.00 x 3.75 x .075 = 4.218 "					
1 x 30.00 x 3.75 + 5.50 + 3.75 x .075 = 9.749 "					
2 x 30.00 x 3.75 x .075 = 16.875 "					
3 x 30.00 x 3.75 x .075 = 25.312 "					
16.875 "					

(Continuation)

= 88.458
96.896 m³

Sch. XLV- Form No. 134

Particulars	Details of actual measurement				Contents or area
	No.	L.	B.	D.	
$\frac{36}{40}$ Supplying Fitting and Placing A.Y.S.D bar reinforcement in Super Structure - Dm P-14 - 0.91 MT $@ 51427 = 85/MT = 46799 = 00$					
$\frac{37}{42}$ Providing Weephole in brick Masonry - do Dm P-14 - 40.00 No $@ 120 = 69/NO = 4828 = 00$ $= 7444620 = 00$ Add G.S.T - 12% = 893354 = 00 Add - Labor Cost 1% = 74446 = 00 Add Sundry - 25000 = 00 $= 8437420 = 00$ Below Act for Ag - 10% = 8437420 = 00 Below Act for Ag - 0.10% = 8437 = 00 $= 8428983 = 00$ Previous Payment - P-12 = 4497539 = 00 $= 39,31,414 = 00$ $\frac{2911122}{32}$ C.A.R $\frac{20.02.25}{}$ EC					

(Continuation)