

Name of Work-

Situation of Work-

Agency by which work is executed-

Date of Measurement-

No. and date of agreement

(These four lines should be repeated at the commencement of the measurement relating to each work)

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Record Entry					
Name of work - const of Road					
Ambikapur School to					
Ambikapur Tola					
Name of Agency - Sri Amit Prakash					
S/o Late Sri Rajesh Kumar					
At - Paraspatti, Near					
Electricity Board, Simra					
Dumra, Dist - Sitamarhi					
Agg no - 04/SBD/2021-22					
D.O.S - 13.04.21					
D.O.C - 12.1.22					
1(a) providing and fixing of					
working bench mark					
Pillar --- all cont ---					0.65 Hec. 0.550
(b) Reference pillar					0.65 Hec. 0.550
2) clearing and Grubbing work					
Land --- all cont.					
$2 \times 7 \times 30.0 \times 3.50$					$= 1470.0 m^2$
$2 \times 5.50 \times 30.0$					$= 33.0$
$2 \times 11 \times 30.0 \times 3.50$					$= 2310.0$
$2 \times 4.50 \times 30.0 \times 3.50$					$= 31.50$
					$= 3844.50 m^2$
Continuation					$= 0.454 Hec.$ $= 0.384 Hec.$

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
	1st on A/c Bill				
	ABSTRACT OF COST				
Name of work - Construction of					
Road from Ambikapur					
School to Ambikapur tola					
Agency - Sri Armit Prakash					
Agg No. - 04 SBD / 2021-22					
(1) Providing and fixing of					
(a) working benchmark pillar					
--- all ---					

Dty vide p.no - (1) T.M.B.

0.550 K.M. sq 4182.02/K.M. sq 2300.0

(b) Reference pillar

Dty vide p.no - (1) T.M.B.

0.550 K.M. sq 1935.47/K.M. sq 1065.0

(2) clearing and grubbing road

land --- all ---

Dty vide p.no - (1) T.M.B.

0.384 Hec sq 49496.70/Hec sq 19007.0

(3) Excavation for Roadway.

in soil --- all ---

Dty vide p.no - (2) T.M.B.

19.22 m³ sq 74.10/m³ 1424.0

Rs 23796.0

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
			BF B	23	796.0
$\frac{4}{6}$) Construction of C.S.B.					
With well graded					
Material for Gr-I.					
--- all comp.					
Qty vide p.no (2) T.m.B.					
$\frac{5}{17.65m^3}$ eg 2841.48/m ³ → 50151.0					
$\frac{5}{7}$) W.B.M. Gr-3					
providing laying spreading					
and compacting stone					
Metel Gr-III --- all ---					
Qty vide p.no (3) T.m.B.					
$7.58m^3$ eg 3456.13/m ³ → 26198.0					
$\frac{6}{11}$) Construction of C.S.B.					
With well graded					
Material for Gr-I.					
--- all comp.					
Qty vide p.no - (3) T.m.B.					
$14.87m^3$ eg 2841.41/m ³ → 42252.0					
$\frac{7}{12}$) W.B.M. Gr-3					
providing laying spreading					
and compacting stone					
Metel. Gr-III --- all comp.					
Qty vide p.no (3) T.m.B.					
$52.90m^3$ eg 3456.19/m ³ → 182832.0					

Continuation

B 325229.00.

Continuation