

MMGSY-ST-अज्ञातशानागंजप्रखंडमंडलसरिपा
शानीगंजखेपाव्यथेलातकुरुडकनिमोणखेप
पांचवर्षीठरख-रखावकार्य।

Schedule XLV-Form No. 134

खण्डशरनामाकीसरखा-RI-SBD/2019-20.
खण्डशरनामाकीरशि-180,332,50/.

DIVISION

कार्यप्रारंभकरनेकीतिथि-02.03.2020
कार्यपूर्णकरनेकीतिथि-01.03.2021.

SUB-DIVISION

संवेष्टक-अजयकुमारमिप्रा.

Measurement Book

मापीकुरुकीसंख्या-834/2019-20

प्रमाणित किया जाता है कि इस
मापी कस्त में मुद्रित रूप से पन्ने हैं
जो श्री विन्देश्वरी प्रसाद रामसवय्य
अभियन्ता ग्रामीण कार्य विभाग फाय
अपर प्रमंडल, रानीगंज के नाम से निर्गत
किया जाता है।

कार्यपालक अभियन्ता
ग्रामीण कार्य विभाग
कार्य प्रमंडल, फराबिसगंज
रानीगंज
20/03/2020

Sch. XLV-Form No. 134

C.C. 16/1/1925 = DIVISION

M.C. 18/1/1925 = SUB-DIVISION

Measurement Book

No. 834.

20/3-20

Name of Officer _____

Date of first entry _____

Date of last entry _____

4th & Final Bill

25

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
N/W:- Construction of Road from Arania Damigani To yadan Tola under mmw (SC) Agreement 14th-121-SBD/mmwy 2019-20					
Name of Contractor:- Ajay Kumar Mishra					
Construction Cost- 161.71925 Lacs					
Maintenance Cost- 18.91325 Lacs					
Total Amount- 180.33250 Lacs					
Rate of Agreement- 0.21 % Retain					
Date of Commencement- 02/03/2020					
Time of Completion- 01/03/2021					

✓ Measurement Entry					
① Dismantling of Structure					
do - all 5th m					
1x 2.0x 5.0x 0.15					1.50 m ³
1x 4.0x 5.0x 0.15					3.00 m ³
Total =					4.50 m ³
② Dismantling of R.C.C					
Structure - do - all 5th m					
1x 2.0x 5.0x 0.30					3.00
1x 4.0x 5.0x 0.30					6.00
Total =					9.00 m ³
③ 2x 5.0x 0.825x 3.0					24.75 m ³
for 3 Nos. of structures - 3x 24.75 m ³					

Continuation

Continuation

Abstract of Cost

35

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
① P/r setting out working bench mark — do — all job in 2.10 km p-20 item ①					
② 35509 = 10/km —					74569 =
② Cleaning and chubbing Road Land — do — all job in 0.84 Hect p-20 item ②					
③ 49496 = 70/Hect —					41577 =
③ P/r Box Cutting Excavation In Roadway — do — all job in 55.65 m ³ p-20 item ③					
④ 285 = 17/m ³ —					15870 =
④ Cont. of Embankment					
Lead up to 100.00 m do 1992.64 m ³ p-30 item ④					
⑤ 153.73 /m ³ —					306329 =
⑤ Cont. of Embankment Lead up to 100m to 1000m — do — all job in					
498.161 m ³ p-30 item ⑤					
⑥ 173 = 16/m ³ —					86262 =
⑥ Continuation of Embankment with material obtained from Roadway cutting — do —					
55.65 m ³ p-20 item ⑥					
⑦ 48 = 93/m ³ —					2723 =
⑦ Continuation of G.L. Bur-1 — do — all job in					

Continuation

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Content of area
	No.	L.	B.	D.	
<u>32</u> <u>22</u> P/v Retro-Reflective double Traffic sign board - do - all job are					
3=00 No. Qty P- (32) m <u>18</u> <u>22</u>					
① 8804 = 70 / Ecm					26414 = 0
<u>33</u> <u>23</u> P/v sign and plate identification sign board - do all job m					
7=00 No. Qty P- (32) m <u>19</u> <u>23</u>					
① 1132 = 86 / Ecm					77930 = 0
<u>34</u> <u>24</u> P/v ordinary Kilometer stone (Pre cast) - do cm					
3=00 No. Qty P- (32) m <u>20</u> <u>24</u>					
① 2505 = 23 / Ecm					7516 = 0
<u>35</u> <u>25</u> P/v 200 m stone (Pre cast) - do all job m					
8=00 No. P- (32) 1 km <u>21</u> <u>25</u>					
① 653 = 94 / Ecm					5232 = 0
<u>36</u> <u>26</u> P/v Road marking with hot applied Thermoplastic compound do all job m					
380 = 10 m ² P- (33) km <u>22</u> <u>26</u>					
① 734 = 96 / m ²					279285 = 0
<u>37</u> <u>27</u> P/v and Lanny Hat applied Thermoplastic Compound - do all job m					
40 = 10 m ² P- (33) item <u>23</u> <u>27</u>					

Continuation

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
(2) 820 = 13 / m ² —————					32805 = 0
(38/18) Laying Brick Seling Layer on Prepared Sub. grade do all job in 200 = 0 m ³ P- (33) m (27/18)					
(2) 472 = 70 / m ³ —————					94540 = 0
(39/36) P/V Filter media do all job in					
(39/39) P/V and Laying Concrete manning concrete mao do all job in 1.74 m ³ P- (34) m (27/24)					
(2) 14502 = 23 / m ³ —————					25234 = 0

Total = 13989808 = 0

Add 12 % G. S. T (+) 1678777 = 0

Add 1 % L. S. (+) 139898 = 0

At Total = 15808483 = 0

Below 0.21 % (-) 33198 = 0

15775285 = 0

Less Premium Permit (-) 10512330 = 0

Net Total = 5262955 = 0

 Adhind
 15/2/22
 S.E.

 24/1
 15/2/22
 AG

Continuation