

પ્રમાણિત થિનક વાપરે છે જો કસ્ટોમર પુરવડો
 નીચેના દ્વારા મુદ્દા - 100 (સળસી) પુરવડો
 હો સહાયતા અભિયાન, રાજીવ ગાંધી
 વિભાગ, ભાઈ અવર પ્રમુખ, 29 ફેબ્રુ
 બી નોંધે છે ।

(S.I.)
 09.01.2020
 Executive Engineer
 Rural Works Department
 Works Division Phulparas
 9.01.2020

Sch. XLV—Form No. 134

મુમુર DIVISION
ગાંધી SUB-DIVISION

Measurement Book

No. 152
 19-20

(S.I.)
 09.01.2020
 Executive Engineer
 Rural Works Department
 Works Division Phulparas
 9.01.2020

Name of Officer

Date of first entry

Date of last entry

MSGSY (S.C.) M. V. A. M. P. R. - M. D. R. P. U. R. V. D. C. H. O. U. K. T. O.

Name to work—
 Situation of work—
 Agency by which work is executed—
 Date of measurement—
 No. and date of agreement.
 (These four lines should be repeated at the commencement of the measurements relating to each work.)

1

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
1st on A/c bill					
Name of Work: Const. of the road					
E.C.D Works MDR purvi					
Chowk to Pambahi yadav					
to (under mmusy - sc)					
Agency: Rambrikah yadav					
Vill + Po. - Pipraun, Laukahi					
Madhubani					
Agreement No.: 06 SEP/2019-20					
Date of Commencement: 12.06.2019					
Date of Completion: 11.06.2020					

Date of Measurement: 18.03.2020

- Providing and fixing logo of mmusy project
 Providing and fixing logo of mmusy
 Project 201 No.
 Citizen information board = 01 No.
 Total = 02 Nos.
- Setting out pillars
 8 nos. $14 \times 1.59 \text{ km}$ & 13 Nos.
 11 x 300m x 3.50m = 11.550m²
- Clearing and grubbing
 of road level
 $14 \times 300 \text{ m} \times 3.50 \text{ m} = 1470.00 \text{ m}^2$

Continuation

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
	3rd on A/c bill				
HW - MDR Purvi chowk to Parsahi					
yadav (ote under mm4545)					
Agency - Rambhiksh Yadav					
Agreement no - 06 S/B/2019-20					
Date of Commencement - 12-6-2019					
Date of Completion - 11-6-2020					
Actual date of Completion - 26.8.2021					
Date of entry - 26.8.2021					
	<u>Details</u>				
(1) Prime coat					
23 x 30.0 m x 3.75 =					2587.50 m ²

					$1 \times 10.0 \text{ m} \times 3.75 = 37.50 \text{ m}^2$
					$15 \times 15.0 \text{ m} \times \frac{0.65 + 0.45}{2} = 24.75 \text{ m}^2$
					2649.75 m^2
(2) Tack coat					
Qty same as item no-1					
					2649.75 m^2
(3) Mix Seal Surfacing					
Qty same as item no-1					
					2649.75 m^2
(4) Construction of Subgrade and					
earthen shoulder					
					$2 \times 23 \times 30.0 \times 1.675 \times 0.275 = 635.66 \text{ m}^3$
					$2 \times 1 \times 10.0 \times 1.675 \times 0.275 = 9.21 \text{ m}^3$
					644.87 m^3

Continuation

Sch. XLV-Form No. 134

Sch. XLV-Form No. 154					
Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
<u>Abstract of cost</u>					
(1) Setting-out Pillars					
13.0 No	vide P-18	gun	2		
CB 3684.16/each				R	47,894.200
(2) Clearing and grubbing					
0.56 Hec	vide P-	18	gun	3	
CB 49174.86/Hec				B	27,538.200
(3) Dismantling brickwork					
40.07 m ³	vide P-	19	gun	4	
CB 227.35/m ³				R	9,110.200
(4) Dismantling of P.C.C./R.C.C.					
2.59 m ³	vide P-	19	gun	5	
CB 395.63/m ³				R	1,025.00
(5) Removing all types of masonry					
15.0m	vide P-	19	gun	6	
CB 227.19/m				R	3,408.200
(6) Box cutting					
118.50 m ³	vide P-	19	gun	7	
CB 76.19/m ³				R	9,029.200
(7) Cost of embankment material					
obtain from narrow ALJ					
(i) Lead 1000 m					
362.90 m ³	vide P-	26	gun	(11)	
CB 179.38/m ³				R	65,097.200
(ii) Lead 100 m					
1451.61 m ³	vide P-	26	gun	11	
CB 141.40/m ³				R	2,05,258.200
Continuation					

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
(8) Cont. of embankment material obtain from Roadway cutting					
360.87 m ³ vol P-19 Run 8					
CB 49.46/m ³			B		17,846.200
(9) Construction of Superroad and Carbide Shoulder					
644.87 m ³ vol P-23 Run 4					
CB 181.09/m ³				B	1,16,780.00
(10) L.S.B 9m J in B.T. Part W					
381.47 m ³ vol P-19 Run 9					
CB 3153.14/m ³				B	12,02,891.00
(11) W.B.M 4m J in B.T. Part W					
198.73 m ³ vol P-21 Run 18					
CB 3910.24/m ³				B	7,72,181.00
(12) Prime coat					
2649.75 m ³ vol P-25 Run 1					
CB 48.85/m ³				B	1,29,440.200
(13) Tack coat					
2649.75 m ³ vol P-25 Run 2					
CB 16.33/m ³				B	43,270.200
(14) Mix Seal Surfacing					
2649.75 m ³ vol P-25 Run 3					
CB 223.07/m ³				B	5,91,080.200
(15) L.S.B 9m J in C.C. Part W					
174.93 m ³ vol P-20 Run 10					
CB 3153.14/m ³				B	5,51,579.200

Continuation

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
(16) 273m 4m 3 to C.C. Pavement					
253.19 m ² side P-24 gun-11					
CB 3910.74/m ²			B	9,90,160.200	
(17) C.C. Pavement 7m 30					
510.10 m ² side P-24 gun-11					
CB 8101.95/m ²			B	43,75,863.200	
(18) (i) Km Pavement					
3.000 side P-24 gun-5					
CB 2528.26/each			B	7,585.200	
(ii) 200 m Pavement					
6.000 side P-24 gun-5					
CB 688.62/each			B	4,132.200	
(19) Traffic sign					
(i) 600mm Triangular					
8.000 side P-24 gun-6					
CB 4111.88/each			B	32,895.200	
(ii) 600 x 450mm rectangular					
3.000 side P-24 gun-6					
CB 5461.01/each			B	16,383.200	
(20) Road marking & BT Pavement					
140.0 m ² side P-24 gun-7					
CB 850.92/m ²			B	1,19,129.200	
(21) Road marking & C.C. Pavement					
178.20 m ² side P-24 gun-8					
CB 953.80/m ²			B	1,69,967.200	
			B	1,03,26,571.200	

Continuation

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
(22) 6000 m ²					
3.0140 m ² P-24 glem r-9					
2.0140 m ² P-18 glem r-1					
5.0280					
CB 10303.88/cmh			B	51,579200	
(23) Earthwork in excavation					
89.40 m ² P-20 glem r-12					
CB 258.89/m ²			B	23,145200	
(24) P-20 m ²					
9.82 m ² P-20 glem r-10					
CB 6355.53/m ²			B	62,411200	
(25) Brick Masonry work					
84.229 m ² P-20 glem r-14					
CB 6591.83/m ²			B	5,55,223200	
(26) Hume Pipe 1000 mm dia					
22.50 m P-20 glem r-15					
CB 3667.85/m			B	82,527200	
(27) Plaster work					
107.84 m ² P-21 glem r-16					
CB 186.20/m ²			B	20,080200	
(28) Cement Paving					
59.50 m ² P-21 glem r-17					
CB 48.69/m ²			B	2,892200	
(29) Painting two coats					
107.84 m ² P-21 glem r-18					
CB 131.95/m ²			B	14,229200	
Continuation					1,03,26,571200

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
	DA		R ₃	1,03,	26,571=00
less on 11% below	(-)	B		11,359	=00
			R ₃	1,03,15,	212=00
Previously Paid -	(-)	B		82,40,302	=00
			R ₃	15,75,010	=00
			R ₃	33,61,442	=00
				26.8.2021	JE.
			R ₃	59,22,258	=00
			R ₃	26.8.2021	JE

Continuation