

Sotwro to Mathis to Underhilly

on construction

Schedule XLV-Form No. 134


R. L. D. S. A. S. A. R. A. - 2 DIVISION

Moiche SUB-DIVISION

MEASUREMENT BOOK

1146

प्रमाणित किया जाता है कि यह मापी पुस्त
से मशीन से दिये कुल 100 (एक सौ) फुटों
हैं जो सहायक अभियन्ता नौला के नाम
से निम्नलिखित किया जाता है।


EXECUTIVE ENGINEER
R.W.D. (W) DIVISION
SASARAM-2
25/9/20

Sch. XLV - Form No. 134

_____ DIVISION

_____ SUB-DIVISION

Measurement Book

No. 1146

यह मापी पुस्तिका श्री राजेंद्र प्रसाद
गुप्ता क नीचे अभियन्ता आधीन कार्य
निष्ठावरण कार्य प्रशासन - नौला - 1 में
नाम से निम्नलिखित किया जाता है।

Name of officer _____

Date of first entry _____

Date of last entry _____

(These four lines should be repeated at the commencement of the measurement relating to each work)

Continuation

Abstract of Cost

① Providing and Fixing working
BM and TP etc.

(a) BM - Qty - 2.00 nos from TM BP - 2

@ 3984.79 ————— Rs 7970.00

(b) TP - Qty - 5.00 nos from TM BP - 2

@ 1811.54 ————— Rs 9058.00

② clearing and grubbing of road land etc

Qty - 0.950 #9 from TM BP - 2

@ 49496.78 ————— Rs 47022.00

③ BOP cutting for road way ~~and~~

Qty - 7.88 m³ from TM BP - 2

@ 74.10 ————— Continuation Rs 584.00

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
(4) Construction of embankment etc.					
(a) for 100M lead					
Qty - 587.61 m ³ for TMBP - 7					
@ 130.86				RS 76895.00	
(5) Const of counter drainage from					
1000M lead					
Qty - 970.00 m ³ for TMBP - 22					
@ 174.83				RS 169585.00	
(6) Const of embankment for					
from borrow pits etc.					
Qty - 4.73 m ³ for TMBP - 22					
@ 26.06				RS 123.00	
(7) Construction of subgrade and					
earth shoulder etc.					
Qty - 3132.12 m ³ for TMBP - 22					
@ 176.47				RS 552725.00	
(8) Providing L.S.B etc.					
Qty - 955.09 m ³ for TMBP - 22					
@ 2599.44				RS 2482699.00	
(9) Providing W.B.M. etc.					
Qty - 387.99 m ³ for TMBP - 22					
@ 3727.73				RS 1446322.00	
(10) Providing and fitting mm L.S. & boulders etc.					
Qty - 2.00 m ³ for TMBP - 22					
@ 9243.24				RS 18486.00	

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
(11) Providing Prime coat etc.					
Qty - 3944.25 m ³ for TMRP - 25					
@ 41.54					Rs 163844.00
(12) Providing Tack coat with RS etc.					
Qty - 3944.25 m ² for TMRP - 25					
@ 14.08					Rs 55535.00
(13) Providing MSS type B etc.					
Qty - 3944.25 m ² for TMRP - 25					
@ 191.47					Rs 755206.00
(14) Providing PCCM-30 etc.					
Qty - 183.00 m ³ for TMRP - 26					
@ 6512.17					Rs 1191727.00
(15) Providing KM stone etc.					
(a) KM Stone - Qty - 2.00 NO for TMRP - 26					
@ 2100.10					Rs 4200.00
(b) 200 mm Stone - Qty - 6.00 NO for TMRP - 26					
@ 592.55					Rs 3495.00
(16) Providing Retro-reflectors etc.					
(i) 600 mm equilateral Δ					
Qty - 14 NO for TMRP - 26					
@ 3709.27					Rs 51930.00
(ii) 600 mm circular					
Qty - 2.00 NO for TMRP - 26					
@ 4981.19					Rs 9962.00
(iii) 800 x 600 mm rectangular					
Qty - 10 NO for TMRP - 26					
@ 6954.16					Rs 69549.00

Continuation 2/

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
(iv) 600 x 450 mm rectangular					
Qty - 6.00 NO for TM BP - 26					
@ 4850.99				Rs 29	106.00
(v) 900 mm side cotapora					
Qty - 4.00 NO for TM BP - 26					
@ 8877.06				Rs 355	08.00
(17) Provide Road Marking etc.					
(4) on BT surface					
Qty - 210.00 m ² for TM BP - 27					
@ 735.40				Rs 154434	.00
(b) on CC surface					
Qty - 61.00 NO for TM BP - 27					
@ 820.57				Rs 50055	.00
(18) Provide and laying RCC etc.					
Qty - 20.00 m ³ for TM BP - 23					
@ 869.76				Rs 17295	.00
(19) Provide excavation of foundation etc					
Qty - 134.69 m ³ for TM BP - 23					
@ 260.59				Rs 35099	.00
(20) Provide RCC 15 cm level of concrete					
Qty - 21.215 m ³ for TM BP - 23					
@ 5075.99				Rs 107687	.00
(21) Provide RCC in super structure					
Qty - 150.06 m ³ for TM BP - 23					
@ 5908.13				Rs 886574	.00

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
(22) Provided NP3 RCC HP culvert etc.					
(a) 600 mm HP C etc.					
Qty - 7.50 m for MRB P-23					
@ 953.89				RS	7154.00
(b) 1000 mm HP C					
Qty - 30.00 m for MRB P-23					
@ 3595.49				RS	107865.00
(23) Dismantling of old structure etc.					
(i) RCC - 1.62 m ² for MRB P-23					
@ 473.83				RS	768.00
(ii) b/w - 61.00 m ³ for MRB P-23					
@ 228.52				RS	13952.00
(iii) above 600 mm HP C -					
Qty - 10.00 m for MRB P-24					
@ 228.68				RS	2287.00
					8564794
(24) GST - 12%.				RS	1027775.00
(25) LWC - 1%.				RS	85648.00
(26) SF				RS	9678217.00
less 10% as per AGG				-)	967822.00
					8710395.00
less Previous payment (-)					6092084.00
					2618311.00
				Qty	26,18,311/-
					@ Deep
					14/02/22
					DE

Continuation

14.2.22

AE