

NH-82 Babhan Bigha Haripur talu to
Khatagachhi Uttar talu.

[MMSY 51]

Schedule XLV-Form No. 134

Sheikhpura

DIVISION

Borbiha

SUB-DIVISION

MB No-1396

Measurement Book

As No-26(SBD)/2020-21

Agency:- Sunny Builders Pvt. Ltd.

Name of Work—
 Situation of Work—
 Agency by which work is executed—
 Date of Measurement—
 No. and date of agreement

(These four lines should be repeated at the commencement of the measurement relating to each work)

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
1st on A/c Bill					
Name of Work:— NH-82, Baban Bigha					
Harijan tola to Khotagachhi					
4th tola					
Agency:— Sunny Buildcon Pvt Ltd.					
Agreement No:— 15-12-2020 26 S.B.7/20-21					
Date of Commencement:— 15-12-2020					
Date of completion:— 14-12-2021					
Date of measurement:— 16-06-2021					
1st 1/2. Providing and fixing of working benchmark					
ch-to as complet —					
1 No —					1 No
2nd 1/2. Providing and fixing Reference Pillar —					
ch-to as complet —					
6 No —					6 No
3rd 1/2. Providing clearing & grubbing —					
12 No $\times 30.0 \times 2.8 + 3.6 = 1152 m^2$					
8 No $\times 25.0 \times 2.6 + 3.2 = 580 m^2$					
30 No $\times 15.0 \times 2.8 + 1.6 = 990 m^2$					
$= 2722 m^2$					
$= 0.272 Hq.$					

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
			B/P		
29/30	P/V R.C.C. No grade				
	in sub-grade to				
	Qty id. cons. P. 110 (5)				
	7.08 m ³ @ 5830.72/m ³				41282 =
29/31	Providing and laying				
	weep holes				
	Qty id. cons. P. 110 (5)				
	31 No @ 85.34/each				2646 =
29/32	P/V and laying R.C				
	NP3 600 mm dia				
	Humo pit				

Qty Ind. smb P170 ④
15.0 m @ 1984.67/m h, 297705
Total R-8458242=00
Add 1 X L.C. --- R(+) 84582=00
Add 12 X G.S.T --- R(+) 1014989=00
Add S.F. --- R(+) 98612=00
Total R-9656425=00
Lap 13.50 X below h (-) 1303617=00
R 8352808=00
M d b
10/5/12/2021
JP
A/S
10/1/2021