

Deghariga Rd. to Mirchar Tola

(MHGSY-ST)

Schedule XLV-Form No. 134

DIVISION

RIND WORKS

KISHANIGANJ-1

SUB-DIVISION

R.IND WORKS

KOCHADHAMAN

MEASUREMENT BOOK

SADIK AHMAD BNO - 2059

SADIK AHMAD

United had this 17.8

Job on A/c 13711

Name to work

Situation of work

Agency by which work is executed

Date of measurement

No. and date of agreement

(These four lines should be repeated at the commencement of the measurements relating to each work)

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
W/W - Doorhanga Road to					
Mirchar Tala in Kachh					
Block under Muzsy.					
Agency: - Sadik Alam					
Kishanpur					

Area 140 - 91 / Muzsy / 320 / 2.19-20

Dt of Commence - 27-01-2020

Dt of Completion - 26-01-2021

Dt of measurement -

(1/1) prior fixing of

working	Benchmark - etc.
Q 1/1	2 Hrs.
(1/1) prior fixing of	Reference
pillars - d. Ele.	
Q 1/1	5 Hrs.

(2/2) clearing and grubbing

road land - d. Ele.	
2 x 1420 x 3.5 =	9940 M
$\frac{9940 \text{ M}^2}{10000}$	= 0.99 Hect.

(3/3) Const. of embankment

	4 pto	1000 M	-	1517	
Sl No.	Chai	Fill Area	Mean Area	Dist.	Fill volume
1	0	0.125	0.125	1	
2	50	1.235	0.680	47	31.960
3	100	0.366	0.801	50	40.03

Continuation

Dist Alibelli

memo of Payment - 4098889-

9

Sch. XLV—Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
By 8% JSD —			327911-		77263-
By 1% JSD —			40989-		
By 1% J.L. —			40989-		
By 1% CGST —			40989-		
By 1% SGST —			40989-		
By Regd. —			244511-		
By Sig. fee —			60885-		
By Clerk —			3301626-		
			4098889-		
Paid for R 4098889/2/ Proy					
Las mily Eigh thousand eight hundred					
e eightly mule eight hundred					

Executive Engineer

R.W.D., Works Division

Kishanganj-1

3/8/20

2nd on A/c Bill

memo of Payment - 942696.

15

Sch. XLV—Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
By 8% A.S.D! -			75416		
By 1% A.I.T! -			9427		113124 =
By 1% A.W! -			9427		
By 1% A.S.G.S.T! -			9427		
By 1% A.C.H.S.T! -			9427		
By 1% A.C.H.S.T! -			829572		=
Total! -			942696		=
Nine lakh twenty four thousand six hundred ninety six only.					
<i>Chatur</i> 9/8/24 Executive Engineer R.W.D. Works Division					


3rd on A/c Bill

S-1 DIPLOMA at 2011/11/15
 Cont (1) 1.152m
0.04317

3rd on MC
Memorandum 33,54,302/-

By 879SD	—	268344=	
By 17997	—	33543.	
By 179K.C	—	33543.	
By 179C4ST	—	33543.	
By 179S4ST	—	33543.	
By Rajah	—	137748.	
By 879Jen	—	62635.	
By Clew	—	2752003-	
		<u>3354302-</u>	602299-

Payed for 3354302/- (Thir's the
 Car fix for the the land &
 truck


 Executive Engineer
 R. W. D., Works Division
 29/11/22

18.02.2016

ABSTRACT OF COST

(1/1) Providing fixing of wall

Benchmark — do — ₹ 19

2.00 H.S [V. Tm B P = 32]

③ 4507.95 — RS 2016 = ∞

(1/i) Providing fixing of R

Pillar — do — ₹ 19

5.00 H.S [V. Tm B, P = 32]

③ 2049.72 — RS 10,249 = ∞

(2/2) Clearing & grubbing road

land — do — ₹ 19

0.99 Hec [V. Tm B, P = 32]

③ 49496.70 — RS 49,002 = ∞

(3/4) Constⁿ of embankment

upto 1000m — do — ₹ 19

409.88 m³ [V. Tm B P = 23]

Continuation

③ 174.80 — RS 71,859 = ∞

Sch. XLV—Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
			B/E Rs	94,26,326	= 0
					8,49,633 = 0
Add 12% GST				11,39,559	= 0
Add 1% L. cess				Rs 94,963	= 0
			M	1,05,40,722	= 0
Less 0.2% - 1. below				22,535	= 0
			M	1,05,18,387	= 0
Less previous bill				83,95,887	= 0
			M	21,22,500	= 0
<u>Sum</u> 18-02-22					