

LALAN SINGH

MAZHARIA SIMANA TO PUJARI
TOLA.

(MMSY-SC)
Shedule XLV Form No. 134.

R.W.D. KATTIAR — DIVISION

SAMELI — SUB-DIVISION

NO - 2019

Measurement Book

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Name of work:- Const. & maintenance					
of road from Malharra					
Simana to Puwaritola.					
Name of Agency:- Lalansingh					
(Mokama, Patna)					
Agreement No:- 04SEB/2020-21					
Date of commencement:- 30-09-2020					
Date of completion:- Work in progress					
Abstract of cost					
Date of entry:- 5.1.2022					

1/1	p/v & fixing of working benchmark pillars			
	Qty vide TMBP- 8			
	2:c Qty = 2.0 Km			
	@ 32113.96/km = 64227			
2/2	Clearing & grubbing road land			
	Qty vide TMBP- 8			
	2:c Qty = 0.54 Ha			
	@ 51168.74/Ha = 27631			
	40 = 91858			

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
				B.F. =	6820493
13/26. P.V & laying RCC PIPE NP-3 @ 1000 mm dia for culverts on first class bedding Qty vide TMBP-11 2.c Qty = 30 m @ 3458.46/m = 103753 6924246					
15/16. Construction of cement concrete Dormant 430 Qty vide TMBP-12 2.c Qty = 303.0 m ³ @ 6425.20/m ³ = 1946835 Total RS = 8871081 Add 12% GST + 1% Less = 1153246 10024321 Less 0.02% below rate 2005 10022316 Deduct previous payment 5747254 Net payable Amount = 4275062					