

DHEK SARA KALIMANDIR TO PIPAL CHOWK

Schedule XLV-Form No. 134

MMGSY (ST)

Agreement No - 136/MMGSY/15BD/2020-21

Agency: Md Shafiqul Ham

R.01D 000588

DIVISION

K 18ha ngary-1

R.01D 000588

SUB-DIVISION

* 18ha ngary.

MEASUREMENT BOOK

MB No- 3001

Name for work—

1

Situation of work—

Agency by which work is executed—

Date of measurement—

No. and date of agreement.

(These four lines should be repeated at the commencement of the measurements relating to each work.)

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
C.H.:-	MMGSy (S.T)				
Name of work:	Constn of road				
	from Daksara				
	Kalinmandir to pabel				
	chaurk				
Agency:	md. Shafique Ali				
	Kishanganj				
Agreement No.	136/MMGSy/				
	SBD/2020-21				
Date of work	18-6-2020				
Date of completion.	17-3-2021				
Date of measurement.	25-6-2020				
	Measurement				
(A)	Constn of 5x3m RCC bridge x 3a				
1/35	E/W in excavation				
	for structure				
Box	1x	17.80	6.00	0.80	85.44
Cut off	2x	17.80	1.30	1.80	83.30
Retaining wall	4x	4.90	3.88	1.80	136.21
					305.45m ³
(2/35)	plain cement concrete				
	M15 (1:2:5:5)				
Box	1x	16.80	6.00	0.10	10.08
Return	4x	4.90	2.88	0.20	11.27

Continuation

21.35m³

20

Sch. XLV—Form No. 134

Sch. XLV—Form No. 134					
Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
By 8% GSD —			243946 =		530072 =
By 1% GST —			30493 =		
By 1% L.C. —			30493 =		
By 1% CGST —			30493 =		
By 1% SGST —			30493 =		
By Regulator —			133650 =		
By Sij. fee —			30504 =		
By chqm —			25,19,251 =		
			<u>30,49,323 =</u>		
Paid for 3049323/2 (three Crores four lakhs three hundred and forty nine thousand two hundred and thirty two)					

2
 5/3/74
 Executive Engineer
 R.W.D. Works Division
 Kishanganj-1

7^m 8/3/21

2nd on A/c bill

Memo of Payment - 1063651=00

38

Sch. XLV—Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
By 8 1/2 SD	—	—	85092	—	00
By 1 1/2 IT	—	—	10637	—	00
By 1 1/2 L.CES	—	—	10637	—	00
By 1 1/2 CUST	—	—	10637	—	00
By 1 1/2 SUST	—	—	10637	—	00
T. Deduction	—	—	127640	—	00
By cheque	—	—	936011	—	00
Gross Bill	—	—	1063651	—	00

Passed for Rs-1063651=00 (Ten lakhs
Sixty Three Thousand Six Hundred
fifty one only)

Q
9/5/14


Executive Engineer
R.W.D. Works Division
Kishanganj-I

2/16/14

4th & final Bill

49

Sch. XLV—Form No. 134

Sch. XLV—Form No. 134					Contents of area
Particulars	Details of actual measurement				
	No.	L.	B.	D.	
C.H.:-	M M HSY				
N/W:-	Construction of Road, from Dekasa Kalimandis to Ripal Chodk.				
Agency:-	Ind. Shastrique Alam Kishanganj				
Aggr. No.:-	136/M M HSY / SBD / 2020-2021				
Date of start:-	18-06-2020				
Date of completion:-	17-03-2021				
Measurement					
— Null —					
 18/02/22 AE					

Abstract of Cost

50

Beh. XLV—Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L	B	D	
(1) P/W & firing of marking Benchmark					
0.550 km (Vide TIME P-40)					
⑥ R:- 3203.26/km R:- 20922.00					
(2) P/W & firing of polygonal pillars					
0.550 km (Vide TIME P-40)					
⑥ R:- 1734.59/km R:- 9512.00					
(3) Clearing & grubbing road land					
0.120 Hect. (Vide TIME P-40)					
⑥ R:- 51,133.76/Hect R:- 6136.00					
(4) Excavation for roadway in soil cutting					
11.25 m ³ (Vide TIME P-40)					
⑥ R:- 76.96/m ³ R:- 866.00					
(5) Construction of Embankment material load upto 1000 m					
21.90 m ³ (Vide TIME P-40)					
⑥ R:- 175.43/m ³ R:- 3844.00					
(6) Construction of Embankment with material haul upto 1000 m					

Continuation

Sch. XLV—Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
(41) Providing Rec 141-90 in foundation as per - - -					
30.61 m ³ , (Vide TRIB P-46)					
@ Rs:- 5592.72/m ³ Rs:- 171193.00					
(42) P.V. Rec MP-3 pipe of 1000mm ϕ - - -					
7.50 m, (Vide TRIB P-46)					
@ Rs:- 3973.11/m Rs:- 29798.00					
(43) Painting two coats on new concrete surface - - -					
116.24 m ² , (Vide TRIB P-46)					
@ Rs:- 97.19/m ² Rs:- 11297.00					
(44) Planting of trees by the road side & their maintenance for one year - - -					
78 Nos, (Vide TRIB P-46)					
@ Rs:- 819.92/No Rs:- 63954.00					
Total Rs:- 5885546.00					
Add 1% Labour Cont Rs:- 58855.00					
Add 12% WST (H) Rs:- 706266.00					
Total Rs:- 6650667.00					
Less 0.02% Below Rs:- 1330.00					
Total Rs:- 6649337.00					
6577088.00					
Less previous pay. (-) Rs:- 4119974.00					
Total Rs:- 72254.00					

18/02/22
AE

Continuation

16/2/22
32/1/22