

**कार्यपालक अभियंता का कार्यालय,
ग्रामीण कार्य विभाग, कार्य प्रमंडल मसौढ़ी।**

पत्रांक.....1293..... मसौढ़ी.

दिनांक ...31.12.2021

प्रेषक,

कार्यपालक अभियंता
ग्रामीण कार्य विभाग,
कार्य प्रमंडल मसौढ़ी

सेवा में,

अपर मुख्य कार्यपालक पदाधिकारी,
ब्राडा पटना।

विषय:- नई अनुरक्षण नीति -2018 के चल रहे कार्यों के प्राप्त आवंटन में शेष बचे राशी को
प्रत्यार्पित करने के संबंध में।


महाशय,

उपर्युक्त विषय के संबंध में इस प्रमंडल के अंतर्गत नई अनुरक्षण नीति-2018 हेतु विहित
प्रपत्र में पथ-वार निधि कि अधियाचना की गई थी। अवशेष राशि रु0 1980023 पथवार संलग्न
विवरणी के अनुसार प्रत्यर्पित किया जा रहा है।

अतः अनुरोध है कि प्रत्यर्पण स्वीकृत करने की कपा की जाए।

अनु0: पथवार विवरणी संलग्न।

विश्वासभाजन


31/12/21
कार्यपालक अभियंता

ग्रामीण कार्य विभाग, कार्य प्रमंडल मसौढ़ी।


31/12/21

NEW MAINTENANCE POLICY 2018 - SURRENDER REPORT
RWD WORKS DIVISION MASAUHRI

RWD WORKS DIVISION MASAUHRI																
Road Details			Agreement Details				Financial				Contractor Details		Actual		REMARKS	
Sl No.	Block	Road Name	Batch No.	Main Work Amount	Date Of Completion	Length	Allotment	Progress Details Expenditure GT	CFMS Balance	SURRENDE R CFMS	Name	Work Status	Completion Date			
1	Dhanarua	MUSNAPAR MASAUDHI PATH - NAUABAGH (BR-26R-272)	RM/PA/MA S/19/0008	62,801	13-May-21	2.1	62,801	60,22511	2,57589	2,57589	Dhaneshwar Nath Constructions	Complete	13-05-21	To be Surrender		
2	Dhanarua	MUSNAPAR MASAUDHI PATH - MAKHDUMPUR (BR-26R-270)	RM/PA/MA S/19/0007	71,144	11-Mar-21	2.53	71,144	67,93608	3,20792	3,20792	Patliputra Infra Construction Pvt Ltd	Complete	26-06-21	To be Surrender		
3	Punpun	LO57 - EKAUNA (BR-26R-321)	RM/PA/MA S/20/0001	297,929	09-May-21	6.55	289,79772	289,79772	0	0	M/S Sunny Engineering Works	Complete	26-04-21			
4	Masaurhi	Kharant Poava Road to Gram Begumchak Mahadali Tola including Svc. Maintenance	RM/PA/MA S/19/0006	30.37	08-Sep-21	1.69	30.37	30.37	0	0	Dhaneshwar Nath Constructions	Complete	09-02-21			
5	Masaurhi	Construction of Road From Powwan to Supahall including S/ys. Maintenance)	RM/PA/MA S/19/0006	25.183	08-Sep-21	1.09	25.183	23,91502	1,26798		Dhaneshwar Nath Constructions	Complete	15-02-21	MB booked but Payment not done due to EE not Available		
6	Masaurhi	Construction of Road from Bhagwanganj Pansari Road to (Chamaroli) Mahadali tola via Beladua	RM/PA/MA S/19/0006	14,167	08-Sep-21	0.73	14,167	13,43047	0,73653	0,73653	Dhaneshwar Nath Constructions	Complete	15-02-21	To be Surrender		
7	Dhanarua	Kistipur se madhuban via kosut	RM/PA/MA S/19/0001	276,699	21-Oct-20	8.66	273,69478	273,69478	0	0	M/S A.K Brothers	Complete	28-03-21			
8	Dhanarua	SPM road se Awdhara	RM/PA/MA S/19/0001	22,181	21-Oct-20	0.7	22,17001	22,17001	0	0	M/S A.K Brothers	Complete	28-03-21			
9	Masaurhi	Construction of Special Repair of Masaurhi Pali road to Kazichak	RM/PA/MA S/19/0003	20,915	01-Aug-20	1	15,90401	15,90401	0	0	Patliputra Infra Construction Pvt Ltd	Complete	29-09-21			
10	Dhanarua	Sain Kadiganj Road to Lodeepur via Tarma	RM/PA/MA S/19/0001	60,902	21-Oct-20	2	60,80814	60,80814	0	0	M/S A.K Brothers	Complete	28-03-21			
11	Masaurhi	MASAUHRI PALI ROAD - AKAUNA (Pko-BR-26R-232)	RM/PA/MA S/19/0002	110,118	01-Jun-20	2.56	109,36389	109,36389	0	0	M/S Sunny Engineering Works	Complete	30-05-20			
12	Dhanarua	MORHARPU - BIJAWAR (BR-26R-247)	RM/PA/MA S/19/0003	26,78	01-Aug-20	1.23	19,65687	19,5527	0,10417	0,10417	Patliputra Infra Construction Pvt Ltd	On-going		To be Surrender		
13	Dhanarua	MORHARPU - MILKI (BR-26R-262)	RM/PA/MA S/19/0008	82,976	13-May-21	2.78	82,976	79,70414	3,27186	3,27186	Dhaneshwar Nath Constructions	Complete	12-05-21	To be Surrender		
14	Dhanarua	MUSNAPAR MASAUDHI PATH - MAHAULI (BR-26R-265)	RM/PA/MA S/19/0003	49,14479	01-Aug-20	1.79	38,96657	38,96657	0	0	Patliputra Infra Construction Pvt Ltd	Complete	25-06-21			
15	Dhanarua	MUSNAPAR MASAUDHI PATH - SEVADHA (BR-26R-259)	RM/PA/MA S/19/0003	10,154	01-Aug-20	0.47	9,10159	9,10159	0	0	Patliputra Infra Construction Pvt Ltd	Complete	27-06-21			
16	Dhanarua	MUSNAPAR MASAUHRI PATH - DAULATPUR (BR-26R-249)	RM/PA/MA S/19/0007	79,585	11-Mar-21	3.439	75,68319	75,68319	0	0	Patliputra Infra Construction Pvt Ltd	Complete	27-07-21			
17	Dhanarua	MUSNAPAR MASAUHRI PATH - TELHARA (BR-26R-246)	RM/PA/MA S/19/0001	72,306	21-Oct-20	2.4	72,25351	72,25324	0,00027	0,00027	M/S A.K Brothers	Complete	28-03-21	To be Surrender		
18	Masaurhi	NADALU DEORIA ROAD - NAGALI (BR-26R-240)	RM/PA/MA S/19/0002	61.13	01-Jun-20	2.34	58,66001	58,66001	0	0	M/S Sunny Engineering Works	Complete	15-03-20			
19	Dhanarua	NADAMAN OTYARA - KASHINAGAR (BR-26R-248)	RM/PA/MA S/19/0003	43,33156	01-Aug-20	1.73	41,43519	41,43519	0	0	Patliputra Infra Construction Pvt Ltd	Complete	25-06-21			
20	Dhanarua	NADAMAN OTYARA ROAD - Sasuna (BR-26R-245)	RM/PA/MA S/19/0003	20,824	01-Aug-20	0.88	20,824	19,46945	1,35455	-	Patliputra Infra Construction Pvt Ltd	Complete	02-07-21	MB booked but Payment not done due to EE not Available		
21	Dhanarua	PARKHAND MUKHATYALAY PATH - RAMPUR (BR-26R-268)	RM/PA/MA S/19/0007	54,194	11-Mar-21	1.971	51,7238	51,7238	0	0	Patliputra Infra Construction Pvt Ltd	Complete	27-06-21			
22	Masaurhi	TISKHORA DEORIA ROAD - MEERAPUR (BR-26R-231)	RM/PA/MA S/19/0006	10,069	08-Sep-21	0.65	10,069	9,77128	0,29772	0,29772	Dhaneshwar Nath Constructions	Complete	17-02-21	To be Surrender		

Red
21.12.21

Red
31.12.21

RWD WORKS DIVISION MASAU RH

Road Details			Agreement Details				Financial Details			Contractor Details		Actual		REMARKS
Sl No.	Block	Road Name	Batch No.	Main Work Amount	Date Of Completion	Length	Allotment	Expenditure	CFMS Balance	SURRENDE R CFMS	Name	Work Status	Completion Date	
23	Masaurhi	Masaurhi Paliganj to Daulatpur (BR2601)	RM/PA/MA S/19/0002	31.388	01-Jun-20	1.3	31.38	30.87085	0.50915	0.50915	M/S Sunny Engineering Works	Complete	30-05-20	To be Surrender
24	Dhanarua	Spm Road to Bhergawan (BR2601)	RM/PA/MA S/19/0003	54.03204	01-Aug-20	1.5	50.40134	50.40134	0	0	Patliputra Infra Construction Pvt Ltd	Complete	25-06-21	MB booked but Payment not done due to EE not Available
25	Masaurhi	Construction of Road from Masaurhi Pali Path Ke Bajrawali to Bidauli Adarsh madhye Vidyalay	RM/PA/MA S/19/0006	27.748	08-Sep-21	1.3	27.748	25.69661	2.05139		Dhaneshwar Nath Constructions	Complete	10-01-21	MB booked but Payment not done due to EE not Available
26	Masaurhi	Kharant Powan to Jagdishpur Road.	RM/PA/MA S/19/0006	37.598	08-Sep-21	1.6	37.598	35.42017	2.17783		Dhaneshwar Nath Constructions	Complete	12-02-21	MB booked but Payment not done due to EE not Available
27	Dhanarua	Anjani to Larha via Khadiha	RM/PA/MA S/19/0008	98.658	13-May-21	3	98.658	95.49056	3.16744	3.16744	Dhaneshwar Nath Constructions	Complete	12-05-21	To be Surrender
28	Masaurhi	Construction of Road From Dhanauti Basaur to Chakia Mahadali Tola including Syrs.	RM/PA/MA S/19/0006	26.407	08-Sep-21	1.18	26.407	25.19634	1.21066		Dhaneshwar Nath Constructions	Complete	19-02-21	MB booked but Payment not done due to EE not Available
29	Masaurhi	Maintenance Construction of Road from Nadauti Bhagwanganj Road to Gram Bara Mahadali Tola including Syrs.	RM/PA/MA S/19/0002	67.674	01-Jun-20	1.63	67.674	67.674	0	0	M/S Sunny Engineering Works	Complete	30-05-20	
30	Masaurhi	Construction of Road From Karwan Village road to Village Serwanichak Mahadali Tola including Syrs. Maintenance	RM/PA/MA S/19/0008	61.686	13-May-21	2.85	61.686	57.4891	4.1969		Dhaneshwar Nath Constructions	On-going		MB booked but Payment not done due to EE not Available
31	Masaurhi	Construction of P.C.C. Road and Gali at Rohilpar Village Under Bhawanagar Banchhat	RM/PA/MA S/19/0006	15.422	08-Sep-21	0.85	15.03412	15.03412	0		Dhaneshwar Nath Constructions	Complete	22-02-21	
32	Masaurhi	Construction of Road from Samastchak to Samastchak Mushari	RM/PA/MA S/19/0006	5.691	08-Sep-21	0.25	5.691	5.57218	0.11882	0.11882	Dhaneshwar Nath Constructions	Complete	25-02-21	To be Surrender
33	Dhanarua	DHANARUA - NADUPUR (BR-26R-269)	RM/PA/MA S/19/0008	58.219	13-May-21	2.01	58.219	55.81057	2.40843	2.40843	Dhaneshwar Nath Constructions	Complete	12-05-21	To be Surrender
34	Masaurhi	MASAU RH PITWANS ROAD - LAHSUNA (Pkg-BR-26R-244) BARIBIGHA DATMAL PATH - GUARIBYABIGHA (BR-26R-251)	RM/PA/MA S/19/0006	15.659	08-Sep-21	0.96	15.03483	15.03483	0		Dhaneshwar Nath Constructions	Complete	16-02-21	
35	Dhanarua	SAHARUBHADHWAR - NAWASICHAK (BR-26R-257)	RM/PA/MA S/19/0007	46.44	11-Mar-21	1.78	44.15656	44.15656	0	0	Patliputra Infra Construction Pvt Ltd	Complete	26-06-21	
36	Dhanarua	T-08 - Bakhra	RM/PA/MA S/19/0002	71.489	01-Jun-20	2.5	69.94013	69.94013	0	0	M/S Sunny Engineering Works	Complete	30-05-20	
37	Masaurhi	T-03 - Pipila	RM/PA/MA S/19/0002	105.242	01-Jun-20	4.5	104.99191	104.99191	0	0	M/S Sunny Engineering Works	Complete	15-03-20	
38	Masaurhi	LO-34 - Birra	RM/PA/MA S/19/0002	103.04	01-Jun-20	4	103.04	103.04	0	0	M/S Sunny Engineering Works	Complete	15-03-20	
39	Masaurhi	Puwan village - Madhupur	RM/PA/MA S/19/0002	152.038	01-Jan-00	3.475	145.9991	145.9991	0	0	M/S Sunny Engineering Works	Complete	30-05-20	
40	Masaurhi	BEER SPM - NANAU RI	RM/PA/MA S/19/0001	144.191	21-Oct-20	5.377	143.49413	143.49413	0	0	M/S A.K Brothers	Complete	28-03-21	
41	Dhanarua						2623.0324	2590.97286	32.05954	19.80023				

UNDER FDR BALANCE	5.44119
TOTAL BALANCE AS NMP (3205954+544119)	37.50073
UNDER CFMS BALANCE	37.50073
DIFF	0

DAO
RWD WORKS DIVISION MASAU RH

EXECUTIVE ENGINEER
RWD WORKS DIVISION MASAU RH

31.12.2021

31.12.21