

FORM GFR 19-A

(See Government of India's Decision (1) below Rule-150)
Form of utilisation Certificate up to the Month of December- 2021

PIU: RWD Works Division, Danapur

Sl No.	Name of Scheme	Sanction No. & Date with Amount	Amount Received (In Rs.)	Particulars
1	Construction of Rural roads under MMGSY(SC) Programme Fund	1. Current Allotment Vide Letter No-169 WE. Dt- 26.10.2021	22,33,45,804.00	Certified that out of Rs 22,33,45,804.00 received during the years 2021-22 in favour of Ex. Engineer, RWD, Works Div. Danapur Bihar a sum of Rs 21,93,45,329.00 has been utilized for the purpose of MMGSY(SC) Schemes as given in the margin for which it was sanctioned and that the balance of Rs 40,00,475.00 remaining unutilized at the end to the period under
Total			22,33,45,804.00	

2. Certified that I have satisfied myself that the conditions of which the grants-in-and was Sanctioned have been duly fulfilled/are being fulfilled and that I have exercised the following Checks to see that the money was actually utilized for the purpose for which it was sanctioned
- Kind of Checks exercised
- (vi) Works have been supervised by Executive Engineer/Superintending Engineer
 - (vii) Periodical inspection has been conducted by Executive Engineer/Superintending Engineer
 - (viii) Construction material have been tested
 - (ix) Measurements have been recorded in the MBs and test check conducted by the Assistant
 - (x) All other codal formalities have been observed
3. Physical Progress achieved:
- (i) Construction of Road works.
 - (ii) Construction of CD work.

Arvind
30.12.21
S.D.A.O
Rural works Deptt.
Works Division, Danapur

[Signature]
30/12/21
Executive Engineer
Rural works Deptt.
Works Division, Danapur
[Signature]
30/12/21

HEM-1111111111 (111)
Name of work - आर. डी. ओ. रोड से रेका पानी देना तक पत्र
सिमांक एवं वॉच वरीया रतन रेखात कार्य

10/1/2020
21 21

Measurement Book

Schedule XLV-Form No. 134

रतना पुल


DIVISION

Name of A.C. श्री सोमनाथ राम मण्डल

SUB-DIVISION

Agency - श्री आर्मेन क्लेमटुक्कमल MB No - 1402

Certified that this M.B. Contains
100 (One hundred) Nos of Machine
Pages & issued to Sri. Samaru Ram
...Ram..... A.E, R.W.D, works
Sub Division. Mauwa


Executive Engineer
Rural Works Department
Works Division, Danapur
18/03/20

Sch, XLV-Form No. 134

Danapur DIVISION
Mauwa SUB-DIVISION

Measurement Book

No. 1402-

Name of Officer Sri Samaru Ram

Date of first entry _____

Date of last entry _____

Name of Work -
 Situation of work -
 Agency by which work is executed -
 Date of measurement -
 No. and date of agreement -
 (These four lines should be repeated at the commencement
 of the measurements relating to each work).

Particulars	Details of actual measurement				Contents of area
	No.	L	B.	D.	
Name of work:-	Construction & 5 year				
Maintenance of ROAD				Rd to Pashan	
Tola (Rampur Dikar).					
Name of Agency:-	M/s Aryan Const.				
Agreement NO:-	10/200/2020-21				
Date of commencement:-					

Calculation of EARTH WORK BY 1/c & C/S

St. No	chainage	Location	Present	Proposed
01	0.000M	C	100.038	
		L1	100.026	
		L2		
		L3	100.049	
		R1	100.065	
		R2		
02	50.00	R3	100.049	
		C	99.902	
		L1	99.829	
		L2	99.966	
		L3		
		R1	99.861	
		R2	99.839	
		R3		

Continuation

ABSTRACT OF COST.

Sch. XLV-Form No. 134

22

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
① Providing & fixing typical/MMSY information sign board etc.					
Ref ST VTM B Pg No - (08)					
= 03 nos @ Rs 9199.38/Each					
					= Rs 27598.00

② construction of bench mark & reference pillar etc.					
Ref ST VTM B Pg No - (08)					
= 0.841 km @ Rs 11925.89/km					
					= Rs 10030.00

③ clearing & grubbing land etc land including etc					
Ref ST VTM B Pg No - (08)					
= 0.59 Hec @ Rs 51161.75/Hec					
					= Rs 30285.00

④ construction of embankment with approved material etc.					
Ref ST VTM B Pg No - (08) & (17)					
= (500.00 + 32.83) = 532.83 m ² @					
Rd 176.86/m ³ = Rs 94236.00					

⑤ construction of embankment with approved material etc (dead upto 100m)					
Ref ST VTM B Pg No - (09) & (17)					
= 1365.65 m ³ + 588.86 m ³ = 1954.51 m ³					
@ Rs 139.77/m ³ = Rs 272838.00					
C/D Rs 323438.00					
Continuation					

C/F → Rs 4454012/-

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
(10) Prime coat:- Providing & applying primer coat with bitumen emulsion (CS-1) etc					
Ref QF VTM B Pg No - (14)					
= 1937.75 m ³ @ Rs 42.50/m ³					
					= Rs 82354.00
(11) Tack coat:- Providing & applying tack coat with bitumen emulsion etc					
Ref QF VTM B Pg No - (14)					
= 1937.75 m ² @ 14.44/m ²					
					= Rs 27981.00

(12) Mix ear surfacing, bituminous with etc					
Ref QF VTM B Pg No - (14)					
= 1937.75 m ² @ Rs 906.34/m ²					
					= Rs 399835.00

(13) Laying of cement concrete pipe NP3 etc					
Ref QF VTM B Pg No - (14)					
= 90 m @ Rs 762.16/m					
					= Rs 20486.00
					G/O Rs 500468.00

P/F → Rs 5024348/-

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
(18) Retro reflective traffic sign etc					
Ref of VMB of No - (19)					
(a) 600mm circular					
= 04 nos @ Rs 4472.87/Each					
					= Rs 17892.60
(b) 600mm equilateral triangle					
= 08 nos @ Rs 3348.14/Each					
					= Rs 26785.00
(iii) 600x450 rectangular					
= 04 nos @ Rs 4357.76/Each					
					= Rs 17431.00

(iv) 900mm side octagonal
 = 02 nos @ Rs 7917.94/Each
 = Rs 15836.00

(19) Road marking with hot applied
 thermoplastic compound etc (for BT)
 Ref of VMB of No - (19)
 = 102.80m² @ Rs 735.79/m²
 = Rs 75051.00

(20) Road marking with hot applied
 thermoplastic compound etc (for PC)
 Ref of VMB of No - (20)
 = 66m² @ Rs 764.57/m² = Rs 50554.00
 C/O Rs 5227937.00

