


Sch. XLV—Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
	Final Bill				
N/H:-	Bakhari dha to Bishampur				
	Gardh				
Agency:-	Shristi Developers Pvt. Ltd.				
Agreement No:-	115/MOD/2020-21				
Date of Start:-	30-01-2021				
Date of Completion:-	29-10-2021				
Actual Date of Completion:-	28-10-2021				
	Abstract of Cost				
<u>1.</u>	Clearing and grubbing road bund..				
	Vide TMB P.N. (1) item (1)				
	Qty = 0.399 Hec.				
	(a) Rs 49496.70/Hec = Rs 19749.18				
<u>2.</u>	Construction of Subgrade and Earthwork Shoulder...				
	Vide T.M.B. P.N. (1) item (2)				
	Qty = 840.00 m ³				
	(a) Rs 176.75/m ³ = Rs 148470.00				
<u>3.</u>	Construction of GSB by providing well graded Material...				
	Vide T.M.B. P.N. (2) item (1)				
	Qty = 57.19 m ³				
	Continuation				
	(a) Rs 2123.55/m ³ = Rs 121445.82				

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
20. 600mm Circular					
Vide T.M.B. P.N. (11) item (6)					
Qty = 2 Nos.					
① Rs 3700.17/Each = Rs 7400.34					
21. 600mm x 450mm Rectangular					
Vide T.M.B. P.N. (11) item (7)					
Qty = 3 Nos.					
② Rs 3571.05/Each = Rs 10713.15					
22. Plantation of tree and their maintenance for one year...					
Vide T.M.B. P.N. (12) item (1)					
Qty = 100 Nos.					
③ Rs 800.30/Each = Rs 80030.00					
Total = Rs 3170260.99					
Add 12% GST @ 1% L.C. = Rs 412133.93					
Total = Rs 3582394.92					
So, Rs 3582395.00					
 28/10/2021 J.E.					
 28/10/21 AE					
 S.P.					
28.10.2021					

Continuation