

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
<u>Final Bill</u>					
N/W - Mahamulpur Gangli					
Bhagwanpur Ratti to					
Chak Sulaman ..					
Agency :- Shreeji Developers Pvt. Ltd.					
Agreement No. :- 115/MBD/2020-21					
Date of Start :- 30-01-2021					
Date of Completion :- 29-10-2021					
Actual Date of Completion :- 28-10-2021					
Package No. :-					
<u>Abstract of Cost</u>					

1. Cleaning and Grubbing
of Road Land...

Vide T.M.B. P.N. (1) item (1)

Qty = 0.579 Hec.

① Rs 49496.79/Hec = Rs 28658.59

2. Construction of Subgrade
and Earthwork Shoulder...

Vide T.M.B. P.N. (2) item (1)

Qty = 1211.25 m²

① Rs 176.75/m² = Rs 214088.44

3. Construction of GSB by providing
well graded Material...

Vide T.M.B. P.N. (2) item (1)

Qty = 75.28 m³

② Rs 2083.15/m³ = Rs 156819.53

Continuation

Continuation