

શ્રીય MR-3054 સંસ્થાનાં ગણિત દ-અર્થે

Shedule XLV Form No. 134.

Assesment No. 51 MBD/2020-21

DIVISION

Executive Engin

RWD Works Division

Baroda

SUB-DIVISION

Measurement Book

343

Mark Kumar Singh.

प्रमाणित किया जाता है कि इस मापन पुस्तक में
कुल 100 (एक सौ) पृष्ठ मशीन डायरी में
हैं एवं श्री कुधर (कुमार) ६०, आर.०
ग्रामीण कार्य विभाग कार्य क्षेत्र प्रमोडल
परक्षेत्री के नाम से सिगरेड किया जाता
है।

7/10/20
Executive Engineer
RWD Works Division
07/10/2020

Sch. XLV-Form No. 134

DIVISION

SUB-DIVISION

MEASUREMENT BOOK

No. 343

Name of Officer

Date of first entry

Date of last entry

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
	1st on A/c Bill				
Name of work:-	Construction of				Read
	from Dhangar To Dhodhni.				
Agency:-	Alok Kumar Singh.				
Agreement No.:-	51MBD/2020-2021				
Package No.:-	MR-N/19-20 Beisand/				
	06 under 3054 MR-Scheme.				
Date of start:-	18.05.2020				
Date of completion:-	17.02.2021				

Record Measurement:- 02.02.21				
Date of Measurement:- 02.02.21				
(1/1) Clearing and Grubbing Road land.				
do	---	do	---	EIT.
2x	1680m	x	1.0	= 3360m ²
				= 0.34m ²
(2/3) Construction of granular sub-base				
by providing well-graded materials.				
do	---	do	---	EIT
37x	2.5m	x	1.35	x 0.175 = 21.85m ³
28x	3.5m	x	1.52	x 0.175 = 26.06m ³
6x	2.5m	x	1.35	x 0.175 = 3.54m ³
71				= 51.45m ³
Shiv 02/02/21 JG				

Continuation

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
	<u>Abstract of cost</u>				
Name of work:-	Construction of Road				
	from Dhangar To Dhodhni				
Agency:-	Alok Kumar Singh				
Agreement No:-	51MBD/2020-2021				
Package No:-	MR-N/19-20 Belsond/				
	06 Under 3054 MR Scheme				
Date of Start:-	18.05.2020				
Date of Completion:-	17.02.2021				
	(Add 90 days for not 90)				

① clearing and grubbing Road					
land. do - - - - do - - - -					E/I
Qty. vide TMB P.No - (15)					
item No - (01) 0.34 Hect					
@ 49496.70 / Hect					R. 16829=00
② construction of sub-grade and					
earthen shoulder with appr-					
-oved material lead up to 100mtr.					
do - - - - do - - - -					E/I.
Qty. vide TMB P.No - (20)					
item No - (02) 695.44m					
@ 176.75/m ³					R. 1,22,919=00
					RS= 1,39,748=00

C O

Continuation

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
<u>Material Statement</u>					
① Earth work	1-69	5-44	23-78		R, 16,538
② Stone matal	26.5mm to 9.5mm				
18.007 m ³	@	550.83			R, 9919
Stone matal	9.5mm to 2.36mm				
12.862 m ³ @ 41	1.33				R, 5291
Local Sand					
20.58 m ³ @ 116.85					R, 2405
③ Stone matal	63mm to 45mm				
50.292 m ³ @ 427.69					R, 21,509
Moozara Gravel					
12.158 m ³ @ 345.52					R, 4201
④ Stone Matal	53mm to 22.9mm				
Stone screening	1-				
15.537 m ³ @ 345.52					R, 5259
⑤ Emulsion ss	1-	0.733	MT		
⑥ Emulsion RS	1-	1.89	7MT		
⑦ Bitumen Sgol	1-	19.54	2MT		
⑧ Stone chips	9.5mm to 47mm				
128.854 m ³ @ 528.94					R, 68156
Stone chips	9.5mm 7.75mm to below				
92.684 m ³ @ 200.45					R, 18579
Fillar	4.521 @	2555.38			R, 16074
⑨ West Plastic					
0.132 MT @ 5350					R, 706
Stone aggregate	13.2mm to 0.09mm				
23.531 m ³ @ 470.00					R, 11,060
Shiv					
31/03/21					

Continuation

Memo of 1st & Final Bill Payment

28

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
① S.D. @ 8% —					2,73,415.00
② I. Tm @ 2% —					68,354.00
③ CUST @ 1% —					34,177.00
④ GST @ 1% —					34,177.00
⑤ L. Cen @ 1% —					34,177.00
⑥ S. Fee @ 10% —					21,580.00
⑦ Royalty —					87,246.00
Total Ded? —					5,53,126.00
By Cms Pmt —					28,64,261.00
Total Bill Amt.					34,17,687.00

passed for Rs 34,17,687.00

(Rs Three Four Lakh Seventeen

thousand Six hundred Eighty Seven only)

14/06/21

Executive Engineer
R. N. D. Works Division
Belsand

14/06/21

14/06/21