


Sch. XLV—Form No. 134					
Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
		Final Bill			
N/W:- Chauraha to Jhalpur					
Bispan - Chetukala Block.					
Agency:- Shree Developers Pvt. Ltd.					
Agreement No:- 115/MBD/2020-21					
Date of Start :- 30-01-2021					
Date of Completion:- 29-10-2021					
Actual Date of Completion :- 28-10-2021					
Abstract of Cost					
1. <u>Cleaning and Grubbing</u>					
road Land--					

Vide T.M.B. P.N. ① item ①					
Qty = 0.650 Hec.					
① Rs 49496.70/Hec = Rs 32172.86					
2. <u>Construction of Sub-grade</u>					
and Earthen Shoulder..					
Vide T.M.B. P.N. ① item ②					
Qty = 1365.00 m ³					
② Rs 176.50/m ³ = Rs 241263.75					
3. <u>Construction of GSB by providing</u>					
well graded materials..					
Vide T.M.B. P.N. ② item ①					
Qty = 102.51 m ³					
③ Rs 2143.74/m ³ = Rs 219754.79					

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
<u>19.</u> 600mm Equilateral triangle...					
vide T.M.B. P.N. (15) item (5)					
Qty = 4 Nos.					
① Rs 3608.20/Each = Rs 14432.80					
<u>20.</u> 600mm Circular...					
vide T.M.B. P.N. (15) item (6)					
Qty = 3 Nos.					
① Rs 3707.55/Each = Rs 11122.65					
<u>21.</u> 600mm X 450mm rectangular...					
vide T.M.B. P.N. (15) item (7)					
Qty = 5 Nos.					
① Rs 3578.43/Each = Rs 17892.15					
<u>22.</u> Plantation of tree and their					
one year Maintenance...					
vide T.M.B. P.N. (16) item (1)					
Qty = 163 Nos.					
① Rs 800.30/Each = Rs 130448.90					
Total = Rs 5751172.78					
Add 12% GST & 1% L.C. = Rs 747652.46					
Total = Rs 6498825.24					
Say Rs 6498825.00					
 28/10/21 JF					
 28/10/21 JF					

Continuation

28-10-21