

1

Name of Work -

Situation of work -

Agency by which work is executed -

Date of measurement -

No. and date of agreement -

(These four lines should be repeated at the commencement of the measurements relating to each work).

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Name of work:	construction & five year maintenance of Road from yogipur to Meena Bazar via Jarpur under-3054/MR)				
Name of Agency:	M/S D.P.S. Narayan construction				
Agreement No:	MBD 05/2020-21				
Accepted Rate:	0.62% below				
Date of issuance:	10461/01-06-2020				
Intended dt. of completion:	9 months				



Record Entry

Item (1) Clearing & Grubbing

Road Land - do - F.I.

1st Km	2 x 30.0 x 1.25	=	75.0
	2 x 30.0 x 1.25	=	75.0
	2 x 30.0 x 1.25	=	75.0
	2 x 30.0 x 1.25	=	75.0
	2 x 30.0 x 1.25	=	75.0
	2 x 10 x 30.0 x 1.25	=	750.0
	2 x 10 x 30.0 x 1.25	=	750.0
	2 x 8 x 30.0 x 1.25	=	600.0
	2 x 1 x 10.0 x 1.25	=	25.0
			Qty = 2500.0 m ²
			(A)
2nd Km	2 x 30.0 x 1.25	=	75.0
	2 x 30.0 x 1.25	=	75.0

Continuation

and their maintenance		
for one year - do E12		
Qty	197.0 NW vial TM3	
	page (21) &	
	item No (12)	
Qb	778 = 45/each	B 153355=
		B 7890499=
Add GST 12%		B 946860=
Add Labourers 1%		B 78905=
		B 8916264=
Less 0.62% below as per agreement		B 55281=
		B 8860983=
 25-09-2021 J.E.		 18/10/21 A.E.

Continuation