

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
<u>2 net on A/c Bill</u>					
Name of work:	Construction & 6 years maintenance of Road from Pirbadhina of Road Harigan Tola L-74 to Samudayik Bhawan under MNGSY (SL)				
Agency:	Hitish Kumar, Harigan Road Path Gopalpur, Patliputra, Patna				
Agreement:	30/03/2020 to 21/05/2021				
Agreement Amount:	Rs 8,15,860.00				
Date of work order:	31-08-2020				
Date of completion:	30-05-2021				
Date of measurement:	28-12-2021.				
<u>work order done</u>					
Item ①	Construction of USB				
	Gr. Fly Prov. well				
	graded material				
	--- do --- do ---				
	From Samudayik Bhawan				
	MBT-8 x 30.00 x 4.05 x 0.20 = 194.40 m ³				
	1 x 2.00 x 4.05 x 0.20 = 1.62 m ³				
	5 x 30.00 x 3.50 x 0.20 = 105.00 m ³				

Continuation

40301-02m3

Sch. XLV-Form No. 15					Contents of area
Particulars	Details of actual measurement				
	No.	L.	B.	D.	
ABSTRACT OF COST					
①	Proc. & fixing of working bench mark / offset on pillar --- do --- E/G				
	0.930 Hat vide Tm B Page ⑧				
	els	11150=72	1 km	ls	10928=00
②	Clearing & grubbing road land --- do --- E/G				
	0.69 Hat vide Tm B Page ⑧				
	els	52998=20	Hat	ls	36569=00
③	Construction of embankment --- do --- P				
	Obtained from borrow pits with a lead up to 1000.0 m --- do --- E/G				
	275.04 m ³ vide Tm B Page ⑧				
	els	222=60	m ³	ls	61217=00
④	Construction of embankment with material obtained from borrow pits with a lead up to 100.0 m --- do --- E/G				
	1100.04 m ³ vide Tm B Page ⑧				
	els	222=60	m ³	ls	244869=00
	els 350583=00				

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
				BC 87	171 = 00
(10) Transferring of typical masonry in- formation based with "Logo" - do - 8/9					
2. in nos. vide P.M. Page (10)					
els 9421 = 20/each 4					18842 = 00
(1) Construction of 450 good by brick wall graded material					
do - do - do - do - 10					
els 2686 = 18/100B				12	90669 = 00
					Rs 21,84,222 = 00
Add 12% GST (+)					Rs 2,62,107 = 00
Add 1% L. Less (+)					Rs 21,84,2 = 00
Add 1% storage & 1% vide P.M. Page (13) (+)					Rs 37,057 = 00
					Rs 25,05,228 = 00
Less 2% below (-)					Rs 50,105 = 00
					Rs 24,55,123 = 00
Deduct previous payment vide P.M. Page (1) (-)					Rs 5,00,000 = 00
					Rs 19,55,123 = 00
Graph					

28.12.21 Continuation

J.E.

Himanshu
28.12.21
ACJ.E.
4.1.22