

Name of Member:- Harpatnagar Middle School to Bhulpathi

Schedule XLV-Form No. 134

D.O.S- 17.9.2020 / D.O.C- 16.9.2020

Agreement No- 102 / SMD / 2020-21

01/12/01 5114 0 1904101 5114 0 54511 48927 DIVISION

01/12/01 5114 0 1904101 5114 0 54511 SUB-DIVISION

2599
45114

2403

MEASUREMENT BOOK

Agency:- Shri Ram Bilash Singh vill+po hangar
opadharang.

7 st on A/c bill.

7

Sch. XLV—Form No. 134

Sch. XLV—Form No. 134					Contents of area
Particulars	Details of actual measurement				
	No.	L.	B.	D.	
Name of work: Construction & Maintenance of Road & CD work from Naspal nagar Middle School to Bhulpatti Road.					
Agency: Sri Ram Bilash Singh					
Agreement No: 102/SBD/2020-21					
Agreement Rate: 12.57/- per B.O.D.					
D.O.S: 17-09-2020					
D.O.C: 16-09-2021					
Date of entry :-					
Abstract of cost					
(1/1) pro. Setting out pillars.					
3.00 m	Qty ider (1)	Tmb			
	CRs	2472.97/m	B	7419 = ?	
(2/2) cleaning & grading					
Hulcan land - - - el,					
0.140 Hw	Qty ider (1)	Tmb			
	CRs	52970.33/Hect	B	7416 = ?	
(3/3) pro. Dismantling of					
existing - - - - el,					
125.73 m	Qty ider (1) & (2)	Tmb			
	CRs	235.98/m	B	29670 = ?	
(4/4) pro. Dismantling of					
existing pcc & RCC - - - el,					
8.25 m	Qty ider (1) & (2)	Tmb			
Wm 7.89 m	CRs	417.39/m	B	3293 = ?	

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
		B.f			11179252
15.0m	Qty of (6) - m ²				
	OR 3918.12/m ²				
	OR 7836.23/m ²				R 587922
(16/37)	plaster with em (1:4)				
	in sub stone - - -				
43.82 m ²	Qty of (6) - m ²				
	OR 180.28/m ²				79602
(17/38)	prop. 5mm thickness				
	Cement punning - - -				
16.72 m ²	Qty of (6) - m ²				
	OR 49.09/m ²				8212
					R 11854182
	Add 12% GST (+) B				1422502

	Add 1% LC (+) B				118542
					R 13395222
	less 12.57% as per A/E B				1683782
					R 11711442

					23/03/2021
					ME
Material Statement					
Elw sand :-	666.44 m ³				
Elw sand :-	54.69 m ³				
Stone chips :-	108.982 m ³				
L/sand :-	5.17 m ³				
Bricks :-	1948.0 Nos.				