

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
	<u>Sup</u>				
Name of work: Restoration					
work of Road from Raj-					
vench fali Siuoz To					
Chimampura, yadau Tola.					
Koyroz Tola.					
N/Agency: J.K and company					
Agg No: Supp (first 2): - 01/MMSY-BRCS					
SBI/2021					
Date of Start: - 18. 11. 2021					
Date of Comp: - 17. 12. 2021.					

① Construction of GSBRI					
$(8+15+5) \times 4.05 \times 0.100 = 11.34 \text{ m}^3$					
$1 \times 20.00 \times 1.00 \times 0.100 = 2.00 \text{ m}^3$					
$1 \times 30.00 \times 1.50 \times 0.100 = 4.50 \text{ m}^3$					
Pavement					
$6 \times 2.50 \times 2.00 \times 0.100 = 3.00 \text{ m}^3$					
$8 \times 2.00 \times 1.50 \times 0.100 = 2.40 \text{ m}^3$					
$9 \times 1.50 \times 1.00 \times 0.100 = 1.35 \text{ m}^3$					
$\Sigma = 24.59 \text{ m}^3$					

② Banding and layer work					
with appropriate					
$(8+15+5) \times 3.75 \times 0.075 = 7.87 \text{ m}^3$					
$1 \times 20.00 \times 1.00 \times 0.075 = 1.50 \text{ m}^3$					

Particulars	Linear measurement				Contents of area
	No.	L.	B.	D.	
<u>Abstract of Cost</u>					
① Cost of A&B Br 2					
24 ① P 54					
24.59 m ³ @ 3222.77/m ³					79248.00
② Formwork Layup 10mm Br. 3					
24 ② P-54 255					
32.39 m ² @ 4303.84/m ²					139401.00
③ Bandup and apply on Forme work					
24 ③ P-55					
432.00 m ² @ 50.01/m ²					21604.00

④ Bandup and apply on Tack Coat					
24 ④ P-56 8548					
1556.25 m ² @ 16.95/m ²					26378.00
⑤ Formwork Layup close graded mix Seal Surface					
24 ⑤ P-56					
1556.25 m ² @ 259.51/m ²					403862.00
⑥ Bandup and apply on Road marking paint on c/c surface					
24 ⑥ P-56					
83.00 m ² @ 850.92/m ²					70626.00

Continuation

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
⑦ Const of subgrade and earthen shoulder					
24 ⑦ R 56					
174.30 m ² @ 189.07/m ² &					32955.00
					1
Total Rs					774074.00
Less 10% on 30% Retention					77407.00
					6,96667.00
3.12.2021					
03/12/21					
AE					