

पक्ष का नाम:- 3054 लिफ्टा से मैडिटवा रोड  
कार्प अट्मार्ति

3054-2018  
New Measurement

# Measurement Book

Schedule XLV-Form No. 134

कार्यपालक अभियंता

ग्रामीण कार्य विभाग :

कार्प उपखण्ड नरकटियागंज

DIVISION

प्रखण्ड - लिफ्टा

SUB-DIVISION

M.B.No - 1305/2020-21

Name of Work -  
 Situation of work -  
 Agency by which work is executed -  
 Date of measurement -  
 No. and date of agreement -  
 (These four lines should be repeated at the commencement  
 of the measurements relating to each work)

| Particulars                      | Details of actual measurement |    |    |    | Contents of area |
|----------------------------------|-------------------------------|----|----|----|------------------|
|                                  | No.                           | L. | B. | D. |                  |
| 1st on A/C Bill                  |                               |    |    |    |                  |
|                                  |                               |    |    |    |                  |
| A Name of work: Repair of Road   |                               |    |    |    |                  |
| from Sikta to Bheri Kaurwa under |                               |    |    |    |                  |
| new MP 2054.                     |                               |    |    |    |                  |
| * Agency: Khurshid Alam.         |                               |    |    |    |                  |
| * Appr. No: 81/2020-21.          |                               |    |    |    |                  |
| * Rate: 0.13% Below              |                               |    |    |    |                  |

|                                  |   |   |   |   |  |
|----------------------------------|---|---|---|---|--|
| ✓                                | ✓ | ✓ | ✓ | ✓ |  |
| * Appr. value: 50184/2020        |   |   |   |   |  |
| * Rate of Commence: 17.03.2020   |   |   |   |   |  |
| * Rate of Completion: 16.03.2021 |   |   |   |   |  |
| measurement                      |   |   |   |   |  |
| 20/09/2020                       |   |   |   |   |  |

|                                         |       |   |       |  |  |
|-----------------------------------------|-------|---|-------|--|--|
| 1/2) cons. of Granular Sub Base         |       |   |       |  |  |
| with stone metal and local              |       |   |       |  |  |
| Band as a pot patches (m <sup>2</sup> ) |       |   |       |  |  |
| 1.00 x 1.20 x                           | 0.150 | = | 0.180 |  |  |
| 2.00 x 0.90 x                           | 0.150 | = | 0.270 |  |  |
| 2.00 x 0.70 x                           | 0.150 | = | 0.210 |  |  |
| 4.00 x 1.20 x                           | 0.150 | = | 0.720 |  |  |
| 4.00 x 2.10 x                           | 0.150 | = | 1.260 |  |  |

Continuation

| Particulars                   | Details of actual measurement |    |    |    | Contents of area |
|-------------------------------|-------------------------------|----|----|----|------------------|
|                               | No.                           | L. | B. | D. |                  |
| ① E/W →                       | 445                           |    |    |    | 7.00ms           |
| ② stone metal →               | 578                           |    |    |    | 6.92ms           |
| ③ Stone chips →               | 125                           |    |    |    | 4.82ms           |
| ④ Local Sand →                | 88                            |    |    |    | 1.26ms           |
| ⑤ Coarse Sand →               |                               |    |    |    | 4.14ms           |
| ⑥ Bricks →                    | 86                            |    |    |    | 40 Ms.           |
| ⑦ Emulsion (SS-1) →           | 29.                           |    |    |    | 835 ms           |
| ⑧ Emulsion (PS-1) →           | 9.                            |    |    |    | 652 ms           |
| ⑨ Bitumin (8-90) →            | 105.                          |    |    |    | 30 ms            |
| <u>Hand</u><br>10/06/21<br>JE |                               |    |    |    |                  |

### Basic Rate of materials

|                      |               |
|----------------------|---------------|
| 1) stone metal →     | 458.22/ms     |
| 2) stone chips →     | 528.14/ms     |
| 3) Local Sand →      | 116.85/ms     |
| 4) Coarse Sand →     | 150.80/ms     |
| <del>5) Bricks</del> |               |
| 5) Bricks →          | 5243/1000 Ms. |

|                                 |  |
|---------------------------------|--|
| <u>Hand</u><br>10/06/2021<br>JE |  |
|---------------------------------|--|

Amount Payment Rs - 4,15,42,157-00

Sch. XLV-Form No. 134

38

| Particulars                                                                                                                                                                                                                                                                   | Details of actual measurement |    |             |    | Contents of area |
|-------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|-------------------------------|----|-------------|----|------------------|
|                                                                                                                                                                                                                                                                               | No.                           | L. | B.          | D. |                  |
| 5% S.I.                                                                                                                                                                                                                                                                       | —                             | —  | 20,77,108   | 00 | ✓                |
| 1% T                                                                                                                                                                                                                                                                          | —                             | —  | 415,422     | 00 | ✓                |
| 1% CBST                                                                                                                                                                                                                                                                       | —                             | —  | 415,422     | 00 | ✓                |
| 1% SGST                                                                                                                                                                                                                                                                       | —                             | —  | 415,422     | 00 | ✓                |
| 1% LCCS                                                                                                                                                                                                                                                                       | —                             | —  | 415,422     | 00 | ✓                |
| Royalty                                                                                                                                                                                                                                                                       | —                             | —  | 12,70,137   | 00 | ✓                |
| S. Fee                                                                                                                                                                                                                                                                        | —                             | —  | 4,73,343    | 00 | ✓                |
| Total Deduction                                                                                                                                                                                                                                                               | —                             | —  | 54,82,276   | 00 | ✓                |
| By cheque                                                                                                                                                                                                                                                                     | —                             | —  | 3,60,59,881 | 00 | ✓                |
| Total                                                                                                                                                                                                                                                                         | —                             | —  | 4,15,42,157 | 00 | ✓                |
| Passed for Rs 4,15,42,157-00                                                                                                                                                                                                                                                  |                               |    |             |    |                  |
| (Rupees Four crore fifteen                                                                                                                                                                                                                                                    |                               |    |             |    |                  |
| lacs forty two thousand one                                                                                                                                                                                                                                                   |                               |    |             |    |                  |
| hundred fifty seven only                                                                                                                                                                                                                                                      |                               |    |             |    |                  |
| <div style="text-align: right;"> <br/> 01/11/21 </div> <div style="text-align: center;"> कार्यपालक अभियंता<br/> ग्रामण कार्य विभाग, कार्य प्रमण्डल<br/> नरकटियाकंज<br/> 01/11/2021 </div> |                               |    |             |    |                  |