

कार्यपालक अभियंता का कार्यालय
ग्रामीण कार्य विभाग, कार्य प्रमंडल, गोपालगंज-2

पत्रांक.....12.....

गोपालगंज, दिनांक.....06/01/2022

प्रेषक,

कार्यपालक अभियंता,
ग्रामीण कार्य विभाग,
कार्य प्रमंडल, गोपालगंज-2

सेवा में,


अपर मुख्य कार्यपालक पदाधिकारी,
-सह- सचिव, बिहार ग्रामीण पथ विकास एजेन्सी,
ग्रामीण कार्य विभाग, बिहार, पटना।

विषय:- नई अनुरक्षण नीति 2018 शीर्ष 3054 अन्तर्गत वित्तिय वर्ष 2021-22 में व्यय हेतु आवंटन
उपलब्ध कराने के संबंध में।

महोदय,

उपर्युक्त विषयक ग्रामीण कार्य विभाग, कार्य प्रमंडल, गोपालगंज-2 के अधीन नई अनुरक्षण नीति
2018 शीर्ष 3054 अन्तर्गत वित्तिय वर्ष 2021-22 में कराए कार्य के विरुद्ध संलग्न विवरणी के अनुसार
भुगतान हेतु रु0 - 11444608.00 रु0 (एक करोड चौदह लाख चौवालिस हजार छव सौ आठ) मात्र का
आवंटन उपलब्ध कराने की कृपा की जाए ताकि किए गए कार्य का भुगतान किया जा सके।

विश्वासभाजन

 06/01/22

कार्यपालक अभियंता

ग्रामीण कार्य विभाग,

कार्य प्रमंडल, गोपालगंज-2

At
06.01.22

me
06/01/22

कार्यपालक अभियंता का कार्यालय
ग्रामीण कार्य विभाग, कार्य प्रमंडल, गोपालगंज-2

पत्रांक.....11.....

गोपालगंज, दिनांक...06/01/2022

प्रेषक,

कार्यपालक अभियंता,
ग्रामीण कार्य विभाग,
कार्य प्रमंडल, गोपालगंज-2

सेवा में,

अपर मुख्य कार्यपालक पदाधिकारी,
-सह- सचिव, बिहार ग्रामीण पथ विकास एजेंसी,
ग्रामीण कार्य विभाग, बिहार, पटना।

विषय:- नई अनुरक्षण नीति 2018 शीर्ष 3054 स्वीकृत योजनाओं के विरुद्ध प्राप्त अधियाचना के संबंध में।

प्रसंग :- भवदीय पत्रांक- मु0अ0-4(मु0) 3054-04-04 / 2020 / पार्ट-4 01 / पटना,
दिनांक-03.01.22

महाशय,

उपर्युक्त विषयक प्रासंगिक पत्र के आलोक में सादर सूचित करते हुए कहना है कि प्रधानमंत्री ग्राम सड़क योजनान्तर्गत पूर्व में जब " डोमाहाता से पैठानपटी पथ का निर्माण कार्य पूर्ण किया गया था तब उसकी वास्तविक लम्बाई- 5.720 कि.मी. थी, किन्तु वर्तमान में उक्त पथ की वास्तविक लम्बाई - 4.886 कि.मी. रह गयी है। क्योंकि उक्त पथ के अन्तिम पथांश का भाग 0.834 कि.मी. भाग पर पथ निर्माण विभाग द्वारा पथ का निर्माण कार्य को सम्पादित कराया गया है। यही कारण है कि पथ के स्वीकृत लम्बाई- 5.720 कि.मी. के स्थान पर मात्र 4.886 कि.मी. भाग को एम.आर. 3054 योजनान्तर्गत निर्माण कार्य को सम्पादित कर पथ का जीर्णोधार कार्य पूर्ण किया गया है। Bump Indicator द्वारा प्राप्त IRI का Least count value 0.1 K.M. के लिए दर्ज किया जाता है। इस प्रकार कुल लम्बाई- 4.90 कि. मी. के रूप में दर्ज की गई है जबकी भुगतान हेतु स्थल अनुरूप मापी पुस्तीका तैयार की गई है कार्य को मानकता अनुरूप पूर्ण कर लिया गया है। जिसकी अधियाचना कार्यालय को समर्पित की गई है।

आवश्यक अग्रेतर कार्रवाई एवं सादर सूचनार्थ हेतु समर्पित।

विश्वासभाजन

06/01/22

कार्यपालक अभियंता
ग्रामीण कार्य विभाग,
कार्य प्रमंडल, गोपालगंज-2

06.01.22

06/01/22

FORM CER 19
(See government of India's Decision) Below Rule-150
Form of utilisation certificate up to Month of 6th Jan. 2022
MR 3054 New maintenance policy 2018

Sl No.	Name of Scheme	Allotment Received		Expenditure		Balance	
1	MR 3054 New maintenance policy 2018	By Bank A/C	0.00	By Bank A/C	0.00	In Bank A/C	0.00
		By CFMS	179828790.00	By CFMS	142611066.00	In CFMS	37217724.00
		Total	179828790.00	Total	142611066.00	Total	37217724.00
						Certified that sum of Rs. 142611066.00 has been utilized for the purpose of MR 3054 New maintenance policy 2018 as given in the margin for which it was sanction as that the balance of Rs.37217724.00 remaining unutilized at the end of the period under report.	

2. Certified that I have satisfied my self the condition in which the grants aid was sanctioned have been duly full filled are beign fulfilled and that have exercised the following checks to see that the kind of checks exercised:-

- Work have been supervised by executive engineer/Super intending Engineer..... Yes
- Periodical inspection has been conducted by E.E./S.E/E.E. Weekly S.E. quarterly
- Construction materials have been tested-Yes
- Measurement have been recorded in MB as test Check Conducted by Assistant Engineer/ Executive
- All other coda formalities have been observed- Yes

- 3 Physical Progress achieved:-
- Construction of Road work 11 Nos.
 - Construction of CD work 77/2 Nos (77HP CUI/2 No RCC)

ue
06/01/22
 Divisional Accounts Officer
 R.W.D. Works Division
 Gopalganj-2

AD
06/01/22
 Executive Engineer,
 R.W.D. Works Division
 Gopalganj-2
 06.01.22

OFFICE OF THE EXECUTIVE ENGINEER
RURAL WORKS DEPARTMENT, WORK DIVISION, GOPALGANJ-2
Requisition Formate For Schem Head- MR (3054) under BIHAR Rural Road Maintenance Policy-2018 (Initial Rectification and Surface Renewal)

Sl. No.	Packgae No.	Name of Road	Project ID as Per MIS	Adminstra tive Approval (AA) Letter No. & Date	Administrative		Agreement Amount (in		Agreement No. & Date	Date of Complatin g as per Agreement t	Actural Date of Completion	Value of IRI (in MM/KM)	Thickness of Bitument layes (inMM)	Value of Bitument Contendi in Percentag e	Previous Total Allotment Amount (In Lakh)	Up-to-date Expendituri e as per MIS (In Lakh	Requisition against work Done (In Lakh	Remarks
					Length In Km	Amount (in Lakh)	Initial Rectification with Surface Renewal (In Lakh)	5 Year Routine Maintanac e (in Lakh)										
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19
1	MR-N/19-20 Gopalganji-2/11	Domahata to Paithan Patti	314701036976	6013/01-11-2019	5.720	204.80770	130.74802	55.76624	06MBOJUSJ/2028-2/1/30-06-2020	29-03-21	08.11.21	2972	25	5	0.00000	0.00000	114.44608	


09/10/2020
D.A.O.

RWD, Works Division, Gopalganj-2

06/01/22
Executive Engineer

RWD, Works Dision, Gopalganj-2

File : C:\Users\UR Computer\Desktop\28111113.Xls. Section No. : 54. Eqn : $Y = 0 \cdot X^2 + 0.862 \cdot X + 448.5$
 Name of Customer : M/s Rameshwar prasad Rajesh kumar. Name of Work/ Road : Domahata to Pathan Patti. Lab



[Signature]
 23/11/2024
 JB, Mandur

[Signature]
 23/11/24

[Signature]
 23/11/24

Name of Road :- Domahata to Pathan Patti

Date	Time	Section	Length	Bumps	Speed	OR	IRI	CTE EGO RY	Latitude	Longitude	Event
20/11/21	15:12:33	54	0.1	180	0	1800	2000	G	26.46144	84.47936	Curve
20/11/21	15:13:10	54	0.1	360	10.1	3600	3551	G	26.46103	84.48025	Curve
20/11/21	15:13:10	54	0.1	320	20.2	3200	3206	G	26.46126	84.48123	Normal
20/11/21	15:13:10	54	0.1	270	20.2	2700	2775	G	26.46097	84.48221	Curve
20/11/21	15:13:45	54	0.1	340	20.2	3400	3379	G	26.46075	84.4832	Curve
20/11/21	15:14:0	54	0.1	260	20.2	2600	2689	G	26.4604	84.48416	Normal
20/11/21	15:14:20	54	0.1	350	10.1	3500	3465	G	26.46001	84.485	Curve
20/11/21	15:14:55	54	0.1	300	10.1	3000	3034	G	26.45929	84.48544	Curve
20/11/21	15:15:0	54	0.1	340	10.1	3400	3379	G	26.45859	84.48551	Curve
20/11/21	15:15:28	54	0.1	320	10.1	3200	3206	G	26.45795	84.48631	Curve
20/11/21	15:16:6	54	0.1	310	10.1	3100	3120	G	26.45706	84.48614	Normal
20/11/21	15:16:6	54	0.1	310	10.1	3100	3120	G	26.45634	84.48547	Curve
20/11/21	15:16:6	54	0.1	340	10.1	3400	3379	G	26.45605	84.48641	Curve
20/11/21	15:17:0	54	0.1	320	10.1	3200	3206	G	26.45566	84.48734	Curve
20/11/21	15:17:17	54	0.1	300	10.1	3000	3034	G	26.45492	84.48714	Curve
20/11/21	15:18:0	54	0.1	290	10.1	2900	2948	G	26.45432	84.48719	Curve
20/11/21	15:18:0	54	0.1	290	10.1	2900	2948	G	26.45432	84.48719	Curve
20/11/21	15:18:19	54	0.1	320	10.1	3200	3206	G	26.45377	84.48774	Normal
20/11/21	15:18:19	54	0.1	300	20.2	3000	3034	G	26.45331	84.48872	Curve
20/11/21	15:18:19	54	0.1	280	10.1	2800	2862	G	26.45305	84.48993	Speed Breaker
20/11/21	15:19:0	54	0.1	230	20.2	2300	2431	G	26.45305	84.48993	Normal
20/11/21	15:19:0	54	0.1	260	20.2	2600	2689	G	26.45215	84.49173	Normal
20/11/21	15:19:0	54	0.1	260	20.2	2600	2689	G	26.45215	84.49173	Normal
20/11/21	15:19:32	54	0.1	230	20.2	2300	2431	G	26.45215	84.49173	Normal
20/11/21	15:20:0	54	0.1	200	30.3	2000	2172	G	26.45059	84.49431	Normal
20/11/21	15:20:22	54	0.1	300	10.1	3000	3034	G	26.45061	84.49498	Normal
20/11/21	15:20:22	54	0.1	270	20.2	2700	2775	G	26.45061	84.49498	Normal
20/11/21	15:21:0	54	0.1	270	20.2	2700	2775	G	26.44997	84.49699	Normal
20/11/21	15:21:2	54	0.1	210	30.3	2100	2258	G	26.44997	84.49699	Normal
20/11/21	15:21:2	54	0.1	190	20.2	1900	2086	G	26.44927	84.49887	Normal
20/11/21	15:22:0	54	0.1	230	20.2	2300	2431	G	26.4488	84.49992	Normal
20/11/21	15:22:0	54	0.1	360	10.1	3600	3551	G	26.4486	84.50059	Culvert
20/11/21	15:22:34	54	0.1	280	20.2	2800	2862	G	26.4486	84.50059	Normal
20/11/21	15:22:34	54	0.1	380	20.2	3800	3724	G	26.44829	84.50253	Normal
20/11/21	15:23:7	54	0.1	360	20.2	3600	3551	G	26.44829	84.50333	Normal

$$Y = 0 * X^2 + 0.862 * X + 448.1$$

$$X = 3100$$

$$Y = 3120$$

(R) RURAL ROAD
Good Average Poor
<4000 4001-5000 >5001

20/11/21	15: 23: 7	54	0.1	340	20.2	3400	3379	G	26.44815	84.5047	Normal
20/11/21	15: 23: 43	54	0.1	340	20.2	3400	3379	G	26.44809	84.50606	Normal
20/11/21	15: 23: 43	54	0.1	320	10.1	3200	3206	G	26.44807	84.50613	Normal
20/11/21	15: 24: 18	54	0.1	280	20.2	2800	2862	G	26.44804	84.50806	Normal
20/11/21	15: 24: 18	54	0.1	220	20.2	2200	2344	G	26.44804	84.50806	Normal
20/11/21	15: 24: 53	54	0.1	240	20.2	2400	2517	G	26.44804	84.50926	Normal
20/11/21	15: 25: 0	54	0.1	260	20.2	2600	2689	G	26.44804	84.51114	Normal
20/11/21	15: 25: 0	54	0.1	260	20.2	2600	2689	G	26.44804	84.51114	Normal
20/11/21	15: 25: 0	54	0.1	320	20.2	3200	3206	G	26.44787	84.51214	Speed Breaker
20/11/21	15: 25: 30	54	0.1	290	20.2	2900	2948	G	26.44774	84.51305	Curve
20/11/21	15: 26: 0	54	0.1	370	20.2	3700	3637	G	26.44777	84.51423	Curve
20/11/21	15: 25: 0	54	0.1	320	20.2	3200	3206	G	26.44787	84.51214	Speed Breaker
20/11/21	15: 25: 30	54	0.1	290	20.2	2900	2948	G	26.44774	84.51305	Curve
20/11/21	15: 26: 0	54	0.1	370	20.2	3700	3637	G	26.44777	84.51423	Curve


 23/11/2021
 J.E. Member


 23/11/21


 23/11/21

Name of horse:-

DOM

hafa to Paitan Patti

Length:-

5

ft

Scheme Head

MR 3054 (Dom)

Schedule XLV-Form No. 134

D. V. D. Work Giv. Hobdant-2

DIVISION

Manjha

SUB-DIVISION

MRB No 591

WEA SURVEYMENT BOOK

प्रमाणित किया जाता है कि
इस मापिपुस्त पंजी में मन्त्रीन
द्वारा तं कित कुल 100 (एकसौ)
पन्ने हैं जिसमें श्री श्रीरंग कुमार
सहायक अभियंता के नाम से
निम्न किया जाता है

B. N. M.

Executive Engineer
Rural Works Department
Works Division, Gopalganj- 2

17/12/2020

DIVISION

SUB-DIVISION

Measurement Book

No. 531

Name of officer श्री श्रीरंग कुमार

सहायक अभियंता मन्त्री

Date of first entry _____

Date of last entry _____

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Qty wide TMBP-15 Storm No (20)			0.52		
= 2112-0 per cu @ Rs. 50 per cu/Ht					= 1098/-
(19/21) Planting of trees by the road side Avenue street - do					
Qty wide TMBP-15 Storm No (21)					
Limit 4030%					
= 144-00000 @ Rs. 819.22/100					
43.00000					35257.20
= 118068.00					
As per clause of MBS only 50%					
Amount paid in plantation Head					
= 118068.00 x 50%					= 59034.00/-
(20/22) Providing & laying of hot applied thermoplastic compound					
2.5mm thick - do - do -					
Qty wide TMBP-15 Storm No (20)					
= 1049.50m ² @ Rs. 742.79/m ²					= 779558/-
(21/22) Providing & laying of typical MIMUSY Informative Sign Board					
Qty wide TMBP-2 Storm No (2) - 2 Nos.					
Qty wide TMBP-15 Storm No (20) = 1 Nos.					
= 3 Nos.					
= 3.00 Nos @ Rs. 11530.35/100					= 34591/-

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
(22/24) Brick masonry work as per TL - do —					
Qty vide TMBP-13 dated (23)					
= 14.40 m ³ @ 6070.48/m ³					
					= 87415/-
(23/25) Plastering with cement mortar (1:4) on brick work do —					
Qty vide TMBP-16 dated (24)					
= 87.20 m ² @ Rs. 178.37/m ²					
					= 15606/-
(24/26) Painting 1 st coat after filling the surface - do —					
Qty vide TMBP-16 dated (25)					
= 284.80 m ² @ Rs. 108.98/m ²					
					= 31037/-
25/					10137489/-
Total =					10137489/-
(-) Loss 0.11% as per Agreement					1153.20
Total					10126331/-
(+) Add 12% W.T on total					1215357.20
(+) Add 1% Labour chgs on total					101263.31
Total					11442754/-
					11444608.20/-

Agreed
08/11/2021
J.R. Manjrekar

Continuation

C & P
8/11/21