

3rd on A/c Bill

22

Sch. XLV—Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
N/W:- Const of road & c.D					
work for Hisar to					
Musahri under MMGSy (sc)					
Agency:- Sri Arbind Thakur					
Mahua, Sahasghat					
Madhubani					
Agr. No.	88	SBD	18-19		
D.O.S.	06-03-19				
D.O.C	05-03-20				
Record Entry.					
① P.I. WBM gr-III with app.					
quality of matt --- all					
Comp job - --- SDE/S.					
$10 \times 30 \times 3.75 \times 0.075 = 84.375 M^3$					
$11 \times 10 \times 3.75 \times 0.075 = 2.812 M^3$					
extrawidening					
$1 \times 10 \times \left(\frac{3.75 + 3.90 + 3.75 - 3.75}{3} \right) \times 0.075 = 0.037$					
$1 \times 30 \times \left(\frac{3.75 + 4.10 + 4.10 + 3.75 - 3.75}{4} \right) \times 0.075 = 0.337 M^3$					
$1 \times 15 \times \left(\frac{3.75 + 4.30 + 3.75 - 3.75}{3} \right) \times 0.075 = 0.206 M^3$					
$1 \times 20 \times \left(\frac{3.75 + 6.50 - 3.75}{2} \right) \times 0.075 = 2.062$					
					89.827 M ³
					89.827 M ³
05-03-20					

J.E Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
① clearing & grubbing Road					
QVTHB P-7		0.39 Hect			
②	4	49174.86		19178.40	
③ Box cutting					
QVTHB P-7		20.47 M ³			
④	4	76.19		1560.40	
⑤ Const. of embankment from b. Pits					
QVTHB P-15					
(i) 100 M lead		1908.08 M ³			
⑥	4	141.12		269257.40	
(ii) 1000 M lead		wide	QVTHB P-13		
452.10 M ³	⑦	179.10		80971.40	
⑧ Const. of subgrade & E. shoulder					
QVTHB P-15		1045.87 M ³		197121.40	
" " P-24		44.24			
⑨	4	180.8		189104.40	
⑩ PIL GSB grading					
QVTHB P-16		724.26 M ³			
⑪	4	3120.22		2259851.40	
⑫ PIL WBM gr-II					
QVTHB P-16		229.865 M ³			
" " P-22		89.827 M ³			
		319.69 M ³			
limit to 319.69 M ³					
⑬	4	3870.96		1234836.40	
⑭ Const. of c.c. Pavement					
QVTHB P-17		165.44 M ³			
⑮	4	8086.12		1337768.40	

Continuation

Sch. XLV—Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
(25) PIF KM Post —					
QVTMB P-23 2 Nos					
@ Rs 2523.28 —					5047.40
(26) PIF 200m Post —					
QVTMB P-23 5 Nos					
@ Rs 687.74 —					3439.40
(27) PIF 900mm eq. Triangular sign					
QVTMB P-23 6 Nos					
@ Rs 6451.32 —					38708.40
(28) PIF rectangular tra. sign					
QVTMB P-23 4 Nos					
@ Rs 5173.81 —					20695.40
(29) Road marking on bit. surf.					
QVTMB P-24 170.0 M ²					
@ Rs 850.92 —					144656.40
(30) Road marking on c.e. pavement					
QVTMB P-24 54.60 M ²					
@ Rs 953.80 —					52077.40
					7678602.40
Less 10% Below (J.R.)					767860.40
					Rs 6910742.40
Less Prev. Pay (t)					5362175.40
Amount					Rs 1548567.40
05-03-20					
J.E.					
C.P. 16.12.20					

Continuation