

Name to work—

Situation of work—

Agency by which work is executed—

Date of measurement—

No. and date of agreement.

(These four lines should be repeated at the commencement of the measurements relating to each work.)

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
<u>1st of 2nd Bill</u>					
<u>N/A :- Cause of road to road</u>					
<u>Saidpur Ganga, Panchaj Rai ke</u>					
<u>Other 50 Banihi Panchaj 50 Michyle</u>					
<u>Total 40.00 HHMSY (50)</u>					
<u>H/A :- M/s Lise Vision Pvt Ltd.</u>					
<u>A/N.O. :- 90/HHMSY/2020-2021</u>					
<u>Date of work order :- 07-01-2021</u>					
<u>Date of completion :- 06-10-2021</u>					
<u>Date of measurement :-</u>					
<u>Detail of work</u>					

<u>Item No (1) :- Providing E.F. facing</u>				
<u>of existing benchmark and</u>				
<u>reference pillars — etc</u>				
<u>(i) Cost of existing benchmark - 0.950k.m</u>				
<u>ii) cost of reference pillars - 0.950k.m</u>				

<u>Item No (2) :- clearing and</u>				
<u>grubbing road land — etc</u>				
<u>20 x 30.00 x 4.00 = 2400.00M²</u>				
<u>10 x 30.00 x 4.00 = 1200.00M²</u>				
<u>10 x 30.00 x 4.00 = 2400.00M²</u>				
<u>1 x 30.00 x 4.00 = 120.00M²</u>				
<u>1 x 20.00 x 4.00 = 80.00M²</u>				
<u>3800.00M²</u>				
<u>or 0.3849</u>				

<u>Item No (3) :- Box cutting in</u>				
<u>roadway soil — etc</u>				

Continuation

Memo of Payment
Total Bill 741406/-

8

Sch. XLV Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
1. SD	87			59312/-	7 ✓
2. GST	27			14830/-	✓
3. L. Cos	37			7414/-	✓
4. IT	1.57			11121/-	157677 ✓
5. Royalty				50000/-	✓
6. Stce				15000/-	✓
7. CFMS				583729/-	✓
Total				741406/-	

Passed for Rs 741406/- (Seven Lakh forty one thousand four hundred Six only)

Executive Engineer

R.W.D., VI. Div., Mahnar



Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
<u>Memo of Payment</u>					
Total:-	1733964=00				
Central bill:-	741406=00				
Rest Amt:-	992558=00				
S.D 8%:-	79405=00				229471=
GST 2%:-	19852=00				
L.Ces 1%:-	9926=00				
I.T 1.5%:-	14888=00				
Royalty:-	20,000=00				
S.Ree:-	25400=00				
by CPMS:-	763087=00				
Paid for Rs					992558=00

229471=

(Nine Lakh Ninety two thousand
— five hundred fifty eight only).

Executive Engineer:
R.W.D., W.Div., Mahnar

Sch. XLV—Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
3rd class A/C Bill					
M/N:- Cost of road from					
saidpur Ganesha Panna Rai ke					
Ghar se Banti Pathak se Hichke					
tola under HHMSY.					
M/A:- M/S Life vision Pvt. Ltd.					
A/NO:- 90/HHMSY/2020-2021					
Date of work order:- 07-01-2021					
Date of completion:- 06-10-2021					
Date of measurement:-					
Details of work					
Previous measurement:-					
 					
ABSTRACT OF COST					
Item No (1):- E/M excavation in					
found ⁿ ——— etc					
Ø 4 wide T.M.B P ₄₀ (5) ie					
45.52 M ³ @ ₹ 279.09/M ³ — ₹ 12704 =					
Item No (2):- providing P.C.C					
HIS in found ⁿ ——— etc					
Ø 4 wide T.M.B P ₄₀ (5) ie					
5.82 M ³ @ ₹ 551.44/M ³ — ₹ 32891 =					
Item No (3):- providing P.C.C H ₂₀					
in open found ⁿ ——— etc					
Ø 4 wide T.M.B P ₄₀ (5) ie					
44.45 M ³ @ ₹ 6205.65/M ³ — ₹ 280286 =					

Continuation

₹ 325881 =

(C.O.)

Sch. XLV—Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
					P/S Rs 325821 =
Item No (4) - providing and					
laying R.C.C HP-3 Pipe -					
Qty 140 T.M.B P/H (5) ie					
7.50 H @ Rs 2568.29/H -					P 19262 =
Item No (5) - providing & laying					
R.C.C HP-3 Pipe -					
Qty 140 T.M.B P/H (5) ie					
7.50 H @ Rs 3594.45/H -					P 26958 =
Item No (6) - Painting two					
Coat with Primer -					
Qty 140 T.M.B P/H (11) ie					
111.26 H ² @ Rs 100.17/H ² -					P 11145 =

Item No (7) - providing & fixing					
working & reference pillars -					
Qty 140 T.M.B P/H (6) ie					
(i) Const. of working benchmark					
0.950 K.M @ Rs 3878.94/K.M -					P 3685 =
(ii) Const. of reference pillars					
0.950 K.M @ Rs 1787.89/K.M -					P 1698 =
Item No (8) - clearing & grubbing					
road land -					
Qty 140 T.M.B P/H (6) ie					
0.38 H ² @ Rs 52970.37/H ² -					P 20129 =
Item No (9) - Const. of embankment					
with approved materials -					
Qty 140 T.M.B P/H (11) ie					
988.03 M ³ @ Rs 190.57/M ³ -					P 184478 =

Continuation

P 593236 =

(C.D)

(P.T.O)

Sch. XLV—Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
			B/E	P/L	593236
Item No (10) :- Cont of subgrade					
and earthen shoulder					
Qty vide T.M.B P/L (9) ie					
397.81 H ³ @ P/L 192.25/H ³ — P/L 76479 =					
Item No (11) :- Cont of G.S.B					
as per T/S class 401 —					
Qty vide T.M.B P/L (6) ie					
228.40 H ³ @ P/L 3011.59/H ³ — P/L 717963 =					
Item No (12) :- Providing, Laying					
and compacting W.B. H-40-B.					
Qty vide T.M.B P/L (6) ie					
268.60 H ³ @ P/L 4041.59/H ³ — P/L 1085571 =					
Item No (13) :- Cont of P.C.C H-30					
as per T/S class 501 —					
Qty vide T.M.B P/L (9) ie					
575.70 H ³ @ P/L 7183.02/H ³ — P/L 4135265 =					
Item No (14) :- Providing & Laying					
road marking —					
Qty vide T.M.B P/L (10) ie					
190.00 H ² @ P/L 721.75/H ² — P/L 137171 =					
Item No (15) :- Providing & Laying					
Cable ducts —					
Qty vide T.M.B P/L (10) ie					
15.00 H @ P/L 834.10/H — P/L 12512 =					
Item No (16) :- R.C.C H-15 grade					
K.M and 200 H stone —					

Continuation

P/L 6758197 =

Sch. XLV—Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
			B/F	P _a	6758197-
Qty side T.M.B			P ₁₀	(12) 10	
(i) K.H	57000		(P ₁₀ cm ²)		
02 nos	@ P _a 2317.34/110			P _a 4635 =	
(ii) 200 H	57000		(P ₁₀ cm ²)		
04 nos	@ P _a 625.00/110			P _a 2502 =	
Item (17)	R.C.C 115 grade				
boundary pillars					
Qty side T.M.B			P ₁₀	(12) 10	
40 nos	@ P _a 513.90/110			P _a 20556 =	
Item (18)	providing & erecting				
direction & place of test					
CLASS 1701					

Qty side T.M.B			P ₁₀	(12) 10	
01 no	@ P _a 2987.50/110			P _a 2988 =	
Item (19)	providing & fixing				
traffic signs					
Qty side T.M.B			P ₁₀	(12) 10	
(i) 600 MM circular					
02 nos	@ P _a 4714.90/110			P _a 9430 =	
(ii) 900 MM equilateral triangle					
02 nos	@ P _a 5199.17/110			P _a 10396 =	
(iii) 600 MM x 450 MM rectangular					
02 nos	@ P _a 6614.96/110			P _a 13230 =	
(iv) 900 MM side octagon					
02 nos	@ P _a 8466.75/110			P _a 16933 =	

Continuation

P_a 6838859 =

(C.D)

(P.T.D)

Sch. XLV—Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
			B/A	P	6838859=-
Item No (20) :- Soliding and					
Fixing Logo of project					
board					
Qty 1 idet. M.B P/10 (2) ie					
3 Nos @ P/11083.55/10				P	33251=-
				P	6872110=-
Add 1% Labourer cell				P	68721=-
Add 12% G.S.T				P	824633=-
				P	7765484=-
less 13.55% below estimate					
				P	1052223=-
					1
				P	6713261=-
less previous payment					
				P	1733964=-
Work has been completed as per specification.				P	4979297=-
28.06.2021					
28/6/21					
28/6/21					
limit P 2316895= As per					
Allotment					

Continuation

Sch. XLV—Form No. 134

Sch. XLV—Form No. 134					
Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
<u>Memo of Payment</u>					
Total:-		2316895	=		
Less paid:-		1733964	=	00	
Rem Amt:-		582931	=	00	
S-D 8L		46634	=		
I-T 27.		11660	=		
L-1011		5830	=		125784
LST 27.		11660	=		
Royalty:-		40,000	=		
S-Pec:-		10,000	=		
Sy Cms:-		457147	=	00	
Paid for Rs 582931/- (Five Lacs Eighty-two Thousand Nine Hundred thirty one only)					

Executive Engineer
P.W.D. Work Division
Mumbai