



कार्यपालक अभियंता का कार्यालय ग्रामीण कार्य विभाग, कार्य प्रमंडल, मढ़ौरा।

E-Mail – eerwd.marhaura@yahoo.com

पत्रांक:- 2621/अड

मढ़ौरा/दिनांक:- 21/12/2021

प्रेषक:-

कार्यपालक अभियंता,
ग्रामीण कार्य विभाग,
कार्य प्रमंडल, मढ़ौरा।

सेवा में,

अपर मुख्य कार्यपालक पदाधिकारी-सह-सचिव,
बिहार ग्रामीण पथ विकास अभिकरण, बिहार, पटना।

विषय:- शीर्ष **MR-3054** योजनान्तर्गत बिहार ग्रामीण पथ नई अनुरक्षण नीति-2018 के तहत स्वीकृत पथ में **FDR** के तहत कराये गये **Permanent Restoration Work** का आवंटन मॉग के संबंध में।

प्रसंग:- भवदीय के पत्रांक:-113 अनु0, दिनांक:-10-01-2020

महाशय,

उपरोक्त विषयक प्रासंगिक पत्र के संबंध में कहना है कि इस कार्य प्रमंडल, अंतर्गत शीर्ष-**3054 (MR-3054)** अंतर्गत बिहार ग्रामीण पथ नई अनुरक्षण नीति-2018 के तहत संवेदक में **जे0के0 एण्ड कम्पनी** के द्वारा पथों में **FDR** के तहत कराये गये **Permanent Restoration Work** का अधियाचना विहित प्रपत्र में भरकर आवंटन मॉग हेतु अधियाचना-पत्र सादर समर्पित की जा रही है।

अतः अनुरोध है कि अधियाचना प्रपत्र में दर्शाये गये पथवार राशि कॉलम सं0-20 के अनुरूप पथों में आवंटन उपलब्ध कराने की कृपा की जाय ताकि संबंधित संवेदक द्वारा पथों में किये गये **Permanent Restoration Work** का भुगतान किया जा सकें।

अनु0-1) अधियाचना प्रपत्र।

2) 19 ए प्रपत्र।

3) मापी पुस्त की छाया प्रति संलग्न।



विश्वासभाजन


कार्यपालक अभियंता,
ग्रामीण कार्य विभाग,
कार्य प्रमंडल, मढ़ौरा।

FORM GER-19-A

(See Government of India 'S Decision (I) below Rule -150)
Form of Utilization Certificate up to the Month of DECEMBER-2021
PIU:- Executive Engineer RWD Works Division, Marhaura

SL No	Name of Scheme	Sanction No& Date with Amount (in Lacs Rs.)	Amount Received (in lacs Rs.)	Particulars
1	Construction of Rural Roads under MR-3054 (New Maintenance Policy-2018) (Ledger ID-7069)	सचिव ब्राडा के पत्रांक-39(अनु0) दिनांक- 11-06-2021 एवं पत्रांक:-64, दिनांक:- 06-12-2021	5715.65458	Certified that out of Rs- 5715.65458 Lacs received during the Years, 2018-19 & 2019-20, 2020-21, 2021-22 in favour of E.E., R.W.D. Works Division Marhaura Sum of Rs- 5606.22664 Lacs has been utilized for the Purpose of MR-3054 New Maint. Policy-2018 Scheme as given in the margin for Which it was Sanctioned and that the balance of Rs-109.42794 Lacs remaining unutilized at CFMS the end of the period under report.


Divisional Account Officer
R.W.D. (W) Division Marhaura

21/12/2021


Executive Engineer
R.W.D. (W) Division Marhaura

21/12/2021

Requisition Formate for Scheme Head - MR(3054) under Bihar Rural Road Maintenance Policy-2018 (FDR Permanent Restoration Work.)

Name of works Division:- Rural Work Department, Work Division, Marhaura.

Sl. No.	Package No.	Name of Road	Project ID as per MIS	Administrative Approval (AA) Letter No & Date	Administrative Approval (AA)		Agreement Amount (In Lakh)		Supplementary Agreement Amount (In Lakh)		Agreement No & Date	Date of Completion as per Agreement	Actual Date of Completion	Value of IRI (in mm/km)	Thickness of Bitumen Layer (in mm)	Value of Bitumen Content in Percentage	Previous Total Allocated Amount (In Lakh)	up-to-date expenditure as per MIS (In Lakh)	Requisition against FDR Permanent Restoration Work done. (Requested Amount in Lakh)	Remarks
					Length (in Km.)	Amount of (In Lakh)	Initial Restoration with Surface General (In Lakh)	5 Years Routine Maintenance (In Lakh)	FDR Restoration Work Const. (In Lakh)	5 Years Routine Maintenance (In Lakh)										
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19	20	21
1	MIR-N/19-20	SITALPUR TO RAJWARA PATH.	31306202104	Lt. No-1882 Dt-24-06-19	5.510	226.03600	132.72285	40.51106	5.45034	0.00000	09/MR-3054/MBD/2019-20	21-11-2020	10-11-2020	1528.31	25 mm	5%	114.40060	114.40060	5.44776	FDR Restoration Work Completed
2	MIR-N/19-20	PACHRAUR TO YAKUCHAK PATH.	31306202077	Lt. No-1882 Dt-24-06-19	4.480	159.28700	94.98718	38.60288	9.04435	0.00000	09/MR-3054/MBD/2019-20	21-11-2020	12-11-2020	1565.37	25 mm	5%	87.53789	87.53789	9.04065	FDR Restoration Work Completed
3	MIR-N/19-20	BHAGWANPUR TO KARCHAULIA PATH	31306402011	Lt. No-1882 Dt-24-06-19	2.800	124.82700	61.42413	24.31633	8.84079	0.00000	06/MR-3054/MBD/2019-20	21-11-2020	15-11-2020	2255.18	25 mm	5%	56.86065	56.75365	8.83955	FDR Restoration Work Completed
4	MIR-N/19-20	BIJAULI TO BAGDIHA PATH	31306402014	Lt. No-3074 Dt-17-07-19	4.600	213.41450	154.78370	43.65813	22.30585	0.00000	06/MR-3054/MBD/2020-21	25-02-2021	20-11-2020	1526.15	25 mm	5%	138.50691	138.50691	22.30177	FDR Restoration Work Completed
5	MIR-N/19-20	BIJAULI TO BIJAULI PATH	31306402015	Lt. No-1882 Dt-24-06-19	3.820	173.64400	81.71327	30.61085	8.49383	0.00000	08/MR-3054/MBD/2019-20	21-11-2020	16-11-2020	2409.59	25 mm	5%	75.40809	75.18180	8.32131	FDR Restoration Work Completed
6	MIR-N/19-20	TEDHIA TO ARNA PATH	31306402100	Lt. No-1882 Dt-24-06-19	4.900	202.53300	100.40140	40.16020	15.52407	0.00000	08/MR-3054/MBD/2019-20	21-11-2020	17-03-2020	2004.42	25 mm	5%	95.18058	95.18057	15.52406	FDR Restoration Work Completed
7	MIR-N/19-20	DUMARSAN BAZAR TO PANAPUR PATH VIA JAKHURIA NAL LAGUNI SHIV MANDIR	31306301005	Lt. No-1882 Dt-24-06-19	3.700	155.36800	77.06094	30.48074	9.19148	0.00000	06/MR-3054/MBD/2019-20	21-11-2020	19-03-2020	2206.80	25 mm	5%	73.09842	73.09842	8.13139	FDR Restoration Work Completed
8	MIR-N/19-20	BANGRA TO BARWAGHAT PATH	31306402005	Lt. No-1882 Dt-24-06-19	3.800	176.94700	83.94224	32.78518	12.90105	0.00000	07/MR-3054/MBD/2019-20	21-11-2020	02-04-2020	2535.95	25 mm	5%	79.68017	79.68020	11.48471	FDR Restoration Work Completed
Total:-																			89.09120	

1. Signed FDR Permanent Restoration Work M.B. is enclosed.
2. Up-to-date Physical Progress has been Uploaded in MIS.

Executive Engineer
Rural Work Department
Work Division, Marhaura

Denial approved by CE-3

Particulars	Details of actual measurement			Contents of area
	No.	L.	le B L or D.	
	2nd & final bill			
	2nd & final Bill			
Name of work -	Restoration of			
	Teechna to form			
Agency.	J. K & company.			
Ag. NO.	Supplementary Agreement			
	(Part-2) of			
	Ag. No. 08/MR-N-3154/MBD/2019-22			
Work commencing on	3.11.21			
Work completed on	6.11.21			
Date of survey	6.11.21			
	Determination			
	(measurement)			

(1)	Gravel Sub-base			
	with well graded material			
2	1x	16x	4.05x	0.10 = 6.48 M ³
	1x	48x	4.05x	0.10 = 19.44 M ³
				T = 25.92 M ³
(2)	W.B.M. Gr-II			
3	pot measurement WBM Gr II			
	3.62x	3.50x	0.075 =	0.95 M ³
	5.06x	3.00x	0.075 =	1.13 M ³
	1.92x	2.75x	0.075 =	0.80 M ³
	6.27x	3.50x	0.075 =	1.64 M ³
	5.06x	3.00x	0.075 =	1.13 M ³
	3.86x	3.75x	0.075 =	1.08 M ³

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
ABSTRACT OF COST					
(Est General B.M.)					
(1/2)	P/V	G.S.	13.		
	Qty	note	TEMP.	P-26	
25.92 M ³	PR	2539.23/M ³			65817.26
(2/3)	P/V	W.B.M.	Gr III		
	Qty	note	TEMP.	P-27	
32.27 M ³	PR	4279.46/M ³			138098.00
(3/4)	Procure	cast (SSI)			
	Qty	note	TEMP.	P-27	
430.24 M ²	PR	41.04/M ²			17657.00
(4/5)	Track	cost (SSI)			
	Qty	note	TEMP.	P-27	
430.24 M ²	PR	13.92/M ²			5989.00
(5/6)	P/V	M.S.	S-		
	Qty	note	TEMP.	P-28	
430.24 M ²	PR	231.49/M ²			99596.00
(6/7)	Track	cost (SSI)			
	Qty	note	TEMP.	P-28	
3375 M ²	PR	11.68/M ²			39420.00
(7/8)	P/V	S.D.B.	C		
	Qty	note	TEMP.	P-28	
84.38 M ³	PR	11384.52/M ³			960626.00

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
(8/9)	Road masonry with floor applied thermo plastic compound oly meter 1030-28				
180 M ²	CR 735 MP / M ²				132372=
(9/9)	Consumption of sub- grade and earthen shoulder oly meter 1030-28				
378 M ³	CR 176.96 / M ³				66891=
				T L	152646=
Add	1%	L. cons	-		15265=
	12%	GST	-		183176=
				GST	1724907=
10% below as per para 4					172491=
				Net amount	1552416=
				Limit 20	1552406=
				6.11.21	
				02/11/21	
				AE	

Continuation