

Name of Work-

Situation of Work-

Agency by which work is executed-

Date of Measurement-

No. and date of agreement

(These four lines should be repeated at the commencement of the measurement relating to each work)

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Name of work - m/R to Prm 657					
Road to Kharkhua road under					
"NMP-2018" head - 3054 m/R.					
PKB No - m/R - N/19-20/Jharkha/03					
Agency - Balkrishna Bhalotra					
Const. Pvt. Ltd.					
Agg. No - 31/m82/mR-N/2019-20					
D/ Commencement - 13.01.2020					
D/ Completion - 12.11.2020					
D/ entry - 04.3.2020					
Item No (1) - clearing & grubbing of road load					
40x30m x 2 x 0.76m =					1824.00m ²
1 x 29m x 2 x 0.76m =					44.08m ²
					1868.08m ²
or; 0.19/sect					
Item No (2) - Screwing					
Existing B.T Surface dls					
24x30m x 3.75m x 0.10 =					270.00m ²
1 x 15m x 3.75m x 0.10 =					5.63m ²
					275.63m ²
Item No - (3) - Const. of G.F.B.					
grading II for pot holes repair					

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L	B.	D.	
— do — 26					
Qty 1.00 Nos					1.00 Nos
(7) ✓ Direction & Place Ident.					
Location Sign Board					
— do —					
2 X 1.00 m X 0.80 m =					1.60 m ² but 1.50 m ²
(8) ✓ R.e. grade 1013 boundary					
Pillar — do — 21					
Qty 36.10 Nos					36.10 Nos
(9) ✓ Traffic Sign Board					
(i) 900 mm equilateral triangle					
Qty 6.10 Nos					6.10 Nos
(ii) Brown circular					
Qty 4.10 Nos					4.10 Nos
(iii) 800 mm X 600 mm rectable					
Qty 4.10 Nos					4.10 Nos
(10) ✓ Plv and fixing k.m.					
Stone					
Qty 2.00 Nos					2.00 Nos
(11) ✓ Plv and fixing 200m					
Stone					
Qty 5.10 Nos					5.10 Nos
Remark					
25-07-2020					
JF					

Continuation

Est. on A/c bill.

1

Name of Work-
Situation of Work-
Agency by which work is executed-
Date of Measurement-
No. and date of agreement

(These four lines should be repeated at the commencement of the measurement relating to each work)

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Name of work	m/R to probdy				
Road to Khorhwa road under					
"NMP-2018" head	3054 m/R				
PKL No	MR-N/19-20/Jhaicha/0.3				
Agency	Balkrishna Shalotia				
Grav. Pkt. Ush.					
Agg. No	31/m/R/2019-20				
A/ Commencement	13.01.2020				
A/ Completion	12.10.2020				
A/ ending	30.6.2020				
Details measurement vide m.R.					
No (121) & Page No (1) to (6)					
30.6.2020					
30.7.2020					
Abstract of cost for Est. on					
A/c bill.					
1 - clearing & grubbing					
of road land side					
m.R. N (121) & m. (121)					
= 0.19 hect					
@ 147456 = 20/147456, 9017=00					
Rs. 9017=00					

Continuation

Limit - 8921 =

10
Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
				R.P.K.	24,10,902=60
(24/29) Pl and Asph 60mm thick					
rectangular					
Pl V.T.M.B 1211, P-8 1/2, 9 (11)					
4.00 NW @ R 1992 = 34 each R					19,569=6
(25/30) Road marked Paint					
on B.T surface					
Pl V.P. 4 1/2 (24/30)					
147.00m ² @ R 734 = 94/m ² R					1,06,0362=60
(26/31) Road marked Paint					
on c.e. surface					
Pl V.P. 4 1/2 (13/31)					
98.80m ² @ R 800 = 79/m ² R					79,109=60
				R 26.	26,17,616=60
Add 12% for G.S.T & 1% Lic					@ R 3,40,290=60
					R 29,57,906=60
					29,57,906=60
less 10% Below as per Agreement					@ R 2,95,791=60
					R 26,62,115=60
less Previous Paid amount					@ R 25,12,298=60
					R 1,49,817=60
Balance					
25-09-2020					
J.E.					