

Record entry dt - 28.02.2020

1

Name of Work-
 Situation of Work-
 Agency by which work is executed-
 Date of Measurement-
 No. and date of agreement

(These four lines should be repeated at the commencement of the measurement relating to each work)

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Name of work -	M/R To Pmmsy				
Road to Bomdhpura Road under					
"NMP-2018" head	3054 m/R.				
PKL No -	M/R-N/19-20/Jha Jha/09				
Agency -	Balkrishna Bhalaria				
	Const. Pvt. Ltd.				
Agg. No -	32/MB/MR-N/2019-20				
D/Commencement -	13.01.2020				
D/Completion -	12.10.2020				

D/entry - 28.02.2020

Item (1) - clearing & grubbing
 ing of road land etc.

71 x 30 m x 2 x 0.75 m =	3195.00 m ²
1 x 18 m x 2 x 0.75 m =	27.00 m ²
5 x 30 m x 2 x 0.75 m =	225.00 m ²
1 x 6 m x 2 x 0.75 m =	9.00 m ²
	3456.00 m ²

or 0.35 Hect

Item (2) - Surveying

Existing B.T surface etc.

10 x 30 m x 3.75 m x 0.10 =	112.50 m ²
1 x 7 m x 3.75 m x 0.10 =	2.63 m ²
26 x 30 m x 3.75 m x 0.10 =	292.50 m ²

Continuation

407.63 m²

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
			B.P. ply		146.265 m ²
(xiii) Parapet					
outer & inner - 2 x 2 x 1.80 m x 0.30 m					= 2.16 m ²
Top - 2 x 1.80 m x 0.40 m					= 1.44 m ²
Ends - 2 x 2 x 0.30 m x 0.40 m					= 0.48 m ²
			Total		150.345 m ²

(2) Painting two coats - 2 niches

Primer - etc

Same ply V.P. - 11 m² (1) = 150.345 m²

150.345 m² @ 94.39/m² = 14.1912 m³

Remark

28-07-2020

JE

Ist. on A/C bill.

1

Name of Work-

Situation of Work-

Agency by which work is executed-

Date of Measurement-

No. and date of agreement

(These four lines should be repeated at the commencement of the measurement relating to each work)

Particulars	Details of actual measurement				Contents of area
	No.	L	B.	D.	
Name of work—	m/R to p.m.s.y				
Road to	Bandhaura Road under				
"NMP-2018" under	had 3054m ²				
Pkt. No—	MR-N/19-20/19adhu/09				
Agency—	Bal Krishna Bhalotra				
Cont. P.H. Ltd.					
Fig. No—	32/1030/MR-N/2019-20				
D/Commencement—	13.01.2020				
D/Completion—	15.10.2020				
D/entry.	20.6.2020				
Details measurement vide m.m.					
No—(1221) & Page No—	(1) of (6)				
20.6.2020					
Abstract of cost for Ist on					
A/C bill					
1— clearing & grubbing of					
road land on do					
V.M.B.No—(1221) & item (1) of					
P.H. (1) = 0.35 Hect					
at 47456=20/Hects.					16610=00
2— Scrapping Existing					
B.V. Surface at					

Continuation
 V.M.B.No. (1221) at item (2) of
 P.H. (1) = 407.63m²
 at 15237/m² 6265=00
 C.O. Rs. 22875=00

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
				13.7 R ₂	48,257.260=L ₀
Phy. T.M.B. 1221, P-11 8 21, 8(iii)					
6.10 NLS @ R ₂		4892	34	each 12	29,354=L ₀
(25/30) Road marking paint					
with not applied - etc					
18 T Portion					
Phy V.P. 4 ite (12/30)					
2.17.40m ² @ R ₂		734	74/m ²	R ₂	1,57,776=L ₀
(26/31) Road marking with lat					
applied on e.e. portion					
Phy V.P. 4 ite (13/31)					
2.13.40m ² @ R ₂		800	20/m ²	R ₂	1,94,890=L ₀
(27/32) sloping with c(1:4)					
Phy V.T.M.B. 1221, P-11 3 21 (1)					
150.345m ² @ R ₂		132	46/m ²	R ₂	199,062=L ₀
(28/34) Painting two coats					
including Primer etc					
Phy V.T.M.B. 1221, P-11 3 21 (1)					
150.345m ² @ R ₂		94	39/m ²	R ₂	14,191=L ₀
					R ₂ 52,14,023=L ₀
Add 12% G.S.T. & 1% L.e				@ R ₂	6,77,823=L ₀
				R ₂	58,91,846=L ₀
less 10% Prelim As Per Agt				(-R ₂)	5,89,185=L ₀
less Previous Panel amount				@ R ₂	53,02,661=L ₀
less Previous Panel amount				@ R ₂	50,62,965=L ₀
					R ₂ 2,39,696=L ₀
Flower					
28-09-2020					
J.E.					

Continuation