

M.M.G.S.Y (S.C)

11-13-2014 1472

1991

Amtho pharmacies to

Bashiti Road.

Rev. Woods Jr. Subad.

समाविष्ट किया जाता है 18.6.21
 माप/पुस्तक में कुल 100 (एक सौ)
 मशीन द्वारा सुलझा/दिन सुलझा है
 जो श्री रमविश्व कुमार सा को
 उक्त अक्टूबर में सुलझा है
 गण से निर्यात किया जाता है

कार्यपालक अधियन्ता
 राष्ट्रीय कार्य विभाग
 जय प्रगल्भ (सुप्रीम)

11/02/2021

यह मापी पुस्त पुनः श्री विरिन्द्र सिंह
 कनीम अभिषेका, को निर्यात किया
 जाता है।

11.02.2021 A.E.

Schedule XLV - Form No. 134

Division

Sub-Division

MEASUREMENT BOOK. 1472

411404

Name of collector

Work at work

Location of work

Agency by which work is executed

Unit of measurement

No. and date of agreement

These items have to be checked by the engineer at the construction site at the time of measurement relating to each work.

Particulars	Details of actual measurement				Contents units
	No	L	B	D	
1st on R/C B&I					

Name of work - Construction of
Road from Amotha Punarbas
to Basbatti Road (mmgsr)

Agency :- Lalain Kumar

Agreement No. - 530-2020-21

Agreement Value :- 1,48,22,704/-

Date of Start :- 11/02/2021

Date of Compl'n :- 10/02/2022

Date of measurement :- 15/04/2021

REC Slab Culvert (2m x 1.5m)

1) E/W in excavation for Structures
as per drawing &
Tech. Specification -

Abt - $2 \times 7.60 \times 2.133 \times 1.60 = 51.875 \text{ m}^3$

R/Wall - $4 \times 1.767 \times 1.930 \times 1.60 = 21.826 \text{ m}^3$

Floor under deck slab

$1 \times 6.20 \times 0.40 \times 0.250 = 0.620 \text{ m}^3$

Total = 74.321 m^3

2) Sand filling in found'n

trenches as per drawing

& Tech. Specification

Continuation

ABSTRACT - (Contd.)

Sch XIV Form No 134

Particulars	Quantity	Rate	Amount
1) Construction of Embankment with material obtained from borrow pits head up to 1000 mtr			
Qty 116.43 m ³ (vide TMB P-1)			
@ 135.00 Rs/m ³			Rs 15,6142 = 00

2) Construction of Embankment with material obtained from borrow pits head up to 1000 mtr			
do — Complete all job			
Qty - 279.16 m ³ (vide TMB P-10)			
@ 175.11 Rs/m ³			Rs 48884 = 00

3) Construction of Granular Sub-Base (GSS) By P/V			
Well graded material - do -			
Qty - 1439.375 m ³ (vide TMB P-11)			
@ 2992.89 Rs/m ³			Rs 4307,876 = 00

4) E/W in excavation for structure as per drawing & Technical Specific			
Qty - 74.321 m ³ (vide TMB P-1)			
Qty - 92.359 m ³ (vide TMB P-5)			
T. Qty - 162.975 m ³ 165.67 m ³			
@ 260.59 Rs/m ³			Rs 43,172 = 00
			42,470 = 00
			= 43,172 = 00

Continuation

Total = 45,55,074 = 00

Particulars	Details of actual measurement				Quantity of area
	H	L	B	D	
8/28) Soil filling in found ⁿ trenches as per drawing & technical specifications					
Qty - 1.01 m ³ (vide TMBP-2)					
Qty - 2.024 m ³ (vide TMBP-5)					
Total Qty = 3.034 m ³					
Limit Qty = 3.03 m ³					
@ 449.04 Rs/m ³ — Rs 1361 = 0					
9/29) P/V PCC M15 Concrete for plain concrete in open found ⁿ complete as per drawing & T. Spec					
Qty - 14.402 ^{10.981} m ³ (vide TMBP-2)					
Qty - 14.402 m ³ (vide TMBP-5)					
Total Qty - 22.068 ^{25.388} m ³					
@ 5814.30 Rs/m ³ — Rs 1,28,310 ^{1,47,613} = 0					
= 1,47,613 = 0					
10/32) P/V PCC M15 Concrete for Plain Concrete in open found ⁿ complete as per dra. & T. Specific					
Qty — 47.216 m ³ (vide TMBP-2)					
Add Qty 59.117 m ³ (vid/TMBP-6)					
Total Qty - 106.333 m ³					
Limit = 106.330 m ³					
@ 5814.30 Rs/m ³ — Rs 6,18,235 = 0					
11/31) plain Cement Concrete in sub-structure complete					
Qty - 22.686 m ³ (vide TMBP-2)					
Qty - 39.394 m ³ (vide TMBP-6)					
T. Qty - 62.08 m ³					
@ 6280.40 Rs/m ³ = 3,89,887 = 0					

Continuation

Total = 57,12,170 = 0

Particulars	Details of actual measurement				Grades Area
	1	2	3	4	
12/32) P/V Reinforced Cement Concrete (M-20) in Sub- Structure Complete as per drawing — do					
Qty — 6.672 m ³ (vide TMBP-4)					
Qty — 8.220 m ³ (vide TMBP-8)					
T. Qty — 14.892 m ³					
@ 6653.94 Rs/m ³ — Rs 99,090 = 00					
13/33) P/V Reinforced Cement Concrete in Super Structure (Deck Slab - M-25) — do					
Qty — 3.686 m ³ (vide TMBP-4)					
Qty — 8.010 m ³ (vide TMBP-8)					
T. Qty — 11.696 m ³					
@ 7700.96 Rs/m ³ — Rs 90,070 = 00					
14/34) S, F, and Placing HYSD Bar reinforcement in Super Structure Complete as per drawing — do					
Qty — 0.478 MT (vide TMBP-3)					
Qty — 0.912 MT (vide TMBP-7)					
T. Qty = 1.39 MT					
@ 54429.06 Rs/MT — Rs 75,656 = 00					
= 75,656 = 00					
15/36) P/V weepholes in Plain Cement Concrete Abts, w/w, & Return weir as per off					
Continuation					
Total = 59,76,986 = 00					

Sch. XLV-Form No. 134

BF = 59,76,986 = 0

Particulars	Details of actual measurement.				Contents of area
	No.	L	B	D	

Drawing & Tech.

Specification —

Qty - 24.0 Nos (vide TMB, P-4)

Qty - 40.0 Nos (vide TMB, P-8)

Total Qty - 64.00 Nos

@ 108.20 Rs/Nos — Rs 6925 = 0

Total = 59,83,911 = 0

A8 Per Agreement Less 10% = 5,98,391 = 10

Total = 53,85,520 = 90

Say = 53,85,520 = 0

Prof

J.E



14.10.2021

A.E

Supaul